

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	Towards B&C Block slab 10 concreting use purpose	PO Nos.	74703	C. Actual quantity poured:	264.5cum
Requisition nos.:	177362	Supplier:	Prism RMC	D. Difference (C-A):	-15.5cum
Sign of security nos.:	Nizam	Sign of Admin	Savanik	Sign of Project manager	
Date	05/3/2021	Date	5/3/21	Date	5/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	26.02.2021	18:25	6cum	6788	144000	14280	220	15731	89650
2.	26.02.2021	18:40	6cum	6789	144000	14240	260	15732	89651
3.	26.02.2021	19:40	6cum	6790	144000	14370	40	15733	89652
4.	26.02.2021	19:50	6cum	6791	144000	14310	90	15734	89653
5.	26.02.2021	20:00	6cum	6792	144000	14610		15735	89654
6.	26.02.2021	20:20	6cum	6793	144000	14040	360	15736	89655
7.	03.03.2021	09:00	6cum	6901	144000	14420		15771	89658
8.	03.03.2021	09:15	6cum	6902	144000	14070		15772	89659
9.	03.03.2021	09:20	6cum	6905	144000	14300	100	15773	89660
10.	03.03.2021	10:45	6cum	6906	144000	14190	210	15774	89661
11.	03.03.2021	10:50	6cum	6907	144000	14090	310	15775	89662
12.	03.03.2021	11:10	6cum	6909	144000	14200	200	15776	89663
Total			72cum		172800cum		1880kgs		

Remarks:

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	Towards B&C Block slab 10 concreting use purpose	PO Nos.	74703	C. Actual quantity poured:	264.5cum
Requisition nos.:	177362	Supplier:	Prism johnson limited	D. Difference (C-A):	-15.5cum
Sign of security	Nizara	Sign of Admin	Syavani, K	Sign of Project manager	Zohar
Date	05/03/2024	Date	5/3/21	Date	5/3/2024

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13	03.03.2021	12:05	6cum	6913	14400	14320	80	15777	89665
14	03.03.2021	12:15	6cum	6914	14400	14210	190	15778	89666
15	03.03.2021	12:25	6cum	6915	14400	14270	130	15779	89667
16	03.03.2021	12:30	6cum	6916	14400	14210	190	15780	89668
17	03.03.2021	13:15	6cum	6918	14400	14420		15781	89669
18	03.03.2021	13:20	6cum	6919	14400	14120	280	15782	89670
19	03.03.2021	13:45	6cum	6920	14400	14070	330	15783	89671
20	03.03.2021	14:05	6cum	6921	14400	14150	250	15784	89672
21	03.03.2021	14:25	6cum	6922	14400	14070	330	15785	89673
22	03.03.2021	15:25	6cum	6926	14400	14100	300	15786	89674
23	03.03.2021	15:45	6cum	6928	14400	13970	430	15787	89675
24	03.03.2021	15:55	6cum	6929	14400	14170	230	15788	89676
Total			72cum		172800cum		2740kgs		

Remarks:

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	280cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	280cum
Slab no.:	Towards B&C Block slab 10 concreting use purpose	PO Nos.	74703	C. Actual quantity poured:	264.5cum
Requisition nos.:	177362	Supplier:	Prism johnson limited	D. Difference (C-A):	-15.5cum
Sign of security	Nizam	Sign of Admin	Sayani . K	Sign of Project manager	Suba
Date	05/03/2021	Date	5/3/21	Date	5/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
25	03.03.2021	16:40	6cum	6930	14400	14190	210	15790	89677
26	03.03.2021	18:15	2cum	6931	4800	5000		15795	89678
27	04.03.2021	08:30	6cum	6935	14400	14030	270	15796	89679
28	04.03.2021	08:45	6cum	6936	14400	14010	390	15797	89680
29	04.03.2021	10:25	6cum	6939	14400	13950	450	15798	89681
30	04.03.2021	10:35	6cum	6940	14400	14180	220	15799	89682
31	04.03.2021	11:00	6cum	6942	14400	14180	220	15800	89683
32	04.03.2021	11:25	6cum	6944	14400	14310	90	15801	89684
33	04.03.2021	11:45	6cum	6946	14400	14150	250	15802	89685
34	04.03.2021	11:50	6cum	6947	14400	14160	240	15803	89687
35	04.03.2021	12:25	6cum	6950	14400	14130	270	15804	89690
36	04.03.2021	12:35	6cum	6951	14400	14110	290	15805	89692
Total:			70cum		163200cum		2900kgs		
Remarks:									

RMC pour report

