

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	35cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	35cum
Slab no.:	Towards northside water tanks use purpose	PO Nos.	73272	C. Actual quantity poured:	29cum
Requisition nos.:	177238	Supplier:	Cemex infra	D. Difference (C-A):	-6cum
Sign of security	Miz AM	Sign of Admin	S. Saravani, K	Sign of Project manager	5/3/2021
Date	05/03/2021	Date	5/3/21	Date	7/3/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	30.12.2020	15:22	6cum	4325	14400	14330	70	15088	87054
2.	30.12.2020	15:32	6cum	4326	14400	13960	140	15089	87055
3.	30.12.2020	16:18	6cum	4328	14400	14370	30	15090	87056
4.	30.12.2020	17:30	6cum	4331	14400	14390	10	15091	87057
5.	30.12.2020	17:40	5cum	4332	12000	12180		15092	87058
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total			29cum		84000cum		250kgs		
Remarks:									

RMC pour report