

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 10/03/2021		Prepared by: MINISH.	
PO/WO no. 74711		PO / WO Date. 11/02/2021	
Supplier Name Cemex India.		PO/WO amount 60,000/-	
Firm/Company Hodi Realty Mallapur		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	189	18/02/2021	34,500/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			34,500/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.	Routing Report Enclosed.		☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B -Other Credits : Transportation charges			-
Amount C -Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			✓ 34,500/-
Amount E - PO / WO value:			60,000/-
Amount F - Difference (A - E): GST-18%			25,500/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☒ No	
Payment - due date		18/03/2021	
Remarks: Part Quantity Received Balance Receivable.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy No 312 Rampally Vill Keerthi Midl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No. 189 Delivery Note Supplier's Ref. 4673 to 4674 Buyer's Order No. 74711 68747 Despatch Document No. Despatched through Terms of Delivery	Dated 18-Feb-2021 Mode/Terms of Payment Other Reference(s) Dated 11-Feb-2021 Delivery Note Date Destination
---	---	--

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Pump Ready Mix Concrete		11.50 cum	2,542.37	cum	29,237.26
	SGST				9 %	2,631.35
	CGST				9 %	2,631.35
	Round Off					0.04
	Total		11.50 cum			Rs 34,500.00

Amount Chargeable (in words) E. & O.E

INR Thirty Four Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	29,237.26	9%	2,631.35	9%	2,631.35	5,262.70
Total	29,237.26		2,631.35		2,631.35	5,262.70

Tax Amount (in words) : **INR Five Thousand Two Hundred Sixty Two and Seventy paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice

RA

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 11/09/21

MR Modi

Mallapur Nfc

Vehicle No :

TS08UE 5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
(2)	M-10	Time:- 19:40	5.5m ³	11.5m ³	Dump

INWARD
MODI REALTY MALLAPUR LLP
Ward No. 1735 DL 11/2/21
MRN No. 89265 DL
Received By: *[Signature]* Sign: *[Signature]*



Receiver's Signature

74711
68747
 Authorised Signature *K. Linga*

Weightbridge Supplied by : SRIVEN INDUSTRIES 9848660888



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:

3274

VEHICLE No.:

TS08 UE 5547



GROSS

29490

Kgs.

DATE:

11/02/2021

TIME:

20:44:55



TARE

16150

Kgs.

DATE:

11/02/2021

TIME:

22:26:46



NETT

13340

Kgs.

DI REALTY MALLAPUR LLP

Ward No

1735

DL

11/2/21

MRN No.

DL

Received Rs.

100.00

Received By

Signature

Sign

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148

Weighbridge Supplied by : SRIVEN INDUSTRIES 9848660888



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:

3216



GROSS

26800



TARE

12230



NETT

14570

VEHICLE No.:

TS08 UE 5535

Kgs.

DATE: 11/02/2021

TIME: 27:17

Kgs.

DATE: 11/02/2021

TIME: 19:51

Kgs.

Ward No

MRN No.

Received Rs.

100.00

Our responsibility ceases once the Vehicle leaves the platform

Received BY: [Signature]

Operator's Signature

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148

**CEMEX INFRA**

READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRASy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301Date: 11/02/2021D.C.No. **4673**

To,

M/s

GMR modi = Mallapur NFC

Vehicle No :

TS08UE 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
01	M-10	<u>Time</u> 19:20	6m ³	6m ³	Dump

INWARD
MODI REALTY MALLAPUR LLPWard No 1734 DL 11/2/21

89266

MRIN NO. DL

Received By Amif Sign [Signature]

Receiver's Signature

[Signature]
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:

3272

VEHICLE No.:

TS08 UE 5534



GROSS

27680

Kgs.

DATE:

11:02:2021

TIME:

19:45:25



TARE

13110

Kgs.

DATE:

11:02:2021

TIME:

21:56:40



NETT

14570

Kgs.

MRN No.

Dt.

Received Rs.

100.00

Received By

[Signature]

Sign

[Signature]

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	20m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	20m3
Slab no.:	PCC concreting	PO Nos.	74711	C. Actual quantity poured:	11.5m3
Requisition nos.:	68747	Supplier:	Cemex infra	D. Difference (C-A):	9.5m3
Sign of security		Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date		Date	26/2/22	Date	26/2/22

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dr No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MFN No.
1.	11.02.2021	19:40	5.5m3	4674	13200	13340	140	1735	89265
2.	11.02.2021	19:20	6m3	4673	14400	14570	170	1734	89266
3.									
4.									
5.									
6.									
7.									
Total:			11.5		27600	27910	310		
Remarks:	We have raised Requisition No 68747 and PO 74711 20M3 ordered & 11.5m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Page(s) 1 Of 1

11-02-2021 11:19:16 PM

Origin



74711

10.02.21 5:02:04

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No 74711 68747
Doc Date 11-02-2021
Quote No NIL
Quote Date 11-02-2021
SupplyType Supply

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	20.00	3,000.00	0.00	0.00	60,000.00

Total Order Value . . . 60,000.00

Rupees : Sixty Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone Contact Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block footings PCC concrete work.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GMR-Contact Person Mr Ramprasad-8309938133.

✓ 12 FEB 2021

Part quantity Received, Bal Receivable
BILL NO- 789 DT- 18/2/2021 RS-34,500/-
Bal!- AMT- 25,500/-
4/10/03/2021

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : _____

Requisition Form

Company Name:	MODI REALTY MADHAPUR LLP	Date:	10 FEB 2021
Site & Phase:	GULMOHAR RESIDENCES	Time:	11:30
Req. No:	Center Infra	Req. No:	63841
Material required before date:	Urgent dt. 02.02.2021	Req. No:	63841

Sl. No.	Description	Size	Quantity	Unit	Inward No.	Qty
1.	Bar	8mm	10	CBM	Boce /	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
74711

10 FEB 2021

12 FEB 2021

Remarks: FOR C-BLOCK FOOTINGS POC CONCRETE WORK PURPOSE AT ONE SITE.	
Prepared By:	Approved by:
Sign & Date:	Sign & Date:
10 FEB 2021	