

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/03/2021		Prepared by: H. N. MISHRA	
PO/WO no. 73272		PO / WO Date. 24/12/2020.	
Supplier Name Cemex Infra.		PO/WO amount 1,12,000/-	
Firm/Company MPL.		Project MFP.	
Sl. No.	Bill No.	Bill Date	Bill amount
1	178	02/02/2021	92,800/-
2			
3			
4			
Amount A - Bills total (Excluding Transport & Hamali Charges): 92,800/-			
Sl. No.	DC No.	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier: 92,800/-			
Amount E - PO / WO value: 1,12,000/-			
Amount F - Difference (A - E): GST-18% 19,200/-			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		20/03/2021	
Remarks: Part Quantity Received, b co/utr (Less) Po to be closed.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date		15 MAR 2021	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Po/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Properties Pvt.Ltd 5-4-187/3 & 4, IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Invoice No. 173	Dated 2-Feb-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 4325 to 4332	Other Reference(s)
	Buyer's Order No. 73272 to 177238	Dated 24-Dec-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M15 Pump Ready Mix Concrete		29.00 cum	2,711.86	cum	78,643.94
	SGST				9 %	7,077.95
	CGST				9 %	7,077.95
	Round Off					0.16
Total			29.00 cum			Rs 92,800.00

Amount Chargeable (in words) E. & O.E

INR Ninety Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	78,643.94	9%	7,077.95	9%	7,077.95	14,155.90
Total	78,643.94		7,077.95		7,077.95	14,155.90

Tax Amount (in words) : **INR Fourteen Thousand One Hundred Fifty Five and Ninety paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

 Authorised Signatory

This is a Computer Generated Invoice



CEMEX INFRA					
My Flower Platinum (Mallapur)					
Ledger Account					
Date	Voucher Ref.	Narration	Quantity	Rate	M15
30-Dec-2020	4325	5535	6.00 cum	3200.00/cum	19200.00
30-Dec-2020	4326	5511 sv	6.00 cum	3200.00/cum	19200.00
30-Dec-2020	4328	5533	6.00 cum	3200.00/cum	19200.00
30-Dec-2020	4331	5535	6.00 cum	3200.00/cum	19200.00
30-Dec-2020	4332	5541	5.00 cum	3200.00/cum	16000.00
			29.00 cum		92800.00

Purchase Order

Page(s) 1 Of 1

24-12-2020 2:39:18 PM

Original / C



73272

23.12.20 11:31:29

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No	73272	177238
Doc Date	24-12-2020	
Quote No	NIL	
Quote Date	24-12-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	35.00	3,200.00	0.00	0.00	112,000.00

Rupees : One Lakh(s) Twelve Thousand Only.

Total Order Value . . . 112,000.00

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil


Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order Towards northside water tank use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at MPL-Mallapur Contact person Mr.Subba Reddy-7674808777

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : 24/12/2020

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		23-12-2020	
Site & Phase :		May Flower Platinum		Time:		10:21	
Supplier				Req.No.		177238	
Material required before date:		25-12-2020		ID No.		62555	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M15	35	cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: Towards northside water tanks use purpose							
Prepared By		K.Sravani Reddy		Approved by		V.S.V.Subba Reddy	
Sign. & Date		23-12-2020		Sign. & Date		26 DEC 2020	
Note:							

APPROVED
24 DEC 2020
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED
26 DEC 2020
SOHAM MODI
MANAGING DIRECTOR

RMC pour report

Company/firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	35cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	35cum
Slab no.:	Towards northside water tanks use purpose	PO Nos.	73272	C. Actual quantity poured:	29cum
Requisition nos.:	177238	Supplier:	Cemex infra	D. Difference (C-A):	-6cum
Sign of security	MZA M	Sign of Admin	S. S. Savana K	Sign of Project manager	5/3/2021
Date	05/03/2021	Date	5/3/21	Date	5/3/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	30.12.2020	15:22	6cum	4325	14400	14330	70	15088	87054
2.	30.12.2020	15:32	6cum	4326	14400	13960	140	15089	87055
3.	30.12.2020	16:18	6cum	4328	14400	14370	30	15090	87056
4.	30.12.2020	17:30	6cum	4331	14400	14390	10	15091	87057
5.	30.12.2020	17:40	5cum	4332	12000	12180		15092	87058
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total			29cum		84000cum		250kgs		
Remarks:									