

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		18-Mar-21					
Block No		Block - A (Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020	24.12.2020		
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020	24.12.2020		
5	A - 105	10.07.19	30.10.19	01.02.2020	21.01.2021		
6	A - 106	15.07.19	30.10.19	01.02.2020	21.01.2021		
7	A - 107	15.07.19	30.10.19	11.02.2020			
8	A - 108	15.07.19	30.10.19	11.02.2020			
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020	17.12.2020		
18	A - 302	10.07.19	27.12.19	16.03.2020	17.12.2020		
19	A - 303	10.07.19	21.12.19	28.04.2020	17.12.2020		
20	A - 304	10.07.19	21.12.19	28.04.2020	17.12.2020		
21	A - 305	10.07.19	21.12.19	09.03.2020	17.12.2020		
22	A - 306	15.07.19	21.12.19	28.04.2020	17.12.2020		
23	A - 307	15.07.19	21.12.19	28.04.2020	15.01.2021		
24	A - 308	15.07.19	21.12.19	28.04.2020	15.01.2021		
25	A - 401	10.07.19	20.01.2020	11.05.2020	17.12.2020		
26	A - 402	10.07.19	20.01.2020	18.05.2020	17.12.2020		
27	A - 403	10.07.19	18.01.2020	26.05.2020	17.12.2020		
28	A - 404	10.07.19	18.01.2020	11.05.2020	17.12.2020		
29	A - 405	10.07.19	18.01.2020	11.05.2020	17.12.2020		
30	A - 406	15.07.19	18.01.2020	26.05.2020	17.12.2020		
31	A - 407	15.07.19	18.01.2020	26.05.2020	15.01.2021		
32	A - 408	15.07.19	25.01.2020	18.05.2020	15.01.2021		
33	A - 501	10.07.19	16.02.2020	01.06.2020	31.12.2020		
34	A - 502	10.07.19	16.02.2020	01.06.2020	04.02.2021		
35	A - 503	10.07.19	09.02.2020	07.06.2020	04.02.2021		
36	A - 504	10.07.19	09.02.2020	15.06.2020	04.02.2021		
37	A - 505	10.07.19	09.02.2020	15.06.2020	04.02.2021		
38	A - 506	15.07.19	09.02.2020	07.06.2020	04.02.2021		
39	A - 507	15.07.19	09.02.2020	29.06.2020	04.02.2021		
40	A - 508	15.07.19	16.02.2020	21.06.2020	04.02.2021		
41	A - 601	10.07.19	08.05.2020	20.08.2020	18.02.2021		
42	A - 602	10.07.19	08.05.2020	03.09.2020	18.02.2021		
43	A - 603	10.07.19	08.05.2020	10.09.2020	18.02.2021		
44	A - 604	10.07.19	09.05.2020	20.08.2020	18.02.2021		
45	A - 605	10.07.19	09.05.2020	06.08.2020	04.03.2021		
46	A - 606	15.07.19	11.03.2020	23.07.2020	04.03.2021		
47	A - 607	15.07.19	11.03.2020	06.08.2020	25.02.2021		
48	A - 608	15.07.19	11.03.2020	10.09.2020	25.02.2021		
49	A - 701	10.07.19	14.07.2020	08.10.2020	11.03.2021		
50	A - 702	10.07.19	14.07.2020	01.10.2020	11.03.2021		
51	A - 703	10.07.19	14.07.2020	01.10.2020	11.03.2021		
52	A - 704	10.07.19	14.07.2020	08.10.2020	18.03.2021		
53	A - 705	10.07.19	29.08.2020	01.10.2020	18.03.2021		
54	A - 706	15.07.19	29.08.2020	08.10.2020	18.03.2021		
55	A - 707	15.07.19	29.08.2020	08.10.2020			
56	A - 708	15.07.19	29.08.2020	29.10.2020			
57	A - 801	10.07.19	27.08.2020	26.11.2020			
58	A - 802	10.07.19	27.08.2020	26.11.2020			
59	A - 803	10.07.19	28.08.2020	10.12.2020			
60	A - 804	10.07.19	28.08.2020	03.12.2020			
61	A - 805	10.07.19	28.08.2020	03.12.2020			
62	A - 806	15.07.19	28.08.2020	31.12.2020			
63	A - 807	15.07.19	03.09.2020	17.12.2020			
64	A - 808	15.07.19	03.09.2020	07.01.2021			
65	A - 901	10.07.19	10.10.2020	15.01.2021			
66	A - 902	10.07.19	10.10.2020	21.01.2021			
67	A - 903	10.07.19	05.10.2020	28.01.2021			
68	A - 904	10.07.19	05.10.2020	15.01.2021			
69	A - 905	10.07.19	05.10.2020	15.01.2021			
70	A - 906	15.07.19	05.10.2020	21.01.2021			
71	A - 907	15.07.19	05.10.2020	28.01.2021			
72	A - 908	15.07.19	10.10.2020	21.01.2021			
73	A - 1001	10.07.19	18.11.2020	04.03.2021			
74	A - 1002	10.07.19	18.11.2020	18.02.2021			
75	A - 1003	10.07.19	18.11.2020	18.02.2021			
76	A - 1004	10.07.19	05.11.2020	18.02.2021			
77	A - 1005	10.07.19	05.11.2020	11.02.2021			
78	A - 1006	15.07.19	05.11.2020	11.02.2021			
79	A - 1007	15.07.19	05.11.2020	11.03.2021			
80	A - 1008	15.07.19	05.11.2020	11.03.2021			

Subba Reddy

APPROVED BY
18 MAR 2021
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		18-Mar-21					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020		
3	B - 103	31.12.19	26.06.2020	01.10.2020			
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx			
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021		
6	B - 201	10.07.19	30.11.19	24.02.2020			
7	B - 202	31.12.19	10.08.2020	05.11.2020			
8	B - 203	31.12.19	10.08.2020	26.11.2020			
9	B - 204	31.12.19	10.08.2020	05.11.2020			
10	B - 205	10.07.19	30.11.19	24.02.2020			
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020		
12	B - 302	31.12.19	15.09.2020	03.12.2020			
13	B - 303	31.12.19	15.09.2020	31.12.2020			
14	B - 304	31.12.19	15.09.2020	17.12.2020			
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020		
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020		
17	B - 402	31.12.19	15.10.2020	07.01.2021			
18	B - 403	31.12.19	15.10.2020	04.02.2021			
19	B - 404	31.12.19	14.10.2020	04.02.2021			
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020		
21	B - 501	10.07.19	16.02.2020	26.05.2020	18.02.2021		
22	B - 502	31.12.19	19.11.2020	25.02.2021			
23	B - 503	31.12.19	19.11.2020	25.02.2021			
24	B - 504	31.12.19	19.11.2020	11.02.2021			
25	B - 505	10.07.19	16.02.2020	01.06.2020	18.02.2021		
26	B - 601	10.07.19	11.03.2020	10.09.2020	04.03.2021		
27	B - 602	31.12.19	19.12.2020	18.03.2021			
28	B - 603	31.12.19	19.12.2020				
29	B - 604	31.12.19	19.12.2020	25.02.2021			
30	B - 605	10.07.19	11.03.2020	10.09.2020	25.02.2021		
31	B - 701	10.07.19	21.07.2020	20.10.2020			
32	B - 702	31.12.19	25.01.2021				
33	B - 703	31.12.19	30.01.2021				
34	B - 704	31.12.19	25.01.2021				
35	B - 705	10.07.19	21.07.2020	20.10.2020			
36	B - 801	10.07.19	03.09.2020	31.12.2020			
37	B - 802	31.12.19	25.02.2021				
38	B - 803	31.12.19	25.02.2021				
39	B - 804	31.12.19	25.02.2021				
40	B - 805	10.07.19	03.09.2020	03.12.2020			
41	B - 901	10.07.19	10.10.2020	28.01.2021			
42	B - 902	31.12.19					
43	B - 903	31.12.19					
44	B - 904	31.12.19					
45	B - 905	10.07.19	10.10.2020	21.01.2021			
46	B - 1001	10.07.19	18.11.2020	18.02.2021			
47	B - 1002	31.12.19					
48	B - 1003	31.12.19					
49	B - 1004	31.12.19					
50	B - 1005	10.07.19	18.11.2020	25.02.2021			

APPROVED BY

18 MAR 2021

S. V. Subba Reddy
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		18-Mar-21					
Block No		Block - C (Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020			
2	C - 102	04.12.19	17.06.2020	10.09.2020			
3	C - 103	04.12.19	17.06.2020	16.09.2020			
4	C - 104	28.12.19	17.06.2020	01.10.2020			
5	C - 105	28.12.19	18.06.2020	24.09.2020			
6	C - 106	31.12.19	18.06.2020	01.10.2020			
7	C - 201	31.12.19	04.08.2020	12.11.2020			
8	C - 202	04.12.19	04.08.2020	12.11.2020			
9	C - 203	04.12.19	04.08.2020	12.11.2020			
10	C - 204	28.12.19	04.08.2020	15.10.2020			
11	C - 205	28.12.19	04.08.2020	03.12.2020			
12	C - 206	31.12.19	04.08.2020	12.11.2020			
13	C - 301	31.12.19	21.09.2020	17.12.2020			
14	C - 302	04.12.19	21.09.2020	17.12.2020			
15	C - 303	04.12.19	21.09.2020	17.12.2020			
16	C - 304	28.12.19	21.09.2020	17.12.2020			
17	C - 305	28.12.19	15.09.2020	10.12.2020			
18	C - 306	31.12.19	15.09.2020	31.12.2020			
19	C - 401	31.12.19	22.10.2020	28.01.2021			
20	C - 402	04.12.19	22.10.2020	28.01.2021			
21	C - 403	04.12.19	22.10.2020	28.01.2021			
22	C - 404	28.12.19	22.10.2020	21.01.2021			
23	C - 405	28.12.19	14.10.2020	04.02.2021			
24	C - 406	31.12.19	14.10.2020	11.02.2021			
25	C - 501	31.12.19	26.11.2020	11.02.2021			
26	C - 502	04.12.19	26.11.2020	11.02.2021			
27	C - 503	04.12.19	26.11.2020	11.02.2021			
28	C - 504	28.12.19	26.11.2020	04.02.2021			
29	C - 505	28.12.19	19.11.2020	18.02.2021			
30	C - 506	31.12.19	19.11.2020	11.02.2021			
31	C - 601	31.12.19	05.01.2021	11.03.2021			
32	C - 602	04.12.19	05.01.2021	11.03.2021			
33	C - 603	04.12.19	05.01.2021	11.03.2021			
34	C - 604	28.12.19	05.01.2021	18.03.2021	✓		
35	C - 605	28.12.19	19.12.2020				
36	C - 606	31.12.19	19.12.2020	18.03.2021	✓		
37	C - 701	31.12.19	30.01.2021				
38	C - 702	04.12.19	30.01.2021				
39	C - 703	04.12.19	30.01.2021				
40	C - 704	28.12.19	30.01.2021				
41	C - 705	28.12.19	31.01.2021				
42	C - 706	31.12.19	31.01.2021				
43	C - 801	31.12.19	04.03.2021				
44	C - 802	04.12.19	04.03.2021				
45	C - 803	04.12.19	04.03.2021				
46	C - 804	28.12.19	04.03.2021				
47	C - 805	28.12.19	25.02.2021				
48	C - 806	31.12.19	25.02.2021				
49	C - 901	31.12.19					
50	C - 902	04.12.19					
51	C - 903	04.12.19					
52	C - 904	28.12.19					
53	C - 905	28.12.19					
54	C - 906	31.12.19					
55	C - 1001	31.12.19					
56	C - 1002	04.12.19					
57	C - 1003	04.12.19					
58	C - 1004	28.12.19					
59	C - 1005	28.12.19					
60	C - 1006	31.12.19					

Subba Reddy

APPROVED BY
18 MAR 2021
S. V. Subba Reddy
Project Manager