

Modi Properties Pvt Ltd Mayfower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11100/14497
Ref.: 769 dt. 6-Nov-2020

Dated : 19-Nov-2020

Party's Name: SUP- Sri Laxmi Ganesh Steel & Hardware

PAN/IT No :

Particulars	Amount
Steel GST 18%	1,701.00
Input CGST	153.09
Input SGST	153.09
OIE-Rounded Off	(-)0.18
	₹ 2,007.00

On Account of :

Being amount credited to Sri Laxmi Ganesh Steel & Hardware steel & Hardware towards purchase of steel MS Gazette Plates against invoice no :-769 invoice date:-29.10.2020 vid po no :-29.10.2020 Scan Id No :-55873

Amount (in words) :

Indian Rupees Two Thousand Seven Only

for SUP- Sri Laxmi Ganesh Steel & Hardware

Scan ID: 55873
PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		16-11-20		Prepared by:		T Bhasker	
PO/WO no.		71695		PO / WO Date.		29/10/20	
Supplier Name		S. Laxmi Amh		PO/WO amount		2008	
Firm/Company		MPIL		Project		MFP	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	769	6/11/20		2007			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						2007	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :Transportation charges						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						2007	
Amount E – PO / WO value:						2008	
Amount F – Difference (A – E): GST-18%						1	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☒ Yes – Rs. 2000/- ☐ No				
Payment – due date			Adv chg ind				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:					Keerthana	Reddy	
Date	16-11-20				18/11/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

GSTIN - 36ARPPK9655D2ZA
VAT TIN - 36513674953

TAX Invoice

Ph : 09542575725

SRI LAXMI GANESH STEELS & HARDWARE

Dealers in : Iron & Steel, Casting, Wire Mesh, Design Articals
6-6-125/A/2, Beside SBH, Kavadiguda, Secunderabad, Telangana - 500080.

Email : srilaxmiganeshsteels@gmail.com Po No 71695

M/s. Modi Properties Pvt Ltd

M.G. Road

Party's GSTIN 36AABCM4761E1ZM

Invoice No.: **769**

Date: 6/11/20

Transporter :

L.R. No. :

HSN	Description	Qty.	Rate	Amount	
				Rs.	Ps.
	MS Gazette Plate 18 Nos	27kg	63/2	1701	00
Total				1701	00
SGST @ 9 %				153	09
CGST @ 9 %				153	09
IGST @ 18 %					
Roundup					18
Grand Total				2007	00

Bank Details :
Sri Laxmi Ganesh Steels & Hardware
C/A : 36998265647
Bank: SBI, Kavadiguda, Sec-bad.
IFSC Code No. : SBIN0020312

Rupees In words : _____

E & O.E

Terms & Conditions

Subject to hyderabad jurisdiction only

Goods once sold will not be taken back or Exchange

For Sri Laxmi Ganesh Steels & Hardware


Signature

Dated - 5/11/2020

Local Pouches

①

M.S. Plate

18 - nos

6"x6"

Time -
15:20

TS10U13

3123

18. nos

INWARD	
Inward No. 4542	Dt. 5/11/20
MRN No:	Dt.
Received By	Sign. n/2cm
Modi Properties Pvt. Ltd.	
S/N 127/1	

177061
71695



Purchase Order

Page(s) 1 Of 1

29-10-2020 17:32:34



71695

20.10.20 4:01:44

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Sri Laxmi Ganesh Steels & Hardware
Shop no. 6-6-125/A/2, Kavadiguda main road, Beside SBH,
Secunderabad

GSTIN 36ARPPK9655D2ZA

9246205245/9542575725

Doc No	71695	177061
Doc Date	29-10-2020	
Quote No	Nil	
Quote Date	06-08-2019	
SupplyType	Supply	

Kind Attn : G. Anil

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8016 - Steel - other - MS Gazette Plates - other - kgs 6" x 6" x 8mm thick - 18 nos	27.00	63.00	0.00	18.00	2,007.18
Total Order Value . . .					2,007.18

Rupees : Two Thousand Seven and Paise Eighteen Only.

Terms and Conditions :-

Specification / Brand	All items shall be of 1st quality. Each plate approx. weight 1.5kgs.
Payment Terms	100% as advance.
Tax	All taxes included in above price.
Delivery Date	Within 2days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Rs. 2,007/- payment to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for South side maingate hoarding purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Sri Laxmi Ganesh Steels & Hardware**

Name :

Date : _/_/

Requisition Form

Company Name:		Modi Properties pvt.ltd		Date:		29.10.2020	
Site & Phase :		May Flower Platinum		Time:		14:51	
Supplier				Req.No.		177061	
Material required before date:		02.10.2020		ID No.		61117	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Square pipe of 2.7mm thickness	1.5"	6	No's	51.50+187	- wt: 20 kg	
2	Square pipe of 2.7mm thickness	2"	7	No's	51.50+187	- wt: 20 kg	
3	Gazette plates of 8mm thickness	6"x6"	18	No's			
4							
5							
6							
7							
8							
9							
10							
Remarks: Towards southside Maingate hoarding							
Prepared By		B.Nandini		Approved by		S.V.Subba Reddy	
Sign. & Date		29.10.2020		Sign. & Date		29.10.2020	

Note: On receipt of material at site write inward number and date in last 2 columns.

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/14178**
Ref.: **14178 dt. 11-Nov-2020**

Dated : 19-Nov-2020

Party's Name: **SUP-Summit Sales LLP**
5-4-187/3&4,2nd Floor,Soham Mansion
M G Road,Secunderabad
GSTIN/UIN : **36ADBFS3288A2Z7**
PAN/IT No :

Particulars		Amount
Steel GST 18%	23,858.56	₹ 28,153.00
Input CGST	2,147.27	
Input SGST	2,147.27	
OIE-Rounded Off	(-)0.10	

On Account of :

Being amount credited to SLLP towards purchase of Steel Ms Z Angle templates against invoice no :-14178 invoice date :-11.11.2020 vid po no :-71289 po date :-13.10.2020 Req Id No :-60671 Scan Id No :-559021

Amount (in words) :

Indian Rupees Twenty Eight Thousand One Hundred Fifty Three Only

for SUP-Summit Sales LLP

Prepared by: shivanand

Approved by

Receiver's Signature

Scan ID: - 559021

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	12/11/20.		Prepared by:	D.SOWMYA			
PO/WO no.	71289.		PO / WO Date.	13/10/20.			
Supplier Name	SSlp.		PO/WO amount	75,904.			
Firm/Company	Modi properties pvt ltd		Project	MPL			
Sl. No.	Bill No.	Bill Date	Bill amount				
1	14178	11/11/20.	28,153				
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):				28,153			
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	12042	11/11/20	85185	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits : Transportation charges				-			
Amount C – Other Debits :				-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				28,153			
Amount E – PO / WO value:				75,904			
Amount F – Difference (A – E): GST-18%							
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved within acceptable limits ☐ No (explained below)					
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No					
Payment – due date		14.11.2020					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	12/11/20	16/11			18/11/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

APPROVED BY
8-2-2020
M. PRAKASH
Sr. Manager Accounts

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-11-2020

Customer Details				Invoice No.		14178	
Modi Properties Private Limited, Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		11-11-2020	
				PO No.		71289	
				PO Date.		13-10-2020	
				Req ID		60671	
				Req Date		12-10-2020	
				Loc Req No		177016	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8220 - Steel - other - Ms Z Angle Templates - 5 ft x 4 66 nos 28		50.06	42.00	2,102.52	18	378.44
2	8222 - Steel - other - Ms Z Angle Templates - 4 ft X 3 32 nos 10		140	42.00	5,880.00	18	1,058.40
3	8227 - Steel - other - Ms Z Angle Templates - 3 ft x 2 52 nos 37		370	42.00	15,540.00	18	2,797.20
4	6189 - Miscellaneous - Hamali Charges - NA - Per		560.06	0.60	336.04	18	60.48
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				2,147.26		2,147.26	
Total Taxable Amount				23,858.56		4,294.52	
Total Invoice Amount				28,153.10			
Rupees : Twenty Eight Thousand One Hundred Fifty Three and Paise Ten Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

13-10-2020 16:59:04



71289

10.10.20 12:33:38

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	71289	177016
Doc Date	13-10-2020	
Quote No	Nil	
Quote Date	22-07-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8219 - Steel - other - Ms Z Angle Templates - 6 ft x 4 ft - Rft 02 nos	40.00	42.00	0.00	18.00	1,982.40
2 8220 - Steel - other - Ms Z Angle Templates - 5 ft x 4 ft - Rft 66 nos	118.00	42.00	0.00	18.00	5,848.08
3 8183 - Steel - other - MS Z Angle Templates - NA - Rft 5' x 3' - 05 nos	80.00	42.00	0.00	18.00	3,964.80
4 8222 - Steel - other - Ms Z Angle Templates - 4 ft X 3 ft - Rft 32 nos	448.00	42.00	0.00	18.00	22,202.88
5 8227 - Steel - other - Ms Z Angle Templates - 3 ft x 2 ft - Rft 52 nos	520.00	42.00	0.00	18.00	25,771.20
6 8221 - Steel - other - Ms Z Angle Templates - 3 ft X 4 ft - Rft 16 nos	224.00	42.00	0.00	18.00	11,101.44
7 8225 - Steel - other - Ms Z Angle Templates - 4 ft X 4 ft - Rft 05 nos	80.00	42.00	0.00	18.00	3,964.80
8 6189 - Miscellaneous - Hamali Charges - NA - Per Rft	1,510.00	0.60	0.00	18.00	1,069.08
Total Order Value . . .					75,904.68
Rupees : Seventy Five Thousand Nine Hundred Four and Paise Sixty Eight Only.					

Terms and Conditions :-

Specification / Brand All MS'Z' angles should be 3/4" - 3mm thickness. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide approval dtd. 08.09.17 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Next day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

For Modi Properties Pvt.Ltd.

Authorised Signatory

Name : _____

Name : _____

Date : ___/___/___

→ Part bill received of Rs. 19,750/-
Billed: 13/10/20 and Bal. bill of
21/10/20
Rs. 56,150/- to be received.
AG
31/10/20.

Accepted the above Terms And Conditions
For Summit Sales LLP

Purchase Order

Page(s) 2 Of 2

13-10-2020 16:59:04

Original / Office Copy / Purchase Div.Copy

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for Flat no. A-801 to 808, B-801, 805, C-201 to 206, B-202, 203 & 204.

Completion Date

Nil

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

Part Bill received

Bill no: 14178

Bill date: 11/11/2020

Bill amt: 28,153/-

Net amt receivable: 28,001/-

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : __/__/__

Requisition Form - Powder coated Z angle templets													
Company		MPL		Site & Phase	May Flower Platinum								
Req. no.		177016		Req. Date	10-10-2020								
Material required before		13-10-2020		ID no.	60671								
Prepared by:		K.Narender Reddy	Approved by (sign):										
Flat / Block no:		Flat nosA-801 to A-808, B-801, B-805, C 201 to C 206, B-202, B-203, B-204											
Type I 1500 ft 3BHK Order Value:		5	Flats										
Type I 1500 ft 3BHK Order Value:		5	Flats										
Type III 1800 Sft 3BHK Order Value:		8	Flats										
Type IV 2140 Sft 4BHK Order Value:		1	Flats										
S No.	Item Description	Units	Qty required forType I 1500 ft 3BHK Order Value	Type III 1800 Sft 3BHK flats requirement	Qty required forType II 1500 ft 3BHK Order Value	Type IV 2140 Sft 4BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No		Date
1	Templets 6'x4'	nos	-	1	1	3	8	6	2	48.0			
2	Templets 5'x4'	nos	3	4	3	4	66	-	66	1,320.0			
3	Templets 5'x3'	nos	-	1	-	-	5	-	5	120.0			
4	Templets 4'x3'	nos	1	2	2	1	32	-	32	448.0			
5	Templets 2'x2'	nos	1	1	-	-	10	10	-	-			
6	Templets 3'x2'	nos	2	3	3	3	52	-	52	312.0			
7	Templets 2'x4'	nos	2	-	-	-	16	16	-	-			
8	Templets 3'x4'	nos	-	2	-	-	16	-	16	192.0			
9	Templets 4'x4'	nos	1	-	-	-	5	-	5	41.3			
	Total		10	14	9	11	210	32	178	2,481.3			

APPROVED
13 OCT 2020
MINISH PARIKH
MANAGER PROCUREMENT

71289

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-11-2020

Customer Details		DC No.	12042
Modi Properties Private Limited.,		DC Date.	11-11-2020
Sy No. 82/1, Mallapur, Nacharam, Hyderabad		PO No.	71289
		PO Date.	13-10-2020
		Req ID	60671
		Req Date	12-10-2020
GSTIN : 36AABCM4761E1ZM		Loc Req No	177016
	Description of Goods	HSN/SAC	Qty
1	8220 - Steel - other - Ms Z Angle Templates - 5 ft x 4 ft - Rft		50.06
2	8222 - Steel - other - Ms Z Angle Templates - 4 ft X 3 ft - Rft		140
3	8227 - Steel - other - Ms Z Angle Templates - 3 ft x 2 ft - Rft		370
4	6189 - Miscellaneous - Hamali Charges - NA - Per Rft		560.06
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No. 4595	Dt. 11/11/20
MRN No. 85185	Dt.
Received By	Sign. Nizam
Modi Properties Pvt. Ltd	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

FRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 11-11-2020

Customer Details				Invoice No.		14178	
- Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		11-11-2020	
				PO No.		71289	
				PO Date.		13-10-2020	
				Req ID		60671	
				Req Date		12-10-2020	
				Loc Req No		177016	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8220 - Steel - other - Ms Z Angle Templates - 5 ft x 4 66 nos 28		50.06	42.00	2,102.52	18	378.44
2	8222 - Steel - other - Ms Z Angle Templates - 4 ft X 3 32 nos 10		140	42.00	5,880.00	18	1,058.40
3	8227 - Steel - other - Ms Z Angle Templates - 3 ft x 2 52 nos 37		370	42.00	15,540.00	18	2,797.20
4	6189 - Miscellaneous - Hamali Charges - NA - Per		560.06	0.60	336.04	18	60.48
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				2,147.26		2,147.26	
Total Taxable Amount				23,858.56		4,294.52	
Total Invoice Amount				28,153.10			
Rupees : Twenty Eight Thousand One Hundred Fifty Three and Paise Ten Only.							

Subject to Hyderabad Jurisdiction

INWARD	
1595	Dr. 11/11/20
85185	Dr.
Received By	Sign. Nizam
Modi Properties Pvt. Ltd	
Sy.No.82/1	

for Summit Sales LLP

Authorised signatory

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/14409**Ref.: **106 dt. 7-Nov-2020**

Dated : 19-Nov-2020

Party's Name: **SUP-Cemex Infra**

SY . No 312 Rampally Village

Keesara Mdl, Medchal Dist

GSTIN/UIN : **36AANFC3197R1ZJ**

PAN/IT No :

Particulars	Amount
RMC GST 18%	1,41,864.53
Input CGST	12,767.81
Input SGST	12,767.81
OIE-Rounded Off	(-)0.15
	₹ 1,67,400.00
On Account of : Being amount credited to Cemex Infra towards purchase of Pupm Ready mix concrete against invoice no :-106 invoice date :-07.11.2020 vid po no :-71458 po date :-20.10.2020 Req ID No :-177036 Scan Id No :-55899 Amount (in words) : Indian Rupees One Lakh Sixty Seven Thousand Four Hundred Only	

for SUP-Cemex Infra

Prepared by: shivanand

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Debit Note VoucherNo. : **DN/10050**Ref.: **106 dt. 7-Nov-2020**

Dated : 19-Nov-2020

Party's Name: **SUP-Cemex Infra**

SY . No 312 Rampally Village

Keesara Mdi, Medchal Dist

GSTIN/UIN : **36AANFC3197R1ZJ**

PAN/IT No :

Particulars	Amount
RMC-Exempted	₹ 560.00
On Account of : towards short material received against invoice no :-106 invoice date :-07.11.2020 vid po no :-71458 po date :-20.10.2020 scan Id No :-55899 Amount (in words) : Indian Rupees Five Hundred Sixty Only	

for Modi Properties Pvt Ltd Mayfower Platinum (20-21)



Prepared by: shivanand

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan No:-55899

Date:	16/11/2020	Prepared by:	MINISH I.
PO/WO no.	71458	PO / WO Date.	20/10/2020
Supplier Name	Cemex Infra.	PO/WO amount	1,94,400/-
Firm/Company	MPL	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	106	07/11/2020	1,67,400/-
2.			
3.			

Amount A – Bills total(Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☐ Yes ☐ No
2.	Routing Report Enclosed			☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B – Other Credits :-

Amount C – Other Debits :-

Short Material Received for 560 kg.

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO /WO

☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable?

☒ Yes ☐ No (explained below)

Excess / short material received

☐ Approved – within acceptable limits ☐ No (explained below)

Close PO / W?O

☒ Yes ☐ No – wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying)

☐ Yes – Rs. ___/- ☒ No

Payment – due date

20/11/2020.

Remarks:-

Part quantity received, Balance Receivable, Short Received for 560 kg.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			APPROVED		Keerthana		
Date		16/11/20	16 NOV 2020		18/11/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Shortfall of RMC

→ **From:** minish <minish@modiproperties.com>

Date: 16-11-2020, 10:22 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy,

Dear Sir,

We recieved short material Against your Invoice no 106 DT 07-11-2020 for 560kgs,Against Our PO No 71458 DT 20-10-2020.We are deducting RS 560/- for the same.

Please Note

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Tax Invoice

CEN-X INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Properties Pvt.Ltd

5-4-187/3 & 4, IInd Floor, M.G. Road,
Secunderabad-500003

GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

106

Delivery Note

Supplier's Ref.

3829 to 3915

Buyer's Order No.	
-------------------	--

71458 177036

Despatch Document No.

Despatched through

Dated

7-Nov-2020

Mode/Terms of Payment

Other Reference(s)

Dated

20-Oct-2020

Delivery Note Date	
--------------------	--

Destination

Terms of Delivery

[illegible]

Amount Chargeable (in words)

E. & O.E

INR One Lakh Sixty Seven Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	1,41,864.53	9%	12,767.81	9%	12,767.81	25,535.62
Total	1,41,864.53		12,767.81		12,767.81	25,535.62

Tax Amount (in words) : **INR Twenty Five Thousand Five Hundred Thirty Five and Sixty Two paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

CEMEX INFRA**My Flower Platinum (Mallapur)**

Ledger Account

Date	dc no	v.no	Quantity	Rate	M25
17-Oct-2020	3829	5534	6.00 cum	3600.00/cum	21600.00
17-Oct-2020	3830	5548	2.00 cum	3600.00/cum	7200.00
21-Oct-2020	3857	5535	5.00 cum	3600.00/cum	18000.00
22-Oct-2020	3888	5547	2.00 cum	3600.00/cum	7200.00
24-Oct-2020	3906	5532	6.00 cum	3600.00/cum	21600.00
24-Oct-2020	3907	5547	6.00 cum	3600.00/cum	21600.00
24-Oct-2020	3908	5535	6.00 cum	3600.00/cum	21600.00
24-Oct-2020	3909	5533	6.00 cum	3600.00/cum	21600.00
24-Oct-2020	3910	5534	6.00 cum	3600.00/cum	21600.00
24-Oct-2020	3915	5547	1.50 cum	3600.00/cum	5400.00
			46.50 cum		

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	54cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	54cum
Slab no.:	Towards east side drive way slab use purpose	PO Nos.	71458	C. Actual quantity poured:	46.5cum
Requisition nos.:	177036	Supplier:	Cemex infra	D. Difference (C-A):	-7.5cum
Sign of security	Nizam	Sign of Admin	Sreavali K	Sign of Project manager	[Signature]
Date	28/10/2020	Date	28/10/20	Date	28/10/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	17-10-20	12:25	6cum	3829	14400	13840	560	14371	84416
2.	17-10-20	16:50	2cum	3830	4800	5190		14372	84417
3.	21-10-20	11:55	5cum	3857	12000	12010		14391	84419
4.	22-10-20	19:15	2cum	3888	4800	5210		14417	84420
5.	24-10-20	08:40	6cum	3906	14400	14440		14434	84421
6.	24-10-20	08:53	6cum	3907	14400	14560		14435	84422
7.	24-10-20	09:04	6cum	3908	14400	14790		14436	84424
8.	24-10-20	09:20	6cum	3909	14400	15060		14437	84425
9.	24-10-20	09:42	6cum	3910	14400	15150		14438	84426
10.	24-10-20	12:35	1.5cum	3915	3600	4040		14439	84427
11.									
12.									
Total			51.5cum		111600cum	111040kgs	560kgs		
Remarks:									

RMC pour report

Purchase Order

Page(s) 1 Of 1

20-10-2020 1:28:22 PM

Origir



71458

10.10.20 12:36:43

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999
9848210686

Doc No	71458	177036
Doc Date	20-10-2020	
Quote No	NIL	
Quote Date	20-10-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	54.00	3,600.00	0.00	0.00	194,400.00
Total Order Value . . .					194,400.00

Rupees : One Lakh(s) Ninty Four Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for East Side Driveway slab casting use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Contact Person Mr Subba Reddy-7674808777

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

41
20/10/2020

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

Contact - -

Purchase Order

Page(s) 1 Of 1

20-10-2020 1:28:22 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No

71458

177036

Doc Date

20-10-2020

Quote No

NIL

Quote Date

20-10-2020

SupplyType

Supply

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	54.00	3,600.00	0.00	0.00	194,400.00
Total Order Value . . .					194,400.00

Rupees : One Lakh(s) Ninty Four Thousand Four Hundred Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30days of suppy of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for East Side Driveway slab casting use Purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Contact Person Mr Subba Reddy-7674808777For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

Contact --

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		17-10-2020	
Site & Phase :		May Flower Platinum		Time:		17:58	
Supplier				Req.No.		177036	
Material required before date:			20-10-2020		ID No.		60856

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	54	Cu-m	3600	
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: Towards East Side Driveway Slab casting purpose

Prepared By	K. Sravani Reddy	Approved by	S.V.Subba Reddy
Sign.& Date	17-10-2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	54cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	54cum
Slab no.:	Towards east side drive way slab use purpose	PO Nos.	71458	C. Actual quantity poured:	46.5cum
Requisition nos.:	177036	Supplier:	Cemex infra	D. Difference (C-A):	-7.5cum
Sign of security	Nizam	Sign of Admin	Seavani K	Sign of Project manager	
Date	28/10/2020	Date	28/10/20	Date	28/10/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	17-10-20	12:25	6cum	3829	14400	13840	560	14371	84416
2.	17-10-20	16:50	2cum	3830	4800	5190		14372	84417
3.	21-10-20	11:55	5cum	3857	12000	12010		14391	84419
4.	22-10-20	19:15	2cum	3888	4800	5210		14417	84420
5.	24-10-20	08:40	6cum	3906	14400	14440		14434	84421
6.	24-10-20	08:53	6cum	3907	14400	14560		14435	84422
7.	24-10-20	09:04	6cum	3908	14400	14790		14436	84424
8.	24-10-20	09:20	6cum	3909	14400	15060		14437	84425
9.	24-10-20	09:42	6cum	3910	14400	15150		14438	84426
10.	24-10-20	12:35	1.5cum	3915	3600	4040		14439	84427
11.									
12.									
Total			51.5cum		111600cum	111040kgs	560kgs		
Remarks:									

RMC pour report



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3910**

Date: 24/10/2020

To.

M/s may flower platinum = mallypur

Vehicle No :

TSOTUE 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
05	m-25	<u>timer</u> 09:42	6m ³	30m ³	pump

INWARD	
Inward No: <u>4438</u>	Date: <u>24/10/20</u>
MRN No: <u>84426</u>	Dr.
Received By	Sign: <u>Mizum</u>
Modi Properties Pvt. Ltd	
Sy.No.82/:	



Receiver's Signature

Krauf
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 180

VEHICLE No.: TS08 UE 5534



GROSS 28360

Kgs.

DATE: 10:2020

TIME: 10:11:58



TARE 13210

Kgs.

DATE: 10:2020

TIME: 11:44:54



NETT 15150

Kgs.

INWARD

Received Rs.

100.00

1738 24/10/20

Received By

Sign

Operator's Signature

Our responsibility ceases once the Vehicle leaves the Platform

Modi Properties Pvt Ltd

24 HOURS SERVICE

1.82/



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3909**

Date : 24/10/2020

To.

M/s may flower platinum = maypur

Vehicle No :

TS08UE 5533

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
04	M-25	<u>Times</u> 08:20	6m ³	24m ³	pump

INWARD

INWARD No.	1437	Date	24/10/20
MRN No.	8445	Dr.	
Received By		Sign.	Nizam

Modi Properties Pvt. Ltd
Sy.No.82/:



Receiver's Signature

Kra
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No 21176

VEHICLE No.:

TS08 UE5533



GROSS : 29760

Kgs.

DATE 24:10:2020 TIME: 09:59:06



TARE : 14700

Kgs.

DATE 24:10:2020 TIME: 10:59:15



NETT : 15060

Kgs.

INWARD

Received Rs.

100.00

MRN No: 84437

24/10/20

Received By

Signature

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Modi Properties Pvt. Ltd

Sw No. 421



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 24/10/2020

D.C.No. **3908**

To.

M/s

may flower platinum = mallapur

Vehicle No :

TJ08UE 5535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
03	M-25	<u>times</u> 09:04	6m ³	18m ³	pump

INWARD	
Inward No: 4436	24/10/20
MRN No: 84124	Dr.
Received By	Sign: <u>Nizum</u>
Modi Properties Pvt. Ltd	
Sy.No.82/:	



Receiver's Signature

K. V. A. L.
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 21179

VEHICLE No.:

TS08 UE 5535



GROSS :

26550

Kgs.

DATE:

24:10:2020

TIME:

10:10:49



TARE :

11760

Kgs.

DATE:

24:10:2020

TIME:

11:17:33



NETT

14790

Kgs.

INWARD

Vehicle No. 4436

24/10/20

Received Rs.

100.00

MRN No: SN24

DL

Received By

Sign

Nizam

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

Model Properties P.V. Ltd

24 HOURS SERVICE

Sy.No.82/:



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 24/10/2020

D.C.No. **3907**

To.

M/s

may flower platinum - mallepur

Vehicle No :

TS08VE 5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
02	M-25	<u>times</u>	6m ³	12m ³	pump

88.53

INWARD

Inward No. <u>AA35</u>	Date <u>24/10/20</u>
MRN No. <u>8422</u>	Dr.:
Received By	Sign: <u>Nizam</u>
Modi Properties Pvt. Ltd	
Sy.No.82/:	



Receiver's Signature

Nizam
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.:

21172

VEHICLE No.:

TS08 UE 5547



GROSS

26100



TARE

11540



NETT

14560

Kgs.

DATE:

24:10:2020

TIME:

09:30:52

Kgs.

DATE:

24:10:2020

TIME:

10:53:52

Kgs.

INWARD

Received Rs.

100.00

MA35

24/10/20

MRN No. 8442

Dr:

Operator's Signature

Received By

Sign:

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Modi Properties Pvt. Ltd



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3906**

Date: 24/10/2020

To.

M/s

May Flower platinum - Mallapur

Vehicle No:

TS08UE - 5539

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
1)	M-25	Time: 8:40	6 m ³	6 m ³	pump

INWARD

Inward No. <u>4434</u>	Date <u>24/10/20</u>
MRN No. <u>84421</u>	Lot <u>1</u>
Received By <u>[Signature]</u>	Sign <u>[Signature]</u>
Modi Properties Pvt. Ltd	
Sy.No.82/:	

Receiver's Signature

[Signature]
Authorised Signature

SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



Madhu (Hyd) Computer 9246536148

SERIAL No.:

21166



GROSS

26840



TARE

12400



NETT

14440

VEHICLE No.:

TS08 UE 5532

Kgs.

DATE:

TIME:

24:10:2020

09:21:05

Kgs.

DATE:

TIME:

24:10:2020

10:24:38

Kgs.

14431 24/10/20

Received Rs.

100.00

MRK No 8444

Dr:

Received by

Sign:

nizam

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform:

Modi Properties Pvt. Ltd

Sy No. 82/1

24 HOURS SERVICE

Weighbridge Supplied by : SRIVEN INDUSTRIES 9848660888



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN: 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3857**

Date: 21/10/2020

To.

M/s

may flower platinum - mallapoor

Vehicle No :

Delux 5535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	m ³	Time 11.55	5m ³	5m ³	and

INWARD

Inward No. 14392 Dt. 21/10/20

MRN No. 8449 Dt. 21/10/20

Received By Julizom Sign Julizom

Modi Properties Pvt. Ltd
Sy.No.82/:



Receiver's Signature

Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No.: 20865

VEHICLE No.:

TS08 UE 5535



GROSS

23960

Kgs.

DATE: 21/10/2020

TIME:

12:16:53



TARE

11950

Kgs.

DATE: 21/10/2020

TIME:

17:08:31



NETT

12010

Kgs.

MRN No.

14392

21/10/20

Dr.

Received Rs.

100.00

Received By

Sign

alizam

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform.

Modi Properties Pvt. Ltd

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No **3888**

Date: 22/10/2020

To.

M/s

May Flower platinum - malapur

Vehicle No :

T808UE-5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
18	M-25	CEMEX - 19.15	2m ³	104m ³	pump

INWARD

DATE 22/10/20

MRN 8420

Received By nlizcm

Modi Properties Pvt. Ltd

Sy.No.82/2



Receiver's Signature

Authorised Signature

J. K. Rao



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:

21039

VEHICLE No.:

T 508 UE 5547



GROSS :

16670



TARE :

11460



NETT

5210

Kgs.

DATE:

22:10:2020

TIME:

19:45:43

Kgs.

DATE:

22:10:2020

TIME:

21:42:15

Kgs.

Received Rs.

100.00

MRN No 84420

Dr.

Received By

Sign

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform

Modi Properties Pvt. Ltd

Sy.No.82/

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 17/10/2020

D.C.No. **3830**

To.

M/s

may flower platinum = mullapur

Vehicle No :

TS08VE 5548

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
12	M-25	Time 16:50	2m ³	68m ³	pump

INWARD	
Inward No: 14372	Dt: 17/10/20
MRN No: 8447	Dt.
Received By:	Sign: <u>rizam</u>
Modi Properties Pvt. Ltd	
Sy.No.82/:	



Receiver's Signature

Kraib
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No.: 20572

VEHICLE No.: TS08 UE 5548



GROSS

18140



TARE

12950



NETT

5190

Kgs.

DATE:

17:10:2020

TIME:

17:26:27

Kgs.

DATE:

17:10:2020

TIME:

18:44:59

WRN No. 8417

Kgs

Received By

Sign

nizam

Received Rs.

Modi Properties Pvt. Ltd

Sy.No.82/

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 24-10-2020

D.C.No. **3915**

To.

M/s May Flower Pharamu - Mallapur

Vehicle No : TS08UE-5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
6)	M-25	Time: 12:35.	1.5.m ³	31.5m ³	Pumped

INWARD

Inward No. <u>14739</u>	Date <u>24/10/20</u>
MRN No. <u>84027</u>	Ln.
Received By <u>[Signature]</u>	Sign.
Modi Properties Pvt. Ltd	
Sy.No.82/:	



Receiver's Signature

P. Suresh
Authorised Signature

Bridge Supplied by : SRIVEN INDUSTRIES 9848660888



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No: 21197

VEHICLE No.: TS08 UE 5547



GROSS 15530

Kgs.

DATE: 24/10/2020

TIME: 13:02:03



TARE 11490

Kgs.

DATE: 24/10/2020

TIME: 14:20:32



NETT 4040

Kgs.

INWARD

1439 24/10/20

Received Rs. 100.00

MRN No: 8447 DI:

Received By

Sign:

Nizam

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform.

Model: 82/1

Sr. No. 82/1

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 17/10/2020

D.C.No. **3829**

To.

M/s

may flower platinum = mullapur

Vehicle No :

TS08UE 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
11	M-25	Time	6m2	66 m3	pump

INWARD

Inward No: 17372	Di: 17/10/20
MRN No: 84416	Ln.
Received By:	Sign: mizum
Modi Properties Pvt. Ltd	
Sy.No.827	



Kra

's Signature

Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



Madhu (Hyd) Computer 9246536148

SERIAL No. 20569

VEHICLE No. TS08

LIE 5534



GROSS

26260



TARE

12780



NETT

13480

Kgs.

DATE:

TIME:

17:10:2020

17:05:31

Kgs.

DATE:

TIME:

17:10:2020

17:31:10

Kgs.

DATE:

TIME:

17/10/20

Received Rs.

Received By

Sign

Modi Properties Pvt. Ltd

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE