

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11110

Ref.: 055 dt. 11-Nov-2020

Dated : 21-Nov-2020

Party's Name: **SUP-Elite Enterprises**

PAN/IT No :

Particulars		Amount
Bricks & Blocks GST 5%	42,285.71	₹ 44,400.00
Input CGST	1,057.14	
Input SGST	1,057.14	
OIE-Rounded Off	0.01	
On Account of :		
Being amount credited to Elite Enterprises towards purchase of CLC Lights weight bricks against invoice no :-055 invoice date :-11.11.2020 vid po no :-71915 po date :-06.11.2020 Req Id No :-177081 Scan Id No :-55861		
Amount (in words) :		
Indian Rupees Forty Four Thousand Four Hundred Only		

for SUP-Elite Enterprises

Prepared by: shivanand

Approved by

Receiver's Signature

Scan 30, 55861
PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	16/11/2020	Prepared by:	MINISH.
PO/WO no.	71915	PO / WO Date.	06/11/2020
Supplier Name	Elite Enterprises.	PO/WO amount	97,500/-
Firm/Company	MPL.	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	055	11/11/2020	44,000/-
2.			
3.			

Amount A – Bills total(Excluding Transport & Hamali Charges):				44,000/-
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.			85184.	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B –Other Credits :	—
Amount C –Other Debits :	—
Amount D (D=A+B-C) – Amount to be credited to the supplier:	44,000/-
Amount E – PO / WO value:	97,500/-
Amount F – Difference (A – E):	53,500/-
Quantity received as per PO /WO	☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)
Excess / short material received	☒ Approved – within acceptable limits ☐ No (explained below)
Close PO / W?O	☐ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. _____/- ☐ No
Payment – due date	

Remarks: Balance material to receive.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:					Keethana		
Date		16/11/20	16 NOV 2020		18/11/20		02 NOV 2020

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

ELITE ENTERPRISES

DPS ROAD, BOWRAMPET, 500043,.

Phone no.: 9398936022

GSTIN: 36GEEP9675F1ZZ

State: 36-Telangana

PO-41915

Tax Invoice

Bill To:

M/s. MODI PROPERTIES PVT. LTD.

Invoice No.: 055

Date: 11-11-2020

#	Item name	HSN/ SAC	Quantity	Price/ Unit	GST	Amount
1	4"X8"X24" SIZE CLC LIGHT WEIGHT BRICKS		1200	₹ 35.24	₹ 2,114.29 (5%)	₹ 44,400.00
Total			1200		₹ 2,114.29	₹ 44,400.00

INVOICE AMOUNT IN WORDS

Forty Four Thousand Four Hundred Rupees only

TERMS AND CONDITIONS

Thanks for doing business with us!

Sub Total	₹ 42,285.71
SGST@2.5%	₹ 1,057.14
CGST@2.5%	₹ 1,057.14
Total	₹ 44,400.00
Received	₹ 0.00
Balance	₹ 44,400.00



UPI PAY NOW

For, ELITE ENTERPRISES



Authorized Signatory

INWARD	
Inward No. 4599	Dr. 11/11/20
MRN No. 85184	Dr.
Received By	Sign: Nizam
Modi Properties Pvt. Ltd.	
Sy.No.82/1	

Cement Blocks – Weekly Delivery Report

Company/ firm:	Modi properties privet limited	Requisition nos.:	177081	Total PO quantity:	2500
Project:	May flower platinum	PO No(s).	71915	Quantity delivered in earlier period:	1200
Block /Flat / Villa no.:	For towards A block elevation use purpose	Total material delivered	No	Quantity delivered during week:	
Supplier:	Elite Enterprises	Close PO:	No	Balance quantity to be delivered:	1300
Sign of security	Nizam	Sign of Admin	Bravani	Sign of Project manager	
Date	12/11/20	Date	12/11/20	Date	12/11/2020

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
1.							
2.							
3.							
	Total						

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	11-11-2020	17:20	4''x8''x24''	1200	055	14599	85184
	Total			1200			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Purchase Order

Page(s) 1 Of 1

06-11-2020 15:23:35



71915

30.10.20 4:46:11

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Elite Enterprises
Servey no. 448, DPS School road, Bowrampet - 500 043.

GSTIN 36GEEK9675F1ZZ

9398936022/9052222266

Doc No	71915	177081
Doc Date	06-11-2020	
Quote No	Nil	
Quote Date	26-08-2020	
SupplyType	Supply	

Kind Attn : Mr. Dikshit Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1054 - Building material - CLC Block - 4in X 8 in X 24 in - Nos	2,500.00	39.00	0.00	0.00	97,500.00
Total Order Value . . .					97,500.00

Rupees : Ninty Seven Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand	Items shall be of 2.5 - 3.0N/M3 approx.Strength minimum QC report a must!
Payment Terms	100% as advance at the time of delivery of all materials.
Tax	All taxes included in above price.
Delivery Date	Within 2days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 97,500/- advance to be pay vide cheque no. , dtd.
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for A block elevation purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Elite Enterprises**Name : 

Name : _____

Date : / /

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		03-11-2020	
Site & Phase :		May Flower Platinum		Time:		10:58	
Supplier				Req No.		177081	
Material required before date:			05-11-2020		ID No.		61250
No	Description	Size	Quantity	Units	Inward No	Date	
1	CLC Blocks	24''x8''x4''	2500	Nos			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : For A Block elevation use purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign.& Date		05-11-2020		Sign. & Date			



Modi Properties Pvt Ltd Mayfower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11111
Ref.: 14161 dt. 9-Nov-2020

Dated : 19-Nov-2020

Party's Name: SUP-Summit Sales LLP
5-4-187/3&4,2nd Floor,Soham Mansion
M G Road,Secunderabad
GSTIN/UIN : 36ADBFS3288A2Z7
PAN/IT No :


Particulars	Amount
PROMORD-Print Media GST 18%	3,300.00
Input CGST	297.00
Input SGST	297.00
	₹ 3,894.00

On Account of :
Being amount credited to SLLP towards purchase of project files against invoice no :-14161 invoice date :-09.11.2020 vid po no :-71848 po date :-04.11.2020 Req Id No :-61275 Scan Id No:-55898
Amount (in words) :
Indian Rupees Three Thousand Eight Hundred Ninety Four Only

for SUP-Summit Sales LLP

Scan 30, - 55898

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 11/11/20.		Prepared by: D.SOWMYA	
PO/WO no. 71848		PO / WO Date. 4/11/20.	
Supplier Name Sslp.		PO/WO amount 3,894.	
Firm/Company Modi properties pvt ltd		Project MPL	
Sl. No.	Bill No.	Bill Date	Bill amount
1	14161	9/11/20.	3,894
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			3,894
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	12027	9/11/20	85057 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			3,894
Amount E - PO / WO value:			3,894
Amount F - Difference (A - E): GST-18%			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		14.11.2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			
Date	11/11/20	16/11	18/11/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-11-2020

Customer Details				Invoice No.	14161		
Modi Properties Private Limited., Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.	09-11-2020		
				PO No.	71848		
				PO Date.	04-11-2020		
				Req ID	61275		
				Req Date	04-11-2020		
				Loc Req No	177089		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7571 - Stationery - other - Projects folder - NA - nos A3		500	5.50	2,750.00	18	495.00
2	7571 - Stationery - other - Projects folder - NA - nos A4		100	5.50	550.00	18	99.00
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST CGST SGST Total Taxable Amount				3,300.00		594.00	
297.00 297.00 Total Invoice Amount				3,894.00			

Rupees : Three Thousand Eight Hundred Ninty Four Only.

for Summit Sales LLP


Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

05-11-2020 11:36:56

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

71848
30.10.20 4:44:39

Supplier Details			
Summit Sales LLP 5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No		71848 177089
	Doc Date		04-11-2020
	Quote No		Nil
	Quote Date		04-11-2020
	SupplyType		Supply

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7571 - Stationery - other - Projects folder - NA - nos A3	500.00	5.50	0.00	18.00	3,245.00
2 7571 - Stationery - other - Projects folder - NA - nos A4	100.00	5.50	0.00	18.00	649.00
Total Order Value . . .					3,894.00
Rupees : Three Thousand Eight Hundred Ninty Four Only.					

Terms and Conditions :-

Specification /	As per details given in the quotation.
Payment Terms	After Delivery & Production of bill
Tax	All taxes included in above price.
Delivery Date	Next Working Day.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Nil
Transportation	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications.Above order for site use purpose.
Completion Date	NA
Measurment	NA
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		04-11-2020	
Site & Phase :		May Flower Platinum		Time:		10.40	
Supplier				Req No.		177089	
Material required before date:			07-11-2020		ID No.		61275
No	Description	Size	Quantity	Units	Inward No	Date	
1	Drawing covers	A3	500	Nos			
2	Drawing covers	A4	100	Nos			
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: Towards site use purpose							
Prepared By		K.Narender Reddy		Approved by		S.V.Subba Reddy	
Sign.& Date		04-11-2020		Sign. & Date			

Note:

P.S.

APPROVED
- 4 NOV 2020
P. PRABHAKAR
Sr. MANAGER PURCHASE

APPROVED
- 3 NOV 2020
P. PRABHAKAR
Sr. MANAGER PURCHASE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-11-2020

Customer Details		DC No.	12027
Modi Properties Private Limited.,		DC Date.	09-11-2020
Sy No. 82/1, Mallapur, Nacharam, Hyderabad		PO No.	71848
		PO Date.	04-11-2020
		Req ID	61275
		Req Date	04-11-2020
GSTIN : 36AABCM4761E1ZM		Loc Req No	177089
	Description of Goods	HSN/SAC	Qty
1	7571 - Stationery - other - Projects folder - NA - nos		500
2	7571 - Stationery - other - Projects folder - NA - nos		100
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

 Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 09-11-2020

* Customer Details				Invoice No.		14161	
Modi Properties Private Limited,. Sy No. 82/1, Mallapur, Nacharam, Hyderabad GSTIN : 36AABCM4761E1ZM				Invoice Date.		09-11-2020	
				PO No.		71848	
				PO Date.		04-11-2020	
				Req ID		61275	
				Req Date		04-11-2020	
				Loc Req No		177089	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7571 - Stationery - other - Projects folder - NA - nos A3		500	5.50	2,750.00	18	495.00
2	7571 - Stationery - other - Projects folder - NA - nos A4		100	5.50	550.00	18	99.00
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				3,300.00		594.00	
Total Invoice Amount				3,894.00			
Rupees : Three Thousand Eight Hundred Ninty Four Only.							

Subject to Hyderabad Jurisdiction

INWARD	
Inward No. 14576	Date 9/11/20
MRN No. 85057	LM.
Received By	Sign
Modi Properties Pvt. Ltd	
Sy.No.82/1	

for Summit Sales LLP

Authorized signatory

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

11105
No. : PUR/11112
Ref.: 14133 dt. 7-Nov-2020

Dated : 19-Nov-2020

Party's Name: **SUP-Summit Sales LLP**

5-4-187/3&4,2nd Floor,Soham Mansion

M G Road,Secunderabad

GSTIN/UIN : **36ADBFS3288A2Z7**

PAN/IT No :

Particulars		Amount
Electrical GST 12%	6,600.00	₹ 7,392.00
Input CGST	396.00	
Input SGST	396.00	
On Account of :		
Being amount credited to SLLP towards purchase of LED Lights against invoice no :-14133 invoice date :-07.11.2020 vid po no :-71951 po date :-07.11.2020 Req Id No:-61359 Scan Id No :-55897		
Amount (in words) :		
Indian Rupees Seven Thousand Three Hundred Ninety Two Only		

for SUP-Summit Sales LLP

Prepared by: shivanand

Approved by

Receiver's Signature

Scan ID: 55897

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		11/11/20.		Prepared by:		D.SOWMYA	
PO/WO no.		71957		PO / WO Date.		7/11/20	
Supplier Name		SSLP.		PO/WO amount		7,392	
Firm/Company		Modi properties pvt ltd		Project		H.O.	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	14133.	7/11/20.		7,392			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						7,392	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	11999	7/11/20	85227	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						7,392	
Amount E – PO / WO value:						7,392	
Amount F – Difference (A – E): GST-18%						-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ____/- ☒ No				
Payment – due date			14.11.2020				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	11/11/20	16/11			18/11/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 07-11-2020

Customer Details				Invoice No.	14133		
Modi Properties Pvt. Ltd.				Invoice Date.	07-11-2020		
HEAD OFFICE,5-4-187/3&4,M.G ROAD SEC'BAD				PO No.	71951		
				PO Date.	07-11-2020		
				Req ID	61359		
				Req Date	07-11-2020		
GSTIN : 36AABCM4761E1ZM				Loc Req No	16650		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4746 - Electrical - other - LED Lights - NA - nos	9405	12	550.00	6,600.00	12	792.00
	7w						
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
	IGST	CGST	SGST	Total Taxable Amount	6,600.00		792.00
		396.00	396.00	Total Invoice Amount		7,392.00	

Rupees : Seven Thousand Three Hundred Ninty Two Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Purchase Order

Page(s) 1 Of 1

09-11-2020 10:56:28 AM

Original



71951

30.10.20 4:46:11

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	71951	16650
Doc Date	07-11-2020	
Quote No	Nil	
Quote Date	07-11-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4746 - Electrical - other - LED Lights - NA - nos 7w	12.00	550.00	0.00	12.00	7,392.00
Total Order Value . . .					7,392.00

Rupees : Seven Thousand Three Hundred Ninty Two Only.

Terms and Conditions :-**Specification / Brand** All items shall be of Wipro brand**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.

Delivery Location Head Office
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
Phone. 040-66335551

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. above order for Lighting for 2nd floor toilets purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** NilFor **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		MPPL		Date:		07-11-2020	
Site & Phase :		HEAD OFFICE		Time:		10:30AM	
Supplier				Req. No.		16650	
Material required before date:			Urgent		ID No.		61359

No	Description	Size	Quantity	Units	Inward No	Date
1	LED FALSECEILING LIGHT (wipro) - D540565 - Day Light	5 watts	12	NOS		
2						
3						
4						
5						
6						
7						
8						
9						
10						

71251

APPROVED

07 NOV 2020

MINISH PARIKH
MANAGER PROCUREMENT

Remarks :For 2 nd floor gents and ladies toilets			
Prepared By		MEENAKSHI.N	
Sign.& Date		07- 11-2020	
Approved by			
Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 07-11-2020

Customer Details		DC No.	11999
Modi Properties Pvt. Ltd.		DC Date.	07-11-2020
HEAD OFFICE,5-4-187/3&4,M.G ROAD SEC'BAD		PO No.	71951
		PO Date.	07-11-2020
		Req ID	61359
		Req Date	07-11-2020
GSTIN : 36AABCM4761E1ZM		Loc Req No	16650
Description of Goods		HSN/SAC	Qty
1	4746 - Electrical - other - LED Lights - NA - nos	9405	12
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 648	Dt: 08/11/20
MRN No:	Dt:
Received By: Jamaran	Sign: [Signature]
MODI PROPERTIES	

Recd
 08/11/20

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

[Signature]
 Authorised signatory

Summit Sales LLP**TRANSIT COPY**

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 07-11-2020

Customer Details				Invoice No.		14133		
Modi Properties Pvt. Ltd. HEAD OFFICE,5-4-187/3&4,M.G ROAD SEC'BAD GSTIN : 36AABCM4761E1ZM				Invoice Date.		07-11-2020		
				PO No.		71951		
				PO Date.		07-11-2020		
				Req ID		61359		
				Req Date		07-11-2020		
				Loc Req No		16650		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	4746 - Electrical - other - LED Lights - NA - nos	9405	12	550.00	6,600.00	12	792.00	
	7w							
2								
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
				IGST	CGST	SGST	Total Taxable Amount	
					396.00	396.00	Total Invoice Amount	
								6,600.00
								792.00
								7,392.00
Rupees : Seven Thousand Three Hundred Ninty Two Only.								

for Summit Sales LLP

Subject to Hyderabad Jurisdiction


 Authorised signatory

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/11106
Ref.: 112 dt. 12-Nov-2020

Dated : 19-Nov-2020

Party's Name: **SUP-Cemex Infra**
SY . No 312 Rampally Village
Keesara Mdl, Medchal Dist
GSTIN/UIN : **36AANFC3197R1ZJ**
PAN/IT No :

Particulars		Amount
RMC GST 18%	4,78,983.45	₹ 5,65,200.00
Input CGST	43,108.51	
Input SGST	43,108.51	
OIE-Rounded Off	(-)0.47	

On Account of :

Being amount credited to Cemex Infra towards purchase of M25 Pump Ready Mix Concrete against invoice no :-112 invoice date :-12.11.2020 vid po no :-71853 po date :-05.11.2020 Req Id No :-177074 Scan Id No :-55900

Amount (in words) :

Indian Rupees Five Lakh Sixty Five Thousand Two Hundred Only

for SUP-Cemex Infra

Prepared by: shivanand

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Debit Note Voucher

No. : **DN/10051**

Dated : 19-Nov-2020

Ref.: **112 dt. 12-Nov-2020**

Party's Name: **SUP-Cemex Infra**

SY . No 312 Rampally Village

Keesara Mdl, Medchal Dist

GSTIN/UIN : **36AANFC3197R1ZJ**

PAN/IT No :

Particulars	Amount
RMC-Exempted	₹ 2,940.00
On Account of :	
towards short material received against invoice no :-112 invoice date :-12.11.2020 vid po no :-71853 po date :-05.11.2020 Scan Id No :-55900	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Forty Only	

for Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Prepared by: shivanand

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan No.:- 55900

Date:	16/11/2020	Prepared by:	MINISH.
PO/WO no.	71853	PO / WO Date.	5/11/2020
Supplier Name	Cemex Infra.	PO/WO amount	576,000/-
Firm/Company	MPZ	Project	MFP.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	112	12/11/2020	5,65,200/-
2.			
3.			

Amount A – Bills total(Excluding Transport & Hamali Charges):

5,65,200/-

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☐ Yes ☐ No
2.	Joining Report Enclosed.			☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B – Other Credits :

Amount C – Other Debits :- Short quantity received for 1960 Kg's.

2940/-

Amount D (D=A+B-C) – Amount to be credited to the supplier:

5,62,260/-

Amount E – PO / WO value:

5,76,000/-

Amount F – Difference (A – E):

13,740/-

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)
Excess / short material received	☒ Approved – within acceptable limits ☐ No (explained below)
Close PO / W?O	☐ Yes ☐ No – wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. _____/- ☐ No
Payment – due date	05/12/2020.

Remarks:

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject: Short material

From: minish <minish@modiproperties.com>

Date: 16-11-2020, 11:45 AM

To: cemexinfra9@gmail.com

To,

Mr Purshottam Reddy,

Dear Sir,

We recieved short quantity for RMC Against your Invoice No 112 DT 12-11-2020 for 1960 kgs,Against Our PO No 71853 DT 05-11-2020,We are deducting RS 2940/- for the same.

Please Note.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

CEMEX INFRA

Buyer

Modi Properties Pvt.Ltd

GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

112

Delivery Note

Supplier's Ref.

3998 to 4036

Buyer's Order No.

71853 177074

Despatch Document No.

Despatched through

Dated

12-Nov-2020

Mode/Terms of Payment

Other Reference(s)

Dated

5-Nov-2020

Delivery Note Date

Destination

Terms of Delivery

[illegible]

Amount Chargeable (in words)

E. & O.E.

INR Five Lakh Sixty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
	4,78,983.45	9%	43,108.51	9%	43,108.51	86,217.02
Total	4,78,983.45		43,108.51		43,108.51	86,217.02

Tax Amount (in words) : **INR Eighty Six Thousand Two Hundred Seventeen and Two paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

CEMEX INFRA					
My Flower Platinum (Mallapur)					
Ledger Account					
Date	Voucher Ref.	Narration	Quantity	Rate	M25
05-Nov-2020	3998	6885	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	3999	5548	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4000	5534	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4001	5533	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4002	5547	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4003	5535	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4004	5532	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4005	6885	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4006	5534	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4007	5548	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4008	5535	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4009	5547	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4010	5533	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4011	5532	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4012	5535	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4013	9230	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4014	9227	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4015	5548	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4016	5534	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4017	4045	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4018	2471	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4019	5535	6.00 cum	3600.00/cum	21600.00
05-Nov-2020	4020	5534	6.50 cum	3600.00/cum	23400.00
05-Nov-2020	4021	5533	6.50 cum	3600.00/cum	23400.00
07-Nov-2020	4035	5547	6.00 cum	3600.00/cum	21600.00
07-Nov-2020	4036	5534	6.00 cum	3600.00/cum	21600.00
			157.00 cum		565200.00

Details of RMC pour



RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	NIZAM	Sign of Admin	Sriavani - K	Sign of Project manager	
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25	07-11-20	09:15	6cum	4035	14400	14960		14558	85027
26	07-11-20	09:45	6cum	4036	14400	14940		14559	85028
Total:			6cum 12		14400cum		520kgs		

Purchase Order

Page(s) 1 Of 1

05-11-2020 11:07:55

Or



71853

30.10.20 4:44:40

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No	71853	177074
Doc Date	05-11-2020	
Quote No	NIL	
Quote Date	05-11-2020	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M25	160.00	3,600.00	0.00	0.00	576,000.00
Total Order Value . . .					576,000.00
Rupees : Five Lakh(s) Seventy Six Thousand Only.					

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for A block slab 12 concrete pouring (1004,1005,1006,1007,1008) use Purpose
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 1 Of 1

05-11-2020 11:07:55

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36aanfc3197r1zj

8367099999

9848210686

Doc No 71853 177074**Doc Date** 05-11-2020**Quote No** NIL**Quote Date** 05-11-2020**SupplyType** Supply**Kind Attn : G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M25	160.00	3,600.00	0.00	0.00	576,000.00
Total Order Value . . .					576,000.00
Rupees : Five Lakh(s) Seventy Six Thousand Only.					

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for A block slab 12 concrete pouring (1004,1005,1006,1007,1008) use Purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : 505/11/2020

Contact

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		30-10-2020	
Site & Phase :		May Flower Platinum		Time:		10:38	
Supplier				Req.No.		177074	
Material required before date:			3-11-2020		ID No.		61130
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	160	CUM	3600/		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : For A Block Slab 12 concrete pouring [flat no 1004;1005,1006,1007,1008,use purpose							
Prepared By		K.sravani		Approved by		SV.subbareddy	
Sign.& Date		30-10-2020		Sign. & Date			

✓

APPROVED BY
02 NOV 2020
SOHAM MODI
MANAGING DIRECTOR

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	NIZAM	Sign of Admin	Sevavani - K	Sign of Project manager	
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	NIZAM	Sign of Admin	Sriavani - K	Sign of Project manager	zll
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	160cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	160cum
Slab no.:	For A block Slab 12 concrete pouring[1004 to 1008]	PO Nos.	71853	C. Actual quantity poured:	157cum
Requisition nos.:	177074	Supplier:	Cemex infra	D. Difference (C-A):	-3cum
Sign of security	NIZAM	Sign of Admin	Sravani - K	Sign of Project manager	
Date	10/11/2020	Date	10/11/20	Date	10/11/2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25	07-11-20	09:15	6cum	4035	14400	14960		14558	85027
26	07-11-20	09:45	6cum	4036	14400	14940		14559	85028
Total:			6cum		14400cum		520kgs		



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date: 09/11/2020

D.C.No. **4036**

To.

M/s


may flower platinum - mallapur

Vehicle No :

TS080E 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
02	M-25	<u>Timee</u> 09:45	6m ²	12m ²	pump

INWARD	
Inward No. <u>4559</u>	Date <u>9/11/20</u>
MRN No. <u>85088</u>	Dr.
Received By	Sign <u>Rizam</u>



Modi Properties Pvt. Ltd.
Sy.No.82/1

Receiver's Signature

fKray
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No.: 22332

VEHICLE No.:

TS08 UE 5534



GROSS

27950

Kgs.

DATE: 07/11/2020

TIME: 10:25:14



TARE

13010

Kgs.

DATE: 07/11/2020

TIME: 12:12:10



NETT

14940

Kgs.

Received By:

Sign

nizam

Received Rs.

100.00

Modi Properties Pvt. Ltd

Sy.No.82/

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No.

4035

Date :

08/11/2020

To.

M/s

may flower platinum = malyur

Vehicle No :

TSOPUE 5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks						
01	M-25	<u>Concrete</u> 09.15 INWARD <table><tr><td>Inward No. 14558</td><td>Date 08/11/20</td></tr><tr><td>MRN No. 85097</td><td>Dr.</td></tr><tr><td>Received By</td><td>Sign: Nizam</td></tr></table>	Inward No. 14558	Date 08/11/20	MRN No. 85097	Dr.	Received By	Sign: Nizam	6 m ³	6 m ³	pump
Inward No. 14558	Date 08/11/20										
MRN No. 85097	Dr.										
Received By	Sign: Nizam										



Receiver's Signature

Kray
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No. 22333

VEHICLE No.: TS08 UE 5547



GROSS 27130

Kgs.

DATE: 07/11/2020

TIME: 10:27:19



TARE 12170

Kgs.

DATE: 07/11/2020

TIME: 11:19:56



NETT 14960

Kgs.

Inward No. 14558

DATE: 6/11/20

ARN No. 85027

Received Rs. 100.00

Received By

Sign

Nizam

Modi Properties Pvt. Ltd

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148

Weighbridge Supplied by : SRIVEN INDUSTRIES



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No.

3998

To.

M/s

may flower platinum - maligpoor

Date : 08/11/2020


Vehicle No :

TS002 6885

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M25	Time 6:00	6m ³	6m ³	Done

INWARD

Inward No. <u>14517</u>	Date <u>08/11/20</u>
MRN No: <u>85003</u>	LM:
Received By <u>[Signature]</u>	Sign: <u>[Signature]</u>
Modi Properties Pvt. Ltd.	
Sy.No.82/1	



Receiver's Signature

Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No.: 22118

VEHICLE No.: TS07 UF 6885

GROSS : 25680

TARE : 11230

NETT : 14450

Kgs. 05:11:2020

TIME: 06:26:36

Kgs. 05:11:2020

TIME: 07:44:10

Kgs. 14512

Received BY: Nizam

Modi Properties Pvt. Ltd

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **3999**

Date: 05/11/2020

To.


M/s

May Blocker platinum mallapoor
180808 554

Vehicle No :

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
②	M25	Time - 6:07	6m ³	12m ³	part

INWARD	
INWARD No. <u>14518</u>	Date <u>5/11/20</u>
MRN No. <u>85004</u>	Dr:
Received By	Sign: <u>Nizam</u>
Modi Properties Pvt. Ltd.	
Sy.No.82/:	



Receiver's Signature

Authorized Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 22119

VEHICLE No.:

TS08 UE 5548



GROSS

28670

Kgs.

DATE:

05/11/2020

TIME:

06:51:43



TARE

13670

Kgs.

DATE:

05/11/2020

TIME:

08:04:01



NETT

15000

Received By

Sign

100.00

Modi Properties Pvt. Ltd

By.No.82/

Received Rs.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No. 22119

VEHICLE No.: TS08 UE 5548



GROSS

28670

Kgs.

DATE:

05:11:2020

TIME:

06:51:43



TARE

13670

Kgs.

DATE:

05/11/2020

TIME:

08:04:01



NETT

15000

MRN No.

85004

Received By

Sign

nlizam

100.00

Received Rs.

Modi Properties Pvt. Ltd

Sy.No.82/1

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 5/11/2020

D.C.No. **4000**

To.

M/s

may flower platinum - mallapoor

Vehicle No :

TS08US 5534

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
<u>(3)</u>	<u>M25</u>	<u>Time C: 30</u>	<u>6m³</u>	<u>18m³</u>	<u>purf</u>

Inward No.	<u>4519</u>	DI:	<u>5/11/20</u>
MRN No.	<u>85025</u>	DI:	
Received By		Sign	<u>Nizam</u>
Modi Properties Pvt. Ltd.			
Sy.No. 82/1			



Receiver's Signature

Authorised Signature

[Signature]



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hvd) Computer 9246536148

SERIAL No.: 22121

VEHICLE No.: TS08 UE 5534



GROSS

28250

Kgs.

DATE:

05:11:2020

TIME:

07:03:57



TARE

13240

Kgs.

DATE:

05:11:2020

TIME:

08:28:18



NETT

15010

Kgs.

DATE:

5/11/20

TIME:

Received Rs.

100.00 Received By

Sign

Modi Properties Pvt. Ltd.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 5/11/2020

D.C.No. **4001**

To: may flower Hatinum - Malabar


M/s may flower Hatinum - Malabar

Vehicle No : TS08UC5533

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
4	M-25	Time: 6:45	6m ³	2cm ³	pump

INWARD

Inward No. <u>14520</u>	Dr. <u>5/11/20</u>
MRN No: <u>85006</u>	Dr.
Received By <u>Nizcom</u>	Sign <u>Nizcom</u>
Modi Properties Pvt. Ltd	
Sy. No. 312	



Receiver's Signature

[Signature]
Authorised Signature



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 22120

VEHICLE No.: TS08 UE 5533



GROSS

26770



TARE

12160



NETT

14610

Kgs.

DATE:

05:11:2020

TIME:

07:02:46

Kgs.

DATE:

05:11:2020

TIME:

08:41:58

Kgs.

14520

5/11/20

100.00

DRN No.

85006

Dr.

Received Rs.

Received By

Sign

nlizam

Modi Properties Pvt. Ltd

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **4002**

Date : 05/11/20

To.

M/s

may floorer platinum - mallapur

Vehicle No :

TSRUE 5542

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
⑤	mer	7:30	6m ³	30m ³	pum

INWARD

Inward No. 14521 Dt. 05/11/20

MRN No. 85007 Dt. _____

Received By _____ Sign: Nizum

Modi Properties Pvt. Ltd

Sy.No.82/:



Receiver's Signature

Authorised Signature [Signature]



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 040-27177395




COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

Madhu (Hyd) Computer 9246536148

SERIAL No. 22124

VEHICLE No.:

TS08 UE 5547



GROSS

26700

Kgs.

DATE:

05:11:2020

TIME:

08:05:06



TARE

11970

Kgs.

DATE:

05:11:2020

TIME:

09:13:59



NETT

14730

Kgs.

1452

5/11/20

8500

100 Received By

Sign:

Nizam

Received Rs.

Modi Properties Pvt. Ltd

Operator's Signature

Sy.No.82/

Our responsibility ceases once the Vehicle leaves the platform.

24 HOURS SERVICE