

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		25/3/2021			
Period		From:	18/03/2021	To:	25/03/2021
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	96	575.00	54,913
2	Civil work	Male helper	56	400.00	22,400
3	Civil work	Female helper	30	350.00	10,325
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					87,638
Payment approved by MD:					
Prepared by:		MDs approval			
Name	Roja				
Date	25/03/2021				

Certified by

Admin Officer
Modi Realty (Miryalaguda) LLP

Certified by


Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		18/03/2021			
Period		From:	18/3/2021	To:	25/3/2021
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00	Hour	-
2	Tractor	-	1,800.00	Engage	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:					MDs approval
Name	Roja				
Date	25/03/2021				

Certified by

 Admin Officer
 Modi Realty (Miryalaguda) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		ASHOK CONSTRUCTIONS					
Company name:		MRMLLP					
Project name:		AVR Gulmohar Homes					
Date:		25/03/2021					
Period		From:		18/3/2021		To: 25/03/2021	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	ACC CEMENT BRICKS	18/03/2021	582	1330	NOS	20	26,600
2	CEMENT BRICKS 16x8x6	20/03/2021	583	250	NOS	30.00	7,500
3	CEMENT BRICKS 16x8x6	20/03/2021	584	250	NOS	30.00	7,500
4	CEMENT BRICKS 16x8x6	20/03/2021	585	250	NOS	30.00	7,500
5	CEMENT BAGS	20/03/2021	586	530	BAGS	230.00	121,900
6	CEMENT BRICKS 16x8x6	20/03/2021	587	250	NOS	30.00	7,500
7	CEMENT BRICKS 16x8x6	21/03/2021	588	250	NOS	30.00	7,500
8	CEMENT BRICKS 16x8x6	21/03/2021	589	250	NOS	30.00	7,500
9	CEMENT BRICKS 16x8x6	21/03/2021	590	250	NOS	30.00	7,500
10	CEMENT BRICKS 16x8x6	21/03/2021	591	250	NOS	30.00	7,500
11	METAL 20MM	18/03/2021	304	15.52	TONS	630	9,778
12	STONE DUST	19/03/2021	305	25.53	TONS	630	16,084
13	STONE DUST	22/03/2021	306	26.21	TONS	630	16,512
14	STONE DUST	25/03/2021	307	26.55	TONS	630	16,727
15							
16							
Total							267,600.30
Payment approved by MD:							
Prepared by:							
Name	Roja	Approved by:				Zakir	MDs approval
Date	25/03/2021	25/3/2021					

Certified by

Raja

Admin Officer
Modi Realty (Miryalaguda) LLP

Certified by

Zakir

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report


Annexure - D - send weekly											
Mile stone report for CR-											
Company name:		MRMLLP									
Project name:		AVR Gulmohar Homes									
Date:		25/03/2021									
Note:		Prepare the statement for all the villas in the project.									
S No	Type (2, 3, villa no- 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	1 3BHK	2340	9/Aug/19	5/Oct/19	21/Jan/20	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
2	2 4BHK	2340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
3	3 2BHK	1250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18					
4	4 2BHK	1250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5 2BHK	1250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6 3BHK	2340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20	17/Oct/20	17/Oct/20	17/Dec/20	
7	7 3BHK	2340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20	17/Oct/20	17/Oct/20	17/Dec/20	
9	9 2 BHK	1250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	20/Jul/19	1/Jun/20	20/Jun/20
10	10 2BHK	1250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20				
11	11 2BHK	1250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jul/19	22/May/20				
12	12 2BHK	1250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20	19/Nov/20				
13	13 2 BHK	1250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20	19/Nov/20				
14	14 2 BHK	1250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20	27/Nov/20				
15	15 3BHK	2340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20	26/Sep/20	17/Dec/20			
16	16 3BHK	2340	11/Jul/18	22/Nov/18	7/Feb/19	11/Nov/20					
17	17 2BHK	1250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20	18/Jul/20	17/Oct/20	5/Dec/20		
18	18 3BHK	2340	29/Jul/19	20/Nov/19	4/Jul/20						
19	19 3BHK	2340	31/Jul/19	23/Nov/19	22/May/20						
20	20 2BHK	1250	27/Aug/18	5/Jan/19	9/Feb/19	8/Aug/20	16/Dec/20				
21	21 2 BHK	1250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	31/Mar/19	23/Jul/19	20/Aug/20	25/Feb/20
22	22 2 BHK	1250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19		
23	23 3BHK	2340	23/Jul/18	7/Feb/19	25/Jun/19	11/Sep/20	8/Jan/21				
24	24 3BHK	2340	31/Jul/19	28/Nov/19	18/Sep/20						
25	25 3BHK	2340	7/Aug/19	4/Jan/20	23/May/20						
26	26 3BHK	2265	23/May/19	13/Dec/19	27/Feb/20	5/Oct/20	8/Jan/21				
27	27 3BHK	2340	8/Aug/18	24/Nov/18	22/May/20						
28	28 3BHK	2340	7/Aug/18	27/Nov/18	6/Jun/20						
29	29 2BHK	1250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27/Jun/20	26/Sep/20		
30	30 2 BHK	1250	30/May/17	14/Nov/17	22/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19	25/Oct/20	31/Oct/20

Anx - D - Milestone report

S No	Villa no- 4BHK	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
31	31	2BHK	1.250	26/Dec/18	5/Feb/19	16/Mar/19	21/Dec/19	5/Dec/20	4/May/21			
32	32	4 BHK	2.340	12/Dec/17	19/Dec/17	23/Feb/18	13/Jun/18	6/Nov/18	19/Jun/19	17/Aug/19		
33	33	2BHK	1.250	23/Apr/19	5/Jun/19	8/Feb/19	17/Dec/19	6/Feb/20	25/Jul/20	8/Aug/20	10/Oct/20	20/Oct/20
34	34	2 BHK	1.250	9/Jul/18	13/Jun/19	16/Jul/19	16/Nov/19	28/Jan/20	18/Jun/20	8/Aug/20	1/Nov/20	20/Nov/20
35	35	2 BHK	1.250	15/Sep/17	6/Oct/17	6/Feb/18	27/Sep/18	13/Nov/18	16/Oct/19	20/Dec/19		
36	36	3BHK	2.340	25/Aug/18	30/Aug/19	28/Jan/20	22/May/20	19/Nov/20				
37	37	2BHK	1.250	24/Jul/17	17/Nov/17	6/Feb/18	11/Dec/18	19/Jun/19	30/Oct/19	21/Dec/19		
38	38	4 BHK	2.340	7/Jan/19	26/Feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2.340	7/Jan/19	23/Feb/19	31/Mar/19	10/Jan/20					
40	40	3-BHK	2.340	10/Jun/18	10/Jul/18	23/Feb/19	17/Dec/20	15/Feb/20	11/Sep/20	26/Sep/20		
41	41	2-BHK	1.250	5/Jun/18	26/Jun/18	3/Oct/18	19/Jun/19					
42	42	3BHK	2.340	20/Jul/18	12/Nov/19	5/Oct/20						
43	43	3BHK	2.340	25/Jul/19	2/Nov/19	21/Dec/19						
44	44	2 BHK	1.250	29/May/19	30/Oct/19	15/Feb/20	8/Aug/20	16/Dec/20				
45	45	3BHK	2.340	11/Jul/19	25/Oct/19	4/Jul/20						
46	46	3BHK	2.340	10/Jul/19	16/Oct/19	23/May/20	17/Oct/20					
47	47	3BHK	2.340	28/Apr/19	20/Sep/19	20/Nov/19	22/May/20	5/Oct/20	4/May/21	13/Mar/21		
48	48	2 BHK	1.250	15/Sep/17	26/Oct/17	6/Mar/18	3/Jul/18	13/Nov/18	11/May/19	27/Aug/19		
49	49	3BHK	2.340	6/Jul/19	20/Aug/19	20/Dec/19	16/Dec/20	17/Dec/20	3/May/21	13/May/21		
50	50	2 BHK	2.340	4/Sep/19	4/Sep/19	6/Feb/20	8/Aug/20	17/Dec/20				
51	51	3BHK	2.340	25/06/2019	24/Aug/19	5/Dec/20						
52	52	3BHK	2.340	26/Jun/19	1/Oct/19	11/Nov/20						
53	53	2BHK	1.250	29/May/19	27/Aug/19	15/Feb/20	18/Sep/20	16/Dec/20				
54	54	3BHK	2.340	9/Jul/19	13/Jul/19	7/Mar/20						
55	55	4BHK	2.430	21/Jul/18	17/Aug/19	5/Nov/19	16/Dec/20	13/Mar/21				
56	56	2 BHK	1.250	21/Jul/18	2/Jan/19	26/Jul/19	28/Oct/20	5/Feb/21				
57	57	2 BHK	1.250	16/Oct/17	28/Nov/17	24/Mar/18	19/Feb/19	18/Sep/19	14/Nov/19	20/Dec/19		
58	58	2 BHK	1.250	18/Jul/18	18/Aug/18	17/Dec/20						
59	59	4BHK	2.340	16/May/19	9/Jul/19	13/Sep/19	4/Jul/20	12/Feb/21				
60	60	2BHK	1.250	21/Jul/18	22/Aug/18	12/Jul/19	11/Nov/20	17/Dec/20				
61	61	2 BHK	1.250	15/Sep/17	14/Oct/17	24/Apr/18	29/Sep/18	22/Nov/18	24/May/19	27/Aug/19		
62	62	2 BHK	1.250	24/Jul/17	15/Dec/17	17/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	25/Sep/19	27/Jul/20	15/Aug/20
63	63	2 BHK	1.250	8/Nov/17	19/Dec/17	6/Mar/18	15/Nov/18	19/Feb/19	25/Sep/19	23/Dec/19	27/Jul/20	15/Aug/20
64	64	2 BHK	1.250	15/Sep/17	14/Oct/17	23/Feb/18	15/Nov/18	19/Feb/19	19/Jun/19	28/Sep/19	8/Aug/20	18/Aug/20
65	65	3BHK	2.340	15/Jun/18	21/Jul/18	15/Nov/18	7/Sep/19	8/Aug/20				

Anx - D - Milestone report

S No	Type (2, 3, Villa no- 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66 3BHK	2.340	7/Jun/18	5/Jul/18	30/Nov/18	7/Sep/19	23/May/20	5/Dec/20	17/Dec/20		
67	67 3BHK	2.340	16/Jun/18	24/Jul/18	17/Dec/20						
68	68 3BHK	2.340	23/Dec/18	19/Jun/19	14/Nov/19	25/Jul/20	5/Feb/21				
69	69 3BHK	2.340	14/Jun/18	26/Jul/18	30/Jul/19	12/Feb/21					
70	70 3BHK	2.340	14/Jun/18	28/Jul/18	30/Jul/19	12/Feb/21					
71	71 2BHK	1.250	31/Jul/17	7/Jul/18	1/Sep/18	10/Jun/20	17/Dec/20				
72	72 2BHK	1.250	2/Jul/18	15/Nov/18							
73	73 2BHK	1.250	5/Jul/18	4/Aug/18	13/Oct/18	22/Dec/18	24/May/19	16/Nov/19	11/Jun/20	1/Jun/20	23/Jun/20
74	74 2BHK	1.250	15/Sep/17	2/Nov/17	3/Mar/18	11/Jun/19	20/Sep/19	14/Nov/19	23/Jun/20		
75	75 2BHK	1.250	18/May/18	19/Jun/18	19/Sep/18	2/Mar/19	25/Apr/19	4/Sep/19	28/Jun/20		
76	76 2BHK	1.250	8/Nov/17	9/Dec/17	3/Mar/18	2/Mar/19	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19	18/Aug/20
77	77 2BHK	1.250	30/Nov/17	17/Mar/18	16/May/18	15/May/18	30/Nov/18	14/Jul/20	8/Aug/20	15/Oct/20	22/Oct/20
78	78 2BHK	1.250	7/May/19	6/Jul/19	17/Aug/19	10/Jun/20	15/Feb/20				
79	79 2BHK	1.250	26/Oct/17	24/Nov/17	24/Mar/18	15/Dec/18	11/May/19				
80	80 2BHK	1.250	26/Oct/17	6/Dec/17	24/Mar/18	4/Dec/18	24/May/19	18/Sep/19	5/Oct/19		
81	81 3BHK	2.340	21/Jun/18	7/Aug/18	20/Sep/19	11/Sep/20	4/May/21				
82	82 3BHK	2.340	18/Jun/18	24/Aug/18	30/Aug/19	11/Nov/20	12/Feb/21				
83	83 2BHK	1.250	14/May/19	19/Oct/2019	1/Oct/19	10/Jun/20	18/Jun/20	17/Oct/20	11/Nov/20		
84	84 2BHK	1.250	26/Jun/18	25/Aug/18	3/Nov/18	11/Nov/20	17/Dec/20	20/Mar/21			
85	85 3BHK	2.340	16/May/19	29/Jun/19	13/Dec/19	11/Sep/20	12/Feb/21				
86	86 2BHK	1.250	13/Dec/17	13/Jun/18	22/Aug/18	11/May/19	5/Nov/19	28/Jun/20	27/Feb/20		
87	87 2BHK	1.250	25/Jun/18	29/Aug/18	26/Dec/18	25/Oct/19	28/Nov/19	1/Feb/20	22/May/20		
88	88 2BHK	1.250	26/Oct/17	21/Nov/17	5/Jun/18	18/Sep/19	13/Dec/19	28/Jun/20	27/Feb/20		
89	89 3BHK	2.340	3/Jun/19	13/Sep/19	13/Dec/19	8/Aug/20	26/Sep/20				
90	90 3BHK	2.340	24/Jun/19	10/Sep/19	7/Nov/19	10/May/19	11/MAY/2020	13/Mar/21			
91	91 2BHK	1.250	15/Sep/17	10/Mar/18	7/Jul/18	11/May/19	12/Oct/19	21/Jun/20	27/Feb/20	8/Aug/20	20/Sep/20
92	92 3BHK	2.340	18/Nov/17	3/Jul/18	11/Dec/18	13/Nov/19	14/Nov/19	8/Aug/20	10/May/20		

Certified by

 Admin Officer
 Modi Realty (Miryalaguda) LLP

Certified by

 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP