

G V Research Centers Pvt Ltd (20-21)

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Purchase VoucherNo. : **PUR/10457**

Dated : 7-Dec-2020

Ref.: **190 dt. 13-Nov-2020**Party's Name: **SUP SL RMC Plant**

Particulars		Amount
RMC 18%	3,09,152.64	₹ 3,64,800.00
Input-CGST	27,823.74	
Input-SGST	27,823.74	
OIE-Rounding Off	(-)0.12	
On Account of :		
Being amount credited to SL RMC Plant towards purchase of RMC against vide bill no:190 inv dt:13.11.2020 po.no:71754/72009 po.dt:31.10.2020,09.11.2020 scan id:57777		
Amount (in words) :		
Indian Rupees Three Lakh Sixty Four Thousand Eight Hundred Only		

for SUP SL RMC Plant

Prepared by: keerthana

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: 57777

Date: 03/12/2020		Prepared by:																						
PO/WO no. 71754/72009.		PO / WO Date. 31/10/20, 9/11/2020																						
Supplier Name SL RMC PLANT.		PO/WO amount 1,90,000 + 1,90,000/- = 3,80,000/-																						
Firm/Company GVR C		Project Gunapoli's																						
Sl. No.	Bill No.	Bill Date	Bill amount																					
1	190	13/11/2020	3,64,800/-																					
2																								
3																								
4																								
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,64,800/-																					
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN																					
1.			☐ Yes ☐ No																					
2.			☐ Yes ☐ No																					
3.			☐ Yes ☐ No																					
Amount B –Other Credits :_Transportation charges																								
Amount C –Other Debits :																								
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,64,800/-																					
Amount E – PO / WO value:			3,80,000/-																					
Amount F – Difference (A – E): GST-18%			15,200/-																					
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)																						
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)																						
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)																						
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)																						
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No																						
Payment – due date		9/12/2020																						
Remarks:																								
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>Procurement Manager</td> <td>Accounts – receiver of bill</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td>3/12/20</td> <td>03/12/2020</td> <td></td> <td>2/12/2020</td> <td></td> <td></td> </tr> </table>				Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts – receiver of bill	Accountant	Accounts Manager	Sign:							Date	3/12/20	03/12/2020		2/12/2020		
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts – receiver of bill	Accountant	Accounts Manager																		
Sign:																								
Date	3/12/20	03/12/2020		2/12/2020																				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-



Bo No. - 71754
Fo No. - 72009

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com Buyer	Invoice No. 190 Supplier's Ref. 190 Buyer's Order No.	Dated 13-Nov-2020 Mode/Terms of Payment Other Reference(s) Dated
G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	96.00 cbm	3,220.34	cbm	3,09,152.64
	Output CGST @9 %					9 %	27,823.74
	Output SGST @9%					9 %	27,823.74
	Less : Round Off						(-)0.12
	Total			96.00 cbm			₹ 3.64.800.00

	Amount Chargeable (in words)
(iii) Amount chargeable on Mr. X's income from other sources	
(iv) Total amount chargeable on Mr. X's income from all sources	

₹ 3,64,800.00

E. & O.E

INR Three Lakh Sixty Four Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,09,152.64	9%	27,823.74	9%	27,823.74	55,647.48
Total	3,09,152.64		27,823.74		27,823.74	55,647.48

Tax Amount (in words) : **INR Fifty Five Thousand Six Hundred Forty Seven and Forty Eight paise Only**

Remarks:

06.11.2020 to 18.11.2020

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code: **As Rao Nagar & LA** VB0000136

Customer's Seal and Signature


Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

SL RMC PLANT
Genome Vally Research
6-Nov-2020 to 25-Nov-2020

Date	DC NO	V NO	Quantity	GRADE
06-Nov-2020	4017 ✓	7859	6.00 CM	M-30
06-Nov-2020	4022 ✓	8893	6.00 CM	M-30
07-Nov-2020	4031 ✓	0480	6.00 CM	M-30
07-Nov-2020	4032 ✓	8893	6.00 CM	M-30
09-Nov-2020	4048 ✓	0480	6.00 CM	M-30
09-Nov-2020	4049 ✓	8893	6.00 CM	M-30
10-Nov-2020	4058 ✓	8893	6.00 CM	M-30
10-Nov-2020	4059 ✓	4742	6.00 CM	M-30
13-Nov-2020	4079 ✓	0480	6.00 CM	M-30
13-Nov-2020	4082 ✓	7651	6.00 CM	M-30
13-Nov-2020	4085 ✓	8893	6.00 CM	M-30
14-Nov-2020	4089 ✓	8894	6.00 CM	M-30
16-Nov-2020	4094 ✓	0480	6.00 CM	M-30
16-Nov-2020	4096 ✓	8894	6.00 CM	M-30
17-Nov-2020	4116 ✓	5164	6.00 CM	M-30
17-Nov-2020	4120 ✓	4742	6.00 CM	M-30
TOTAL			96.00 CM	



RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	100 Cu Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity:	100 Cu Mtrs
Footings :	Column-4	PO Nos.	71754,72009	C. Actual quantity poured:	96 Cu mtrs
Requisition nos.:	163228,163243	Supplier:	SL RMC PLANT	D. Difference (C-A):	4 Cu mtrs
Sign of security	<i>Pooa</i>	Sign of Admin	<i>Radhika</i>	Sign of Project manager	<i>[Signature]</i>
Date	23.11.2020	Date	23.11.2020	Date	23.11.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	06.11.2020	10:08	6 cu mtrs	4017	14400 Kgs	15120 Kgs	-	2042	85237
2.	06.11.2020	14:43	6 cu mtrs	4022	14400 Kgs	15430 Kgs	-	2047	85234
3.	07.11.2020	09:38	6 cu mtrs	4031	14400 Kgs	14300 Kgs	-	2058	85236
4.	07.11.2020	13:13	6 cu mtrs	4032	14400 Kgs	14300 Kgs	-	2059	85235
5.	09.11.2020	09:14	6 cu mtrs	4048	14400 Kgs	14500 Kgs	-	2060	85241
6.	09.11.2020	12:03	6 cu mtrs	4049	14400 Kgs	14500 Kgs	-	2062	85238
7.	10.11.2020	08:20	6 cu mtrs	4058	14400 Kgs	14660 Kgs	-	2065	85239
8.	10.11.2020	11:53	6 cu mtrs	4059	14400 Kgs	14840 Kgs	-	2067	85241
9.	13.11.2020	09:58	6 cu mtrs	4079	14400 Kgs	14140 Kgs	-	2074	85243
10.	13.11.2020	13:08	6 cu mtrs	4085	14400 Kgs	14530 Kgs	-	2082	85244
11.	13.11.2020	11:48	6 cu mtrs	4082	14400 Kgs	14400 Kgs	-	2081	85245
12.	13.11.2020	08:45	6 cu mtrs	4089	14400 Kgs	14900 Kgs	-	2083	85242
13.	16.11.2020	10:23	6 cu mtrs	4094	14400 Kgs	14160 Kgs	-	2084	85514
14.	16.11.2020	12:38	6 cu mtrs	4096	14400 Kgs	14500 Kgs	-	2085	85515
15.	17.11.2020	12:13	6 cu mtrs	4116	14400 Kgs	14900 Kgs	-	2089	85510
16.	17.11.2020	14:58	6 cu mtrs	4120	14400 Kgs	14380 Kgs	-	2091	85511

Total:		96cu mts							
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Requisition Form

Company Name:	GVRC	Date:	30.10.20
Site & Phase :	INNOPOLIS	Time:	13:00
Supplier		Req. No.	163228
Material required before date:	urgent	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	50	CUM		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						

PO: 71754

Remarks : For 2727 block column-4 purpose.			
Prepared By	D.Radhika	Approved by	VENKATESH.G
Sign. & Date	30.10.2020 Radhika	Sign. & Date	30.10.2020

Note: On receipt of material at site write inward number and date in last 2 columns.

PO: 71754

Purchase Order

Page(s) 1 Of 2

31-10-2020 16:44:44

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT Sy.No.719/2,Devaryamjal Shameerpet,Medchal. GSTIN 36ADNFS2288J1ZF 7207255678	Doc No	71754	163228
	Doc Date	31-10-2020	
	Quote No	NIL	
	Quote Date	31-10-2020	
	SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	50.00	3,800.00	0.00	0.00	190,000.00
Total Order Value . . .					190,000.00

Rupees : One Lakh(s) Ninty Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innapolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	included in the above price
Warranty	Nil

For **G V Reserch Centers Pvt Ltd**
Authorised Signatory

Accepted the above Terms And Conditions
For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4017**

To, **GVRc (Modi Properties)**
M/s. _____

Date : **06/11/20**

Shivakapally

Vehicle No. : **TS08 OE 7859**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time:- 10.08	6 ^m	6 ^m	Pump



Receiver's Signature

For **SL RMC PLANT**

[Signature]
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	6-Nov-20	Plant Serial No	M1-25
Batch time	10:00	Batch End Time	10:08
		Batcher Name	STETTER
Batch No	4956	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	6.00
Truck No	TS 08 UE 7859	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
10:01	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
10:02	0	792	430	662	0	0	312	40	0	0	0	166	0	0	0	2.54	0.0	0.0
10:03	0	788	428	659	0	0	308	42	0	0	0	165	0	0	0	2.50	0.0	0.0
10:05	0	790	429	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
10:06	0	792	430	657	0	0	311	39	0	0	0	166	0	0	0	2.60	0.0	0.0
10:07	0	793	431	662	0	0	308	37	0	0	0	165	0	0	0	2.40	0.0	0.0
Total																		
Act	0	4741	2580	3950	0	0	1859	240	0	0	0	992	0	0	0	15.04	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0

Moisture Correction & Other Component Correction

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3.co	C4 cor	C5.co	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2042	Dr: 6/11/20
MRN No: 85837	Dr:
Received By: <i>[Signature]</i>	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No.:

CHARGES Rs.

GROSS

150 2593

Kgs.

DATE:

1

TS08UE 7859

TIME:

TARE

30220

Kgs.

DATE:

06-11-20

TIME:

11:09

NETT

15100

Kgs.

06-11-20

14:56

15120

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **4022**



To, GVRc (Modi Properties)

M/s. Amrakapally

Date: 6/11/20

Vehicle No.: TS 08 UE 8893

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time:- 14.43	6m ³	12m ³	Pump



Receiver's Signature

For **SL RMC PLANT**

Amrakapally
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	6-Nov-20	Plant Serial No	M1-25
Batch time	14:35	Batch End Time	14.43
		Batcher Name	STETTER
Batch No	4968	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	12.00
Truck No	TS 08 UE 8893	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
14.36	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
14.37	0	791	432	662	0	0	310	41	0	0	0	164	0	0	0	2.60	0.0	0.0
14.38	0	790	430	658	0	0	312	40	0	0	0	166	0	0	0	2.50	0.0	0.0
14.40	0	788	428	660	0	0	310	40	0	0	0	165	0	0	0	2.54	0.0	0.0
14.41	0	790	432	662	0	0	310	38	0	0	0	164	0	0	0	2.58	0.0	0.0
14.42	0	792	431	657	0	0	309	40	0	0	0	165	0	0	0	2.40	0.0	0.0
Total																		
Act	0	4741	2582	3959	0	0	1861	249	0	0	0	989	0	0	0	15.12	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

	G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	G1 cor	G2 cor	G3 cor	G4 cor	G5 cor	W1 Cor	W2	Si Cor	Adm11	Adm12	Adm21
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2042	Dt: 6/11/20
MRN No: 85934	Dt:
Received By: [Signature]	Sign:
S.V. RESEARCH CENTERS PVT. LTD	



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. :

4031

Date :

7/11/20

To,

M/s.

GVRc (Modi Properties)

Annakapally


Vehicle No. :

AP 16 TK 0480

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time: 9.38	6m ³	6m ³	Pump

INWARD	
Inward No: 2058	Dt: 7/11/20
MRN No: 2536	Dt:
Received By: <i>[Signature]</i>	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature



For SL RMC PLANT

Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	7-Nov-20	Plant Serial No	M1-25
Batch time	9:30	Batch End Time	9:38
		Batcher Name	STETTER
Batch No	4989	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	6.00
Truck No	AP 16 TK 0480	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:31	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:32	0	789	430	658	0	0	311	40	0	0	0	165	0	0	0	2.56	0.0	0.0
9:33	0	792	429	657	0	0	310	41	0	0	0	166	0	0	0	2.50	0.0	0.0
9:35	0	790	431	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:36	0	787	430	665	0	0	309	39	0	0	0	164	0	0	0	2.40	0.0	0.0
9:37	0	792	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Total																		
Act	0	4740	2584	3960	0	0	1800	240	0	0	0	990	0	0	0	14.96	0	0
Tar	0	4740	2580	3960	0	0	1800	240	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1.cor	C3.cc	C4 cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2058	Dt: 7/11/20
MRN No: 25236	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTRE PVT. LTD.	

SL RMC PLANTSS
DEVARYAMJAL {V} SHAMIRPET{M}MEDCHAL
SOURCE

TICKET NO. : 2884

VEHICLE NO.: ts08ue8893

CUSTOMER :

COMMODITY :

ADDRESS :

SOURCE :

GROSS weight: 28970	Kgs.	Date: 06/11/2020	Time: 14:40
TARE weight : 13540	Kgs.	Date: 06/11/2020	Time: 14:24
NET weight : 15430	Kgs.	CHARGES: Rs. 0	

Signature





SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGES Rs.

VEHICLE No. :

GROSS 1502900

Kgs.

DATE :

1

TS08UE 8893
TIME:

TARE 28850

Kgs.

DATE : 06-11-20

TIME: 15:30

NETT 13600

Kgs.

06-11-20

19:10

15250

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	7-Nov-20	Plant Serial No	M1-25
Batch time	13:05	Batch End Time:	13:13
		Batcher Name	STETTER
Batch No	4993	Truck Driver	***
Customer	GVRC	Production Qty:	6.00
Site address	THURAKAPALLY	Returned Qty:	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	12.00
Truck No	TS 08 UE 8893	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Sllice	Admix1	Admix1 2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
13:06	0	792	430	660	0	0	310	42	0	0	0	165	0	0	0	2.50	0.0	0.0
13:07	0	790	432	660	0	0	312	40	0	0	0	166	0	0	0	2.60	0.0	0.0
13:08	0	788	430	663	0	0	309	38	0	0	0	165	0	0	0	2.50	0.0	0.0
13:10	0	792	428	660	0	0	310	39	0	0	0	165	0	0	0	2.48	0.0	0.0
13:11	0	790	427	658	0	0	311	40	0	0	0	166	0	0	0	2.50	0.0	0.0
13:12	0	789	433	659	0	0	308	41	0	0	0	164	0	0	0	2.50	0.0	0.0
Total																		
Act	0	4741	2580	3960	0	0	1860	240	0	0	0	991	0	0	0	15.08	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1 cor	C3 co	C4 cor	C5 cor	W1 Cor	W2	Si Cor	Adm11 c	Adm12 c	Adm21 c /
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No. 2059	Dt: 2/11/20
MRN No. 86285	Dt:
Received by: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	



Schwing stetter
MCI 360 Control System

SL RMC PLANT


Autographic / Batch Report / Delivery Note

Batch Date	7-Nov-20	Plant Serial No	M1-25
Batch time	9:06	Batch End Time	9:14
		Batcher Name	STETTER
Batch No	5033	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	6.00
Truck No	AP 16 TK 0480	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Sllice	Admix1	Admix1.2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:07	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:08	0	789	430	658	0	0	312	40	0	0	0	165	0	0	0	2.56	0.0	0.0
9:09	0	792	429	657	0	0	310	41	0	0	0	166	0	0	0	2.50	0.0	0.0
9:11	0	790	431	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
9:12	0	792	430	660	0	0	309	39	0	0	0	164	0	0	0	2.40	0.0	0.0
9:13	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Total																		
Act	0	4743	2584	3955	0	0	1861	240	0	0	0	990	0	0	0	14.96	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1 cor	C1.cor	C3.co	C4.cor	C5 cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c /
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0





Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	9-Nov-20	Plant Serial No	M1-25
Batch time	11:55	Batch End Time	12:03
		Batcher Name	STETTER
Batch No	5036	Truck Driver	***
Customer	GVRC	Production Qty	6.00
Site address	THURAKAPALLY	Returned Qty	0.00
Recipe Code	M30 GVRC	Total Ordered Qty	0.00
Recipe Name	M30 GVRC	With This Load	12.00
Truck No	TS 08 UE 8893	Batch Size	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
11:56	0	792	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0
11:57	0	788	433	660	0	0	311	42	0	0	0	166	0	0	0	2.60	0.0	0.0
11:58	0	790	430	662	0	0	309	40	0	0	0	164	0	0	0	2.50	0.0	0.0
12:00	0	788	427	660	0	0	310	38	0	0	0	165	0	0	0	2.48	0.0	0.0
12:01	0	790	430	660	0	0	310	40	0	0	0	166	0	0	0	2.40	0.0	0.0
12:02	0	792	430	662	0	0	311	40	0	0	0	165	0	0	0	2.50	0.0	0.0

Total																		
Act	0	4740	2582	3962	0	0	1861	240	0	0	0	991	0	0	0	14.98	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.co	C4.cor	C5.co	W1 Cor	W2	Sl Cor	Adm11.c	Adm12.c	Adm21.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2062	Dt: 9/11/20
MRN No: 85247	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date 10-Nov-20

Plant Serial No M1-25

Batch time 8:20

Batch End Time: 8:28

Batcher Name STETTER

Batch No 5058

Truck Driver ***

Customer: GVRC

Production Qty: 6.00

Site address: THURAKAPALLY

Returned Qty: 0.00

Recipe Code : M30 GVRC

Total Ordered Qty: 0.00

Recipe Name M30 GVRC

With This Load 6.00

Truck No TS 08 UE 8893

Batch Size 1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
8:21	0	791	432	660	0	0	310	40	0	0	0	166	0	0	0	2.51	0.0	0.0	0.0
8:22	0	793	430	658	0	0	312	40	0	0	0	165	0	0	0	2.52	0.0	0.0	0.0
8:23	0	792	429	657	0	0	310	41	0	0	0	166	0	0	0	2.50	0.0	0.0	0.0
8:25	0	790	431	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
8:26	0	792	430	660	0	0	309	39	0	0	0	164	0	0	0	2.52	0.0	0.0	0.0
8:27	0	791	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0

Total

Act	0	4749	2584	3955	0	0	1861	240	0	0	0	991	0	0	0	15.05	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

	G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2065	Dt: 10/11/20
MRN No: 85939	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date 10-Nov-20

Batch time 11:45

Plant Serial No M1-25

Batch End Time: 11:53

Batcher Name STETTER

Batch No : 5067

Truck Driver ***

Customer: GVRC

Production Qty: 6.00

Site address: THURAKAPALLY

Returned Qty: 0.00

Recipe Code : M30 GVRC

Total Ordered Qty: 0.00

Receiving Name M30 GVRC

With This Load	12 00
----------------	-------

Truck No: TS 08 UE 4742

Batch Size : 1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1 2	Admix2	Admix2 2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
11:46	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
11:47	0	792	430	662	0	0	312	42	0	0	0	165	0	0	0	2.54	0.0	0.0	0.0
11:48	0	788	432	657	0	0	310	40	0	0	0	166	0	0	0	2.50	0.0	0.0	0.0
11:50	0	790	430	660	0	0	312	40	0	0	0	165	0	0	0	2.48	0.0	0.0	0.0
11:51	0	789	428	662	0	0	308	38	0	0	0	166	0	0	0	2.54	0.0	0.0	0.0
11:52	0	792	429	661	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Total																			
Act	0	4741	2579	3962	0	0	1862	240	0	0	0	992	0	0	0	15.06	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

[illegible]

INWARD	
Inward No: 2067	Dt: 10-11-20
MRN No: 85341	Dr: .
Received by: <i>[Signature]</i>	Sign: .
QUEST DIAGNOSTIC CENTERS PVT. LTD.	



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4049**


Date : **9/11/20**

To, **GVRc (Modi Properties)**
M/s. **Thurakapally**

Vehicle No. : **TS 08 UE 8893**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time:- 12.03	6m ³	18m ³	Pump

Receiver's Signature



INWARD	
Inward No: 2062	Dt: 9/11/20
MRN No: 85249	DT:
Received By: <i>[Signature]</i>	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

For **SL RMC PLANT**

[Signature]
Authorised Signatory



SREE VANI WEIGH BRIDGE

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No. 49
CHARGES Rs.

GROSS

TARE

NETT

28200

13700

14500

VEHICLE No. :

Kgs.

DATE :

Kgs.

DATE :

Kgs.

MATERIAL :

TS08UE 8893
MODI

TIME: 13:07

TIME: 18:55

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

OPERATOR'S SIGNATURE

24
HOUR
SERVI



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4058**

To, **G.V.R.C**
M/s. _____

Date : **10/11/2020**
Thurkapally

Vehicle No. : **TS 08 UE 8893**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time :- 8:20	6 M3	6 M3	per pump.



Receiver's Signature

INWARD	
Inward No: 2065	Dt: 10/11/20
MRN No: 85939	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

For **SL RMC PLANT**
Manchaf

Authorised Signatory



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No.:

CHARGES Rs.

GROSS

Kgs.

DATE

TIME

TARE

Kgs.

DATE

TIME

NETT

Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

**SL RMC PLANT**


SL GROUP READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4059**To, GVRc (Modi Properties)M/s. ShurakapallyVehicle No. : TS 08 OE 4742Date : 10/11/2020

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time:- 11.53	6m ³	12m ³	Pump



Receiver's Signature

For **SL RMC PLANT**

Mr.
Authorised Signatory



SREE VANI WEIGH BRIDGE

శ్రీ వాణి భర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No. :

CHARGES Rs 2946
150

2

AP16TK0480

GROSS

29700

Kgs.

DATE :

09-11-20

TIME:

10:33

TARE

15200

Kgs.

DATE :

09-11-20

TIME:

13:51

NETT

14500

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No. 2928

VEHICLE No. :

TS08UE8893

CHARGES Rs.

29050

07-11-20

14:20

GROSS

Kgs.

DATE :

TIME:

TARE

Kgs.

DATE :

TIME:

NETT

Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.


D.C. No. : **4048**

To, GVRc (Modi Properties)
M/s. Thusarakapally

Date : 9/11/2020

Vehicle No. : FO AP 16 TH 0480

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Tie 9:14	6m ³	6m ³	Perf



INWARD	
Inward No. <u>2060</u>	Dt: <u>9/11/20</u>
MRN No. <u>8547</u>	Dt:
Received By: <u>[Signature]</u>	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For **SL RMC PLANT**

[Signature]
Authorised Signatory

SREE VANI WEIGH BRIDGE

ಶ್ರೀ ವಾಣಿ ವೆಗ್ಜ್ ಬ್ರಿಡ್ಜ್

Thurkapally, Shameerpeta Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE



24
HOURS
SERVICE

SERIAL No.: 2920
CHARGES Rs. 500

VEHICLE No. : 1

MODI 0480

29600

Kgs.

DATE :

07-11-20

TIME :

10:46

15300

Kgs.

DATE :

07-11-20

TIME :

13:25

TARE

14300

Kgs.

MATERIAL :

NETT

OPERATOR'S SIGNATURE

ವಾಹನವು ಸ್ಥಳಿ ನಿಲ್ಲುವ ಕಡೆಯಿಂದ ಬಿಡುವವರೆಗೆ ವಾಹನವು ಈ ಪ್ಲಾಟ್‌ಫಾರ್ಮ್‌ನಲ್ಲಿ ಇರಬೇಕು. Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4332**

To, GVRC (Modi Properties)
M/s. GVRC (Modi Properties)


Date : 7/11/20
Thurakapally

Vehicle No. : TS 08 VE 8893

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time: 13.13	6m ³	12m ³	Pump

INWARD	
Inward No: <u>2059</u>	Dt: <u>7/11/20</u>
MRN No: <u>45835</u>	Dt:
Received By: <u>[Signature]</u>	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature



SL RMC PLANT

[Signature]
Authorised Signatory



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.: 2965
CHARGES Rs 150

VEHICLE No.: 2

TS08UE4742

GROSS	27220	Kgs.	DATE :	10-11-20	TIME:	12:56
TARE	12380	Kgs.	DATE :	10-11-20	TIME:	17:15
NETT	14840	Kgs.	MATERIAL:			

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

Requisition Form

Company Name:		GVRC		Date:		09.11.2020	
Site & Phase :		INNOPOLIS		Time:		16:30	
Supplier				Req. No.		163243	
Material required before date:			urgent		ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M30	50	CUM			
2							
3							
4							
5							
6							
7							
8							
10							
Remarks : For 2727 block column- 4 purpose.							
Prepared By		Radhika		Approved by		VENKATESH.G	
Sign. & Date		09.11.2020		Sign. & Date		09.11.2020	

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

11-11-2020 15:00:30

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT Sy.No.719/2,Devaryamjal Shameerpet,Medchal. GSTIN 36ADNFS2288J1ZF 7207255678	Doc No	72009	163243
	Doc Date	09-11-2020	
	Quote No	NIL	
	Quote Date	09-11-2020	
	SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	50.00	3,800.00	0.00	0.00	190,000.00
Total Order Value . . .					190,000.00

10 Rupees : One Lakh(s) Ninty Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innapolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for 2727 Block colour-4 work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Contact person Mr. Venkatesh-9951007056

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4079**

To, **GVRC (Modi Properties)**
M/s. _____

Date : **13/11/20**

Anuska Kapraly

Vehicle No. : **AP 16TK 0480**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time:- 9.58	6m ³	6m ³	Pump



INWARD	
Inward No: 2076	Dt: 13/11/20
MRN No: 85243	Dt: _____
Received By: [Signature]	Sign: _____
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For **SL RMC PLANT**

[Signature]
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT


Autographic / Batch Report / Delivery Note

Batch Date	13-Nov-20	Plant Serial No	M1-25
Batch time	9:50	Batch End Time:	9:58
		Batcher Name	STETTER
Batch No :	5172	Truck Driver	***
Customer:	GVRG	Production Qty:	6.00
Site address:	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M30 GVRG	Total Ordered Qty:	0.00
Recipe Name	M30 GVRG	With This Load	6.00
Truck No:	AP 16 TK 0480	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
9:51	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
9:52	0	792	430	662	0	0	312	42	0	0	0	165	0	0	0	2.54	0.0	0.0	0.0
9:53	0	788	432	657	0	0	310	40	0	0	0	166	0	0	0	2.50	0.0	0.0	0.0
9:55	0	790	430	660	0	0	312	40	0	0	0	165	0	0	0	2.48	0.0	0.0	0.0
9:56	0	789	428	662	0	0	308	38	0	0	0	166	0	0	0	2.54	0.0	0.0	0.0
9:57	0	792	429	661	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Total																			
Act	0	4741	2579	3962	0	0	1862	240	0	0	0	992	0	0	0	15.06	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0





SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంఠ

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No 2113
CHARGES Rs.

29450

GROSS

15310

TARE

14140

NETT

VEHICLE No. :

AP16TK0450

Kgs.

DATE :

13-11-20

10:40

TIME: 12:38

Kgs.

DATE :

13-11-20

TIME:

MATERIAL :

Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4085**

To, **GVRc (Modi Properties)**
M/s. **GVRc (Modi Properties)**

Date : **13/11/20**
Thurakapally

Vehicle No. : **TS 08 UE 8893**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M30	Time: 13.08	6 m ³	18 m ³	Pump



INWARD	
Inward No: 2082	Dt: 13/11/20
MRN No: 85244	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For **SL RMC PLANT**

[Signature]
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date	13-Nov-20	Plant Serial No	M1-25
Batch time	13:00	Batch End Time:	13:08
		Batcher Name	STETTER
Batch No :	5183	Truck Driver	***
Customer:	GVRC	Production Qty:	6.00
Site address:	THURAKAPALLY	Returned Qty:	0.00
Recipe Code :	M30 GVRC	Total Ordered Qty:	0.00
Recipe Name	M30 GVRC	With This Load	18.00
Truck No:	TS 08 UE 8893	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
13:01	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
13:02	0	792	430	662	0	0	312	40	0	0	0	166	0	0	0	2.60	0.0	0.0	0.0
13:03	0	790	430	658	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
13:05	0	790	432	660	0	0	308	40	0	0	0	165	0	0	0	2.40	0.0	0.0	0.0
13:06	0	788	427	661	0	0	309	40	0	0	0	164	0	0	0	2.54	0.0	0.0	0.0
13:07	0	789	430	660	0	0	312	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Total																			
Act	0	4739	2581	3961	0	0	1861	240	0	0	0	990	0	0	0	15.04	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2087	Dt: 13/11/20
MRN No: 85244	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs.

3018

VEHICLE No.:

TS08UE8893

GROSS

28370

Kgs.

DATE :

13-11-20

TIME:

13:43

TARE

13840

Kgs.

DATE :

13-11-20

TIME:

18:16

NETT

14530

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. **4082**



To, Gurc (Modi Properties)
M/s. Gurc (Modi Properties)

Date: 13/11/20

Shimakapally

Vehicle No.: TS 08 OE 7651

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
2	M30	Time: 11.48	6m ³	12m ³	Pump



Receiver's Signature

For **SL RMC PLANT**

Ni
Authorised Signatory



Schwing stetter
MCI 360 Control System

SL RMC PLANT

Autographic / Batch Report / Delivery Note

Batch Date 13-Nov-20
Batch time 11:40

Plant Serial No M1-25
Batch End Time: 11:48
Batcher Name STETTER

Batch No : 5179
Customer: GVRC
Site address: THURAKAPALLY
Recipe Code : M30 GVRC
Recipe Name M30 GVRC
Truck No: TS 08 UE 7651

Truck Driver ***
Production Qty: 6.00
Returned Qty: 0.00
Total Ordered Qty: 0.00
With This Load 12.00
Batch Size : 1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
11:41	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
11:42	0	789	430	663	0	0	310	41	0	0	0	165	0	0	0	2.54	0.0	0.0	0.0
11:43	0	792	428	660	0	0	311	40	0	0	0	166	0	0	0	2.50	0.0	0.0	0.0
11:45	0	790	429	660	0	0	310	39	0	0	0	165	0	0	0	2.56	0.0	0.0	0.0
11:46	0	791	430	658	0	0	309	40	0	0	0	166	0	0	0	2.60	0.0	0.0	0.0
11:47	0	788	432	659	0	0	311	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0

Total

Act	0	4740	2581	3960	0	0	1861	240	0	0	0	992	0	0	0	15.2	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INWARD	
Inward No: 2081	Dt: 13/11/20
MRN No: 85245	Dt:
Received By: [Signature]	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No. 152015
CHARGES Rs.

VEHICLE No. :

TS08UE 7651

GROSS

25460

Kgs.

DATE :

13-11-20

TIME:

12:25

TARE

11060

Kgs.

DATE :

13-11-20

TIME:

14:46

NETT

14400

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

R



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4089**

Date : **14/11/2020**

To, **G.V.R.C** (Modi properties)
M/s. **Thurkapally**

Vehicle No. : **TS08 UE 8894**


S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time: 8:45	6 M3	6 M3	puwf.

85424 INWARD

Inward No: **2083** Dt: **14/11/20**

MRN No: **85424** DE:

Received By: **[Signature]** Sign:



Receiver's Signature **G.V. RESEARCH CENTERS PVT. LTD.**

MRN: 85424

For **SL RMC PLANT**
Manchaf


Authorised Signatory

13/11/20



Autographic / Batch Report / Delivery Note

[illegible]



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGES Rs.

VEHICLE No.:

3024
150

2

TS08UE9894

GROSS

26800

Kgs.

DATE:

14-11-20

TIME:

09:16

TARE

11900

Kgs.

DATE:

14-11-20

TIME:

14:48

NETT

14900

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **4794**

To, **GVR (Modi Properties)**
M/s. **GVR**

Date : **16/11/20**

Shurakapally

Vehicle No. : **AP16TK 0480**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	Time: 10.23	6m ³	6m ³	Pump



INWARD	
Inward No. 2084	Date 16/11/20
MRN No. 85514	Sign:
Received 12	
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory

SL RMC PLANT

Autographic / Batch Report / Delivery Note

ch Date	16-Nov-20	Plant Serial No	M1-25
ch time	10:15	Batch End Time:	10:23
		Batcher Name	STETTER
tch No :	5222	Truck Driver	***
ustomer:	GVRG	Production Qty:	6.00
te address:	THURAKAPALLY	Returned Qty:	0.00
ecipe Code :	M30 GVRG	Total Ordered Qty:	0.00
ecipe Name	M30 GVRG	With This Load	6.00
truck No:	AP 16 TK 0480	Batch Size :	1.00

	SAND1	SAND2	12MM	20MM	Agg5	Agg6	Cem1	Cem2	Cem3	Cem4	Cem5	Water	Ice	Slurry	Silice	Admix1	Admix1.2	Admix2	Admix2.2
Recipe	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Target	0	790	430	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
10:16	0	790	432	660	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
10:17	0	792	430	662	0	0	311	42	0	0	0	166	0	0	0	2.54	0.0	0.0	0.0
10:18	0	790	428	659	0	0	310	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
10:20	0	790	429	660	0	0	310	38	0	0	0	165	0	0	0	2.60	0.0	0.0	0.0
10:21	0	788	430	658	0	0	308	41	0	0	0	164	0	0	0	2.48	0.0	0.0	0.0
10:22	0	790	430	662	0	0	311	40	0	0	0	165	0	0	0	2.50	0.0	0.0	0.0
Total																			
Act	0	4740	2579	3961	0	0	1860	241	0	0	0	990	0	0	0	15.12	0	0	0
Tar	0	4740	2580	3960	0	0	1860	240	0	0	0	990	0	0	0	15	0	0	0

Moisture Corection & Other Component Corection

G1Moi	G2Moi	G3Moi	G4Moi	G5Moi	G6Moi	C1.cor	C1.cor	C3.cor	C4.cor	C5.cor	W1 Cor	W2	Si Cor	Adm11.c	Adm12.c	Adm21.c	Adm22.c
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

INVOICE

Inward No: 2084 Dt: 16/11/20

MRN No: Dt:

Received By: Sign:

RESEARCH CENTERS PVT.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs.

3041
150

VEHICLE No.:

1

AP16PK 0480
MOSI

GROSS

29490

Kgs.

DATE:

16-11-20

TIME:

11:06

TARE

15330

Kgs.

DATE:

16-11-20

TIME:

13:51

NETT

14160

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.