## Remarks from site on the 'Requisition by Site Report' of purchase division

~ VALLUMITY.		Modi R	ealty Mirvala	nida I I P	Dat	۵٠		05.04.2021				
Company: Mo			lodi Realty Miryalaguda LLP VR Gulmohar Homes			Date: Prepared by:		05-04-2021				
Report From / To 27-03-2021 to 05-04-2								Roja				
Report Date	2021	Approved by:			-							
		05-04-2	ssing in the re	nort*-165206	1650	220 1/5225						
List of requ	isitions whe	re PO/V	VO not prepare	ed 2 working	.1033	330.103333						
Req No.	Reg	Date	Serial no o	f Itom	2 Uay	s after requ	isition					
rteq rvo.	Req No. Req Date		Req.		n Description		Reason for not preparing PO/WO#					
165314	05.02.2	021	2	Visiting cards for names		Req. Sent for MD's approval.						
165317	10.03.2	021	3	MS telescopic		Req. Sent for MD's approval.						
				pole,Gazette Plate of		reeq. Som for with a approval.						
				pole, washers.								
165296	11-02-2		1 to 8	AL.Windows		Missing Req.						
165330	18-03-2		1	Steel cutting blades		Missing Req						
165335	26-03-2	2021	1 to 4	Utility tiles		Missing Reg						
List of requi	isitions wher	e PO/W	O is prepared	and items ha	ive no	ot been rec	eived a	at site beyond the	lead time:			
Req No.	Req I	Date	Serial no of	Item	Item Description		Details of discussion with supplier <sup>\$</sup>					
			item in Req			Details of discussion with supplier						
165235	4.1.202	1	1 to 8		Al. windows			90% received; remaining will delivered by next week				
165250	4.1.202	1	1 to 5	Door frames		90% received; remaining will delivered by next week						
165257	5.01.20	21	2	Pavers & parking tiles		80% received; remaining will delivered by next week						
165275	12.01.20	021	1to 10	TAN Bro	TAN Brown Granite			Will be delivered by next week				
165310	22-02-2	021	1 to 09	<del></del>	Penal door		50% received; remaining will delivered by next week					
165324	19-03-2	021	1	Earth beige		40% received; remaining will delivered by next week						
165325	19-03-2	9-03-2021 1 to 5		Cuntry cafe			Ready for supplies					
165328	18-03-20	021 1 to 2		Blade, Araldite		50% received; remaining will delivered by next week						
165334	26-03-2021		1 to 7	Grills		90% received; remaining will delivered by next week						
165336	26-03-20	021	1 to 20	Bath room	Bath room tiles		Ready for supplies					
165339	02-04-20		1 to 2	Wipro flo	Wipro flood light-da		90% weel	90% received; remaining will delivered by next week				
No. of gate pa			ek:	1	F	rom No.	1430		1/21			
Delivery van	site visit on:				- 1 110111110.			1430 To No. 1431 03-04-2021				
nward report	(MRN/othe	r) & sto	ock report ema	iled in pdf fo	rmat	to purchas	e?	03-04-2021	Yes			
tems not orde	ered but rece	eived:	•	1-210		- Parenas	<del>-</del>		1 62			
Other correct	ions & rema	rks: chi	nning machine	submarabul	num	n 111D 1		ward for repairing				
Details of stee	el & cement	stock	pping macmin	,subiliai sbui	pum	p, i HP mot	er out	ward for repairing	g purpose.			
l. No	Tor size		t per mtr	Wt. for 12 n	nt. I	Ctools =4		G4 - 1				
	101 5120	kg		rod – kgs	mtr Stock at site – no o rods		f Stock at site in Kgs		Previous stock in Kgs			
1.	8mm		.395		.74	1003	48	220				
2.	10mm		.617		104		90	228	341.28			
3.	12mm		.89		.68		<del></del>	666.36	799.652			
			1.58		.96							
4. 5.	16mm	l	1.36	IX	.yn i							

6.	25mm	3.86	46.32				
7.	32mm	6.32	75.84				
8.	Binding wire						0
OPC stock		OPC last weeks stock		PPC/PSC stock	390	PPC/PSC last weeks stock	414
Details		Project Manager		Admin Office	r/Manager	Admin Audit	
Sign		1040		0:			
Date				Koja			

Notes: 1. \* Send a copy of the missing requirements to Purchase immediately. 2. Send this report to <u>purchase@modiproperties.com</u>, <u>ashaiva@modiproperties.com</u> and <u>rajkumarn@modiproperties.com</u> on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase—write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!