

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10419**
Ref.: **137 dt. 29-Dec-2020**

Dated : 31-Dec-2020

Party's Name: **CONT-Veldi Karunakar Reddy**

GSTIN/UIN : **36AKGPR0150G1ZD**

Particulars		Amount
Tiles, Granite, Etc. GST 5%	4,12,927.00	₹ 4,33,573.00
Input CGST	10,323.18	
Input SGST	10,323.18	
OIE-Roundoff	(-)0.36	
On Account of :		
Being amount credited to Veldi Karunakar Reddy towards Purchase of Tiles vide invoice no:137,dt:29-12-2020 & PO no:69202,dt:28-07-2020		
Amount (in words) :		
Indian Rupees Four Lakh Thirty Three Thousand Five Hundred Seventy Three Only		

for **CONT-Veldi Karunakar Reddy**

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan 30:-60715

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	02/01/2021	Prepared by:	T.D. Murthy
WO no.	69202/70177	WO date.	28/07/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 7,43,400/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Cladding tiles		
Villa/flat/block no.	13,14,15,27 & 29.		
Request for payment date	03/12/2020	Request for payment amount – B	Rs. 4,12,927/-
GST on bills – C	Rs. 20,646/-	Total D = B + C	Rs. 4,33,573/-
Work done from	04/11/2020	Work done to	27/11/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	137	29/12/2020	Rs. 4,33,573/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 4,33,573/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 4,33,573/-
Amount J – Difference A-B (should be nil)			Rs. 3,30,473/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☒ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 2,97,860/- ☐ No		
Payment – due date	09/01/2021		
Remarks: <u>Part bill received. Please check advance and release the balance payment.</u>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	21/12/20	21/12/20	05/01/2021

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-



Ph : 9440407992

VELDI KARUNAKAR REDDY

Flooring & Decorative Tiles

8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.

Seller GST No. 36AKGPR0150G1ZD

State: Telangana State Code : 36.

Invoice No. 137

Invoice Date : 29/12/20

Details of Receiver / Billed to. Serene Constructions LLP

Address:

Buyer GST No.: 36ACVFS7909PIZV State Code

[illegible]

Rupees in words : four lakh forty seven thousand five hundred seventy two
only

Total Amount	412927
--------------	--------

Add CGST @ 2.5...%	10 393.18
--------------------	-----------

Add SGST @ 2.5%	10,393.17
-----------------	-----------

Grand Total	433,573.84
-------------	------------

Terms & Conditions:

Goods once sold cannot be taken back or exchanged

Subject to Hyderabad Jurisdiction.

All the overdue bill charged @ 24% per annum

For **VELDI KARUNAKAR REDDY**

V. *[Signature]* Reddy
Signature

IP: 4410 to 4414

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		02		Date - site bills Register		03/12/2020	
Company Name:		Serene constructions		Site:		Serene farms	
Name of Contractor		Kasurkar Reddy					
Nature of work		Wall cladding tiles work					
Work done		From Date		04/11/2020		To Date	
						27/11/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa-13,14,15,	4009	103	Sft	4,12,994/-		
2.	27,29						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:						
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03-12-20		Date: 04/12/2020		Date: 04/12/2020			
Sign: Syed J. Sam		Sign: Nagalakshmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Purchase Order

Page(s) 1 Of 1

06-08-2020 1:31:12 PM

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	69202	150317
Doc Date	28-07-2020	
Quote No	Nil	
Quote Date	30-12-2017	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00 103	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7days**Delivery Location** Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503

Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,48,680/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UL included. Above order for elevation of vills no. 3,27 & 29 purpose. Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil.**Security** Nil**Remarks**

AS per MB Sir instruction
Signed by Serene

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

MEASUREMENT SHEET								
COMPANY NAME		SERENE CONSTRUCTION LLP			APPROVED BY			
PROJECT		SERENE FARMS			SIGN:			
WORK DESCRIPTION		wall cladding tiles work						
PREPARED BY		SYED GOLAM SARWAR						
DATE		3-Dec-20						
CONTRACTOR NAME		karunakar reddy						
			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DESCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	wall cladding tiles fixing	wall cladding tiles work in villa no-13,14						
		15,27,29						
		north side	14	1	11	5	770	sft
		north side of portico	15.66	1	10.5	5	822.15	sft
		east side of children bedroom	14	1	11	5	770	sft
		east side of portico	9	1	11	5	495	sft
		south side of master bed room	17	1	12	5	1020	sft
		west side of master bed room	14	1	12	5	840	sft
		gate pillars	2	1	6	10	120	sft
		sub total A					4837.15	sft
		deductions						
		window1	6	1	4.5	5	135	sft
		window2	2	1	6	10	120	sft
		window 3	2	1	4.5	10	90	sft
		window4	6	1	6	10	360	sft
		door	3.5	1	7	5	122.5	sft
		sub total B					827.5	sft
		total(A_B)					4009.65	sft

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTION LLP			APPROVED BY	
PROJECT		SERENE FARMS			SIGN:	
WORK DESCRIPTION		wall cladding tiles work				
PREPARED BY		SYED GOLAM SARWAR				
DATE		3-Dec-20				
CONTRACTOR NAME		karunakar reddy				
SL NO	ITEM HEAD	ITEM DESCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	wall cladding tiles	fixing of wall cladding tiles in villas-13,14,15,	4009.65	sft	103	₹412,994
		27,29				
				TOTAL		₹412,994

Purchase Order

Page(s) 1 Of 1

29-07-2020 11:22:23



69202

31.07.20 12:12:34

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

Doc No 69202 150317

Doc Date 28-07-2020

Quote No Nil

Quote Date 30-12-2017

SupplyType Supply

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503

Phone. . .

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Included in the above price.

Warranty Nil

Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.

Our Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villas no. 3,27 & 29 purpose:- Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurment Nil

Security Nil

Remarks

⇒ Part bill received of
V. no: 3 and bal. bill
of V. no: 27 of 29 to be
received. 28/8/20

B. no: 121, dt: 28/8/20
Amt: 95495/-

⇒ Final bill received 29/8/20

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : [Signature]

Name : _____

Date : __/__/__

Estimate/Draft PO

Page(s) 1. Of 1

28-07-2020 15:36:16

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

Doc No 69202 150317

Doc Date 28-07-2020

Quote No Nil

Quote Date 30-12-2017

SupplyType Supply

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,48,680/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/UL included. Above order for elevation of vills no. 3,27 & 29 purpose. Laticrete & Laying charges included in above price.
Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay

Completion Date

Measurment Nil

Security Nil

Remarks

APPROVED BY
24 JUL 2020
SOHAM MODI
MANAGING DIRECTOR

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	SERENE CONSTRUCTION LLP	Date:	28-07-20
Site & Phase:	Serene farms	Time:	12:23
Supplier	Vedle karunakar reddy	Req. No.	150317
Material required before date:	03-8-20	ID No.	58801

No	Description	Size	Quantity	Units	Inward No	Date
1	Wall cladding tiles	9"x3"	3000	SFT		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The above tiles is require for villa 03 ,27 and 29

Prepared By	SYED GOLAM SARWAR	Approve by	
Sign. & Date	28-07-20	Sign. & Date	

NOTE: on receipt of material at site write inward number and date in last 2 columns.



Purchase Order

Page(s) 1 Of 1

08-09-2020 12:09:48



70177

03.09.20 11:50:24

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details		Doc No	70177	150350
Karunakar Reddy		Doc Date	08-09-2020	
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.		Quote No	Nil	
GSTIN 36AKGPR0150G1ZD NA		Quote Date	30-12-2017	
NA 9440407992		SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand	All Items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 1,48,680/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villas no. 25,15 & 14 purpose. Laticrete & Laying charges included in above price.
Completion Date	Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Nil
Security	Nil
Remarks	

2) Part Bill received of Rs. V.no: 14,15
and Bal. Bill of V.no: 25 is
Pending

29/12/20

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		SERENE CONSTRUCTION LLP		Date:		05-09-20	
Site & Phase:		Serene farms		Time:		11.30	
Supplier		Veldi karunakar reddy		Req. No.		150350	
Material required before date:			Asap		ID No.		59635
No	Description	Size	Quantity	Units	Inward No	Date	
1	Wall cladding tiles	9"x3"	3000	Sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
The above material is required for villa-25,15,14							
Prepared By		SYED GOLAM SARWAR		Approve by			
Sign. & Date		05-09-20		Sign. & Date			

NOTE: on receipt of material at site write inward number and date in last 2 columns.



Estimate/Draft PO

Page(s) 1 Of 1

07-09-2020 13:56:03

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details				
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA NA 9440407992		Doc No	70177	150350
		Doc Date	07-09-2020	
		Quote No	Nil	
		Quote Date	30-12-2017	
		SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00
Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.					

Terms and Conditions :-

Specification / Brand	All items shall be of 10mm to 14mm thickness, Terracotta color.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes included in above price.
Delivery Date	Within 7 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 1,48,680/- vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. LUL included. Above order for elevation of vills no. 25,15 & 14 purpose. Laticrete & Laying charges included in above price.
Completion Date	Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Nil
Security	Nil
Remarks	

APPROVED BY
07 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

T.D. M. Reddy
21/9/20

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : _____

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10420**
Ref.: **136 dt. 24-Dec-2020**

Dated : 31-Dec-2020

Party's Name: **CONT-Veldi Karunakar Reddy**

GSTIN/UIN : **36AKGPR0150G1ZD**

Particulars		Amount
Tiles, Granite, Etc. GST 5%	1,82,860.00	₹ 1,92,003.00
Input CGST	4,571.50	
Input SGST	4,571.50	

On Account of :

Being amount credited to Veldi Karunakar Reddy towards Purchase of Tiles vide invoice no:136,dt:24-12-2020 & PO no:61462,dt:14-09-2019

Amount (in words) :

Indian Rupees One Lakh Ninety Two Thousand Three Only

for **CONT-Veldi Karunakar Reddy**

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan No: - 60708

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	02/01/2021	Prepared by:	T.D. Murthy
WO no.	61462/65533	WO date.	14/09/2019
Contractor Name	Karunakar Reddy	WO amount - A	Rs. 3,96,060/-
Firm/Company	Serene Constructions LLP	Project name	Serene Farms
Nature of work	Roof Tiles		
Villa/flat/block no.	8,9,10,11,12,13,14,15,38 & 21.		
Request for payment date	12/11/2020	Request for payment amount - B	Rs. 1,82,860/-
GST on bills - C	Rs. 9,143/-	Total D = B + C	Rs. 1,92,003/-
Work done from	05/11/2020	Work done to	12/11/2020
Sl. No	Bill No.	Bill date	Bill amount
1.	136	24/12/2020	Rs. 1,92,003/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 1,92,003/-
Amount F - Voucher payment amount F (D-E) - 40% labour charges, 40% allowance for consumables and 20% transport charges - or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,92,003/-
Amount J - Difference A-B (should be nil)			Rs. 2,13,200/-
Amount K - Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☒ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes - Rs. 1,58,400/- ☐ No		
Payment - due date	09/01/2021		
Remarks: Part bill received. Please check advance and release the balance payment.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	21/12/20	21/1	05 JAN 2021
		MINISH PARIKH MANAGER PROCUREMENT	
			Accounts - receiver of bill
			Accountants
			Accounts Manager

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-



TAXABLE INVOICE

Ph : 9440407992

VELDI KARUNAKAR REDDY

Flooring & Decorative Tiles

8-2-120/120/1/3/A, Road No.10, Banjara Hills, Hyderabad - 500034.

Seller GST No. 36AKGPR0150G1ZD

Invoice No. **136**

State: Telangana State Code : 36.

Invoice Date : 24/12/2020

Details of Receiver / Billed to. Serene Constructions LLP

Address:

Buyer GST No.: 36ACRS7909P1ZV State: Code:

[illegible]

Rupees in words : one lakh ninety-two

thousand three one

Total Amount	182860
--------------	--------

Add CGST @ 2.5%	4571.5
-----------------	--------

Add SGST @ 2.5%	4571.25
-----------------	---------

Grand Total	1992003
-------------	---------

Terms & Conditions:

Goods once sold cannot be taken back or exchanged

Subject to Hyderabad Jurisdiction.


All the overdue bill charged @ 24% per annum

For **VELDI KARUNAKAR REDDY**

V. ~~Prasanna~~ Reddy
Signature

TP: 4347 to 4388

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		8		Date - site bills Register		12-11-20	
Company Name:		Sreen Construction LLP		Site:		Sreen farm	
Name of Contractor		Kannan Kumar Reddy					
Nature of work		Roof Tiles					
Work done		From Date		05-11-20		To Date	
						12-11-20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	8,9,10,11,12,13,14	1950	82	Sft	1,59,900		
2.	15,38,21						
3.		280	82	Sft	22960		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,82,860		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		65533/61462		PO/WO date:		8/2/20 / 14/9/19	
Remarks: work complete							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 12-11-20		Date: 13/11/2020		Date: W			
Sign: Sreen		Sign: Nagalakshmi		Sign: 			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
13 NOV 2020
SOHAM W.
MANAGING DIRECTOR

MATE						
COMPANY NAME		SERENE CONSTRUCTION LLP	APPROVED BY			
PROJECT		SERENE FARMS	SIGN:			
WORK DISCRIPTION		roof tiles laying				
PREPARED BY		SYED GOLAM SARWAR				
DATE		12-Nov-20				
CONTRACTOR NAME		karunakar reddy				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	roof tiles laying and fixing	fixing of roof tiles	1950	sft	82	159900
	in villas-08,09,10,11,12,13,14	fixing of ridge tiles	280	rft	82	22960
	15,38,21					
				TOTAL		182860

Note all are 1000sft villas

MEASUREMENT SHEET								
COMPANY NAME		SERENE CONSTRUCTION LLP			APPROVED BY			
PROJECT		SERENE FARMS			SIGN:			
WORK DISCRIPTION		roof tiles laying						
PREPARED BY		SYED GOLAM SARWAR						
DATE		12-Nov-20						
CONTRACTOR NAME		karunakar reddy						
			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	roof tiles laying and fixing	fixing of roof tiles in villas-08,09,10,11,12,	195	1	1	10	1950	sft
2		13,14,15,38,21						
3								
4		fixing of ridge tiles in villas-08,09,10,11,12,13,14	28	1	1	10	280	rft
5		15,38,21						
6						total	2230	sft/rft

Purchase Order

Page(s) 1 Of 1

14-09-2019 10:27:34



61462

09.09.19 4:25:50

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 0 NA
NA 9440407992

Doc No	61462	150033
Doc Date	14-09-2019	
Quote No	Nil	
Quote Date	04-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Total Order Value . . .					198,030.00

Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.

Terms and Conditions :-

Specification / Brand Above item shall be of good quality Manglore tile size-1'2" x 9" and Ridge Tile sixe-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes are including in above prices

Delivery Date Within 3 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 79,212/- vide cheque no., dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 08,13,23,26,38,39,40,47 & 48 purpose. Laying charges included in above price.

Completion Date Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

⇒ 8,13,38 Villas work to be complete.

T.D. Muley 29/11/20.

⇒ Final Bill received

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

⇒ Part bill received and balance bill to be receivable

T.D. Muley 11/10/19

⇒ V.no. 8,13,23,38 Villas work is pending

T.D. Muley 29/11/20.

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Serene construction llp		Date:		07-09-19	
Site & Phase:		Serene farm		Time:		17-30	
Supplier		Karunakar reddy ✓		Req. No.		150033	
Material required before date:			asap		ID No.		51526

No	Description	Size	Quantity	Units	Inward No	Date
1	ROOF TILES	1'2" X 9"	2300	SFT		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: THE ABOVE ROOF TILES REQUIRE FOR VILLA 08 ,13,23,26,38,39,40,47,48
TOTAL 10 NOS VILLA EACH VILLA 230SFT X 10 = 2300 SFT

Prepared By	SYED GOLAM SARWAR	Approved by
Sign. & Date	07-09-19	Sign. & Date

APPROVED BY
 11 SEP 2019
 SOHAM MODI
 MANAGING DIRECTOR

NOTE: on receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

10-09-2019 11:47:00

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details				
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 0 NA NA 9440407992		Doc No	61462	150033
		Doc Date	10-09-2019	
		Quote No	Nil	
		Quote Date	04-09-2019	
		SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Total Order Value . . .					198,030.00

Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.

Terms and Conditions :-

Specification / Brand	Above item shall be of good quality Manglore tile size-1'2" x 9" and Ridge Tile sixe-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes are including in above prices
Delivery Date	Within 3 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 79,212/- vide cheque no., dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 08,13,23,26,38,39,39,40,47 & 48 purpose. Laying charges included in above price.
Completion Date	Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

08/02/2020 1:01:57 PM



65533

01.02.20 11:15:37

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details			
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA 9440407992	NA	Doc No	65533 150171
		Doc Date	08-02-2020
		Quote No	Nil
		Quote Date	04-09-2019
		SupplyType	Supply

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Total Order Value . . .					198,030.00

Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.

Terms and Conditions :-

Specification / Brand	Above item shall be of good quality Mangalore tile size-1'2" x 9" and Ridge Tile sixe-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes are including in above prices
Delivery Date	Within 3 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 79,212/- vide cheque no., dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 1,2,9,10,11,12,14,15,19 & 21 purpose. Laying charges included in above price.
Completion Date	Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

→ Villano: 19 work completed

- Bal. Villas work to be complete.

T.D. N. N. N. 26/2/20

2nd Bill of

Villano: 1 & 2 work is Pending.

29/1/20

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		serene constructions llp		Date:		05.02.2020	
Site & Phase :		Serene farms		Time:		11.45	
Supplier				Req. No.		150171	
Material required before date:		10.02.2020		ID No.		55239	
No	Description	Size	Quantity	Units	Inward No	Date	
1	roof tiles	1'2"x9"	2300	sft			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: The Above mentioned item is required for roof tiling work of villas-1,2,9,10,11,12,14,15,19,21							
Prepared By		M.Mahesh		Approved by		APPROVED BY 07 FEB 2019 SOHAM MODI MANAGING DIRECTOR	
Sign. & Date		05.02.2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Estimate/Draft PO

Page(s) 1 Of 1

07/02/2020 5:18:14 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Serene Constructions LLP**
 5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
 G S T No. : 36ACVFS7909P1ZV

Draft PO for Approval**Supplier Details**

Karunakar Reddy
 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	65533	150171
Doc Date	07-02-2020	
Quote No	Nil	
Quote Date	04-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Total Order Value . . .					198,030.00

Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.

Terms and Conditions :-

Specification / Brand	Above item shall be of good quality Manglore tile size-1'2" x 9" and Ridge Tile size-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes are including in above prices
Delivery Date	Within 3 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 79,212/- vide cheque no., dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 1,2,9,10,11,12,14,15,19 & 21 purpose. Laying charges included in above price.
Completion Date	Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

[Signature]
 07/02/2020

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10421**
Ref.: **SSLLP/LOG/10844 dt. 31-Dec-20**

Dated : 31-Dec-20

Party's Name: SP-SUMMIT SALES LLP LOGISTICS

GSTIN/UIN : **36ACQFS2044C1Z7**
State Name : **Telangana, Code : 36**
Place of Supply : **Telangana**

Particulars	Amount
PS-Admin-Audit	5,500.00
Input CGST	495.00
Input SGST	495.00
TDS-10%/7.50% Professional Charges/	(-)413.00
	₹ 6,077.00

On Account of :
Being amount credited to Summit Sales LLP-Logitics towards QC Charges for the month of Dec-20 vide invoice no:SSLLP/LOG/10844,dt:31-12-2020
Amount (in words) :
Indian Rupees Six Thousand Seventy Seven Only

for SP-SUMMIT SALES LLP LOGISTICS

Prepared by: ramakrishna

Approved by

Receiver's Signature

Tax Invoice

SLLP Logistics
5-4-187/3 & 4, M G Road
Ranigunj, Secunderabad
GSTIN/UIN: 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No. SLLP/LOG/10844	Dated 31-Dec-2020
Delivery Note	Mode/Terms of Payment
Supplier's Ref.	Other Reference(s)
Buyer's Order No.	Dated
Despatch Document No.	Delivery Note Date
Despatched through	Destination
Terms of Delivery	

Buyer
Serene Constructions LLP
Soham Mansion; 5-4-187/3 & 4;
3rd Floor; M G Road;
Ranigunj; Secunderabad
GSTIN/UIN : 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

SI No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE - QC Charges - 18% (S)	995433				5,500.00
2	Output CGST					495.00
3	Output SGST					495.00
Total						₹ 6,490.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Six Thousand Four Hundred Ninety Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	5,500.00	9%	495.00	9%	495.00	990.00
Total			495.00		495.00	990.00

Tax Amount (in words) : **Indian Rupees Nine Hundred Ninety Only**

Remarks:
Being QC Report Charges for the month of December 2020

Company's PAN : **ACQFS2044C**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001870**

for **SLLP Logistics**

Authorized Signatory

This is a Computer Generated Invoice

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10416**
Ref.: **SSLLP/LOG/10844 dt. 2-Jan-2021**

Dated : 2-Jan-2021

Party's Name: **SP-SUMMIT SALES LLP LOGISTICS**

GSTIN/UIN : **36ACQFS2044C1Z7**

Particulars	Amount
PS-Admin-Audit	5,500.00
Input CGST	495.00
Input SGST	495.00
TDS-10%/7.50% Professional Charges	(-)413.00
	₹ 6,077.00
On Account of : Being amount credited to Summit Sales LLP-Logitics towards QC Charges for the month of Dec-20 vide invoice no:SSLLP/LOG/10844,dt:31-12-2020 Amount (in words) : Indian Rupees Six Thousand Seventy Seven Only	

for SP-SUMMIT SALES LLP LOGISTICS

Prepared by: ramakrishna

Approved by

Receiver's Signature

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

31-12-2021

10422
No. : PUR/10447
Ref.: 14876 dt. 17-Dec-2020

Dated : 31-12-2021

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount	Amount
Sundry Purchases GST 18%	38,900.00	₹ 45,902.00
Input CGST	3,501.00	
Input SGST	3,501.00	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Barbed Wire & GI Wire vide
invoice no:14876,dt:17-12-2020 & PO no:72692,dt:03-12-2020

Amount (in words) :

Indian Rupees Forty Five Thousand Nine Hundred Two Only

for SUP-SUMMIT SALES LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details				Invoice No.		14876		
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		17-12-2020		
				PO No.		72692		
				PO Date.		03-12-2020		
				Req ID		62035		
				Req Date		03-12-2020		
				Loc Req No		150435		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	6008 - Miscellaneous - Barbed wire - other - kgs Approx.Bundles 11 nos of each 50 kg. 12 x 14		550	65.00	35,750.00	18	6,435.00	
2	6024 - Miscellaneous - GI -Wire - other - kgs 16 G		50	63.00	3,150.00	18	567.00	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		38,900.00		7,002.00
		3,501.00	3,501.00	Total Invoice Amount		45,902.00		

Rupees : Fourty Five Thousand Nine Hundred Two Only.



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

03-12-2020 15:20:23

Orig



72692

25.11.20 1:28:07

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	72692	150435
Doc Date	03-12-2020	
Quote No	Nil	
Quote Date	18-03-2015	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6008 - Miscellaneous - Barbed wire - other - kgs Approx.Bundles 11 nos of each 50 kg. 12 x 14	550.00	65.00	0.00	18.00	42,185.00
2 6024 - Miscellaneous - GI -Wire - other - kgs 16 G	50.00	63.00	0.00	18.00	3,717.00
Total Order Value . . .					45,902.00

Rupees : Fourty Five Thousand Nine Hundred Two Only.

Terms and Conditions :-

Specification / Brand	All items shall be of VSP brand, a bundle contains approx weight of 48-50 kgs and 400 mtrs of length in a bundle.
Payment Terms	After Delivery & Production of bill
Tax	Included in above prices
Delivery Date	Next Day.
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. . .
Penalty For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order is for V .no.1,2,3,4,5,6,30,12,13,14,15,50 fencing work around villas purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Nil

For **Serene Constructions LLP**

Authorised Signatory

Name : 

Contact

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Serene constriction llp		Date:		03-12-20		
Site & Phase:		Serene farms		Time:		12:44		
Supplier				Req. No.		150435		
Material required before date:			05-12-20		ID No.		62035	
No	Description	Size	Quantity	Units	Inward No	Date		
1	BARBED WIRE	STD	500	KG				
2	GI WIRE FOR BINDING	STD	15	KG				
3								
4								
5								
6								
7								
8								
9								
10								
APPROVED 03 DEC 2020 MINISH PARIKH MANAGER PROCUREMENT								
Remarks: The above materials required for VILLA NO 01,02,03,04,05,06,30,12,13,14,15,50								
Prepared By		SYED GOLAM SARWAR		Approve by				
Sign. & Date		03-12-20		Sign. & Date				

NOTE: on receipt of material at site write inward number and date in last 2 columns.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details		DC No.	12653
Serene Constructions LLP		DC Date.	17-12-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203		PO No.	72692
		PO Date.	03-12-2020
		Req ID	62035
		Req Date	03-12-2020
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150435
	Description of Goods	HSN/SAC	Qty
1	6008 - Miscellaneous - Barbed wire - other - kgs		550
2	6024 - Miscellaneous - GI -Wire - other - kgs		50
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 5593	Dt: 18/12/20
MRN No: 86461	Dt: 18/12/20
Received By: M. K. K.	Sign: M. K. K.
Serene Construction (Hyd) LLP	

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorized signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 17-12-2020

Customer Details				Invoice No.		14876	
Serene Constructions LLP				Invoice Date.		17-12-2020	
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203				PO No.		72692	
GSTIN : 36ACVFS7909P1ZV				PO Date.		03-12-2020	
				Req ID		62035	
				Req Date		03-12-2020	
				Loc Req No		150435	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6008 - Miscellaneous - Barbed wire - other - kgs		550	65.00	35,750.00	18	6,435.00
	Approx.Bundles 11 nos of each 50 kg. 12 x 14						
2	6024 - Miscellaneous - GI -Wire - other - kgs		50	63.00	3,150.00	18	567.00
	16 G						
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				3,501.00		3,501.00	
Total Taxable Amount				38,900.00		7,002.00	
Total Invoice Amount				45,902.00			

Rupees : Fourty Five Thousand Nine Hundred Two Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

31-12-2021

10423
No. : PUR/10418
Ref.: 14979 dt. 23-Dec-2020

Dated : 5-Jan-2021

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UID : 36ACQFS2044C1Z7

Particulars		Amount
Plumbing GST 18%	52,923.00	₹ 62,449.00
Input CGST	4,763.07	
Input SGST	4,763.07	
OIE-Roundoff	(-)0.14	

On Account of :

Being amount credited to Summit Sales LLP towards Purchase of Plumbing items vide invoice
no:14979,dt:23-12-2020 & PO no:73129,dt:19-12-2020

Amount (in words) :

Indian Rupees Sixty Two Thousand Four Hundred Forty Nine Only

for SUP-SUMMIT SALES LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan ID :- 60075

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 30/12/2020		Prepared by: MINISH.	
PO/WO no. 73129.		PO / WO Date. 19/12/2020.	
Supplier Name S S LLP.		PO/WO amount 75,767/-	
Firm/Company Serene Construction SLP		Project Serene Farming.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	14979	23/12/2020	62,449/-
2.			
3.			
4.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			62,449/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	12754	23/12/2020	86695. ☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			62,449/-
Amount E – PO / WO value:			75,767/-
Amount F – Difference (A – E):			13,318/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W/O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		02/01/2021.	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			APPROVED				
Date		30/12	30 DEC 2020		T. Parashar	05/1/21	
			MINISH PARIKH				
			MANAGER PROCUREMENT				

Notes: 1. In case amount to be credited to supplier does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-12-2020

Customer Details				Invoice No.		14979	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		23-12-2020	
				PO No.		73129	
				PO Date.		19-12-2020	
				Req ID		62351	
				Req Date		16-12-2020	
				Loc Req No		150445	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos F200020	8481	10	2482.00	24,820.00	18	4,467.60
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027	3924	11	466.00	5,126.00	18	922.68
3	7036 - Plumbing - CP - Shower arm - NA - nos F200028	8481	10	333.00	3,330.00	18	599.40
4	7037 - Plumbing - CP - Shower head - NA - nos F160025	3922	10	466.00	4,660.00	18	838.80
5	7033 - Plumbing - CP - Pillar cock - NA - nos F200001	8481	1	537.00	537.00	18	96.66
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005	8481	20	493.00	9,860.00	18	1,774.80
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout F200024	8481	5	918.00	4,590.00	18	826.20
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				4,763.07		4,763.07	
Total Taxable Amount				52,923.00		9,526.14	
Total Invoice Amount				62,449.14			
Rupees : Sixty Two Thousand Four Hundred Fourty Nine and Paise Fourteen Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised Signatory

Purchase Order

Page(s) 1 Of 2

19-12-2020 11:40:25



73129

16.12.20 11:40:30

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/384, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	73129	150445
Doc Date	19-12-2020	
Quote No	Nil	
Quote Date	03-07-2017	
SupplyType	Supply	

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7045 - Plumbing - CP - Wall Mixer - other - nos F200020	10.00	2,482.00	0.00	18.00	29,287.60
2 7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027	11.00	466.00	0.00	18.00	6,048.68
3 7036 - Plumbing - CP - Shower arm - NA - nos F200028	10.00	333.00	0.00	18.00	3,929.40
4 7037 - Plumbing - CP - Shower head - NA - nos F160025	10.00	466.00	0.00	18.00	5,498.60
5 7033 - Plumbing - CP - Pillar cock - NA - nos F200001	11.00	537.00	0.00	18.00	6,970.26
6 7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005	32.00	493.00	0.00	18.00	18,615.68
7 7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos F200024	5.00	918.00	0.00	18.00	5,416.20
Total Order Value ...					75,766.62

Rupees : Seventy Five Thousand Seven Hundred Sixty Six and Paise Sixty Two Only.

Terms and Conditions :-

Specification / Brand All items shall be of 'Hindware' brand, Classic series

Payment Terms Within 30 days of delivery.

Tax: All taxes included in above price.

Delivery Date Within 3 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. ..

Penalty For Delay Nil

Transportation Cost Included by us !

Warranty 7 years warranty

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Flat V.no.38,08,23,32,09 purpose.

Completion Date Nil

Measurment Nil

Security Nil

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Part quantity received Bal Receivable
Bill No. 14979 Dt. 23/12/20 Amt. 13,318/-
Balance Amt. 13,318/- Receivable
41
30/12/2020

Requisition Form - CP Fittings											
Company		serene construction llp		Site & Phase		serene farm					
Req. no.		150445		Req. Date		16-12-2020					
Material required before		asap		ID no.		62351					
Prepared by:		sarwar		Approved by (sign):							
Flat / Block no:		38,08,23,32,09									
Type A 1000 Sft 2BHK Order Value:		4 Flats									
Type B 1200 Sft 2BHK Order Value:		1 Flats									
S No.	Item Description	Units	Qty required for Type B 1000 Sft 2BHK flat	Qty required for Type A 1200 Sft 2BHK flat	Type B 1000 2BHK flats requirement	Type A 1200 Sft 2BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Wall Mixture	Nos	2	2	4	1	10	-	10		
2	Long Body	Nos	1	1	4	1	5	-	5		
3	Short Body	Nos	-	-	4	1	-	-	-		
4	Shower Arm	Nos	2	2	4	1	10	-	10		
5	Shower Head	Nos	2	2	4	1	10	-	10		
6	Pillar Cock	Nos	2	3	4	1	11	-	11		
7	Angle Cock	Nos	6	8	4	1	32	-	32		
8	Bottle Trap	Nos	3	4	4	1	15	-	16		
9	PVC Connection 2'	Nos	2	3	4	1	11	-	11		
10	health faucet	Nos	2	3	4	1	11	-	11		
11	commode rag bolt	pairs	3	4	4	1	16	-	16		
12	wash basin rag bolt	pairs	3	4	4	1	16	-	16		
13	sink coupling	Nos	-	-	4	1	-	-	-		
14	Waste Coupling full threaded	Nos	2	3	4	1	11	-	11		
15	co nipple 1 1/2"	nos	25	25	4	1	125	-	125		
16	co nipple 1 1/2"	nos	25	25	4	1	125	-	125		
Total							409	-	409		

19 DEC 2020

13129
23129

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-12-2020

Customer Details		DC No.	12754
Serene Constructions LLP		DC Date.	23-12-2020
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203		PO No.	73129
		PO Date.	19-12-2020
		Req ID	62351
		Req Date	16-12-2020
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150445
Description of Goods		HSN/SAC	Qty
1	7045 - Plumbing - CP - Wall Mixer - other - nos	8481	10
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos	3924	11
3	7036 - Plumbing - CP - Shower arm - NA - nos	8481	10
4	7037 - Plumbing - CP - Shower head - NA - nos	3922	10
5	7033 - Plumbing - CP - Pillar cock - NA - nos	8481	1
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	20
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos	8481	5
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 5606	Dt: 23/12/20
MRN No: 86695	Dt: 24/12/20
Received By: M. K. K.	Sign: M. K. K.
Serene Construction (Hyd) LLP	

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorized signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

TRANSIT COPY

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-12-2020

Customer Details				Invoice No.		14979	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		23-12-2020	
				PO No.		73129	
				PO Date.		19-12-2020	
				Req ID		62351	
				Req Date		16-12-2020	
				Loc Req No		150445	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos F200020	8481	10	2482.00	24,820.00	18	4,467.60
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027	3924	11	466.00	5,126.00	18	922.68
3	7036 - Plumbing - CP - Shower arm - NA - nos F200028	8481	10	333.00	3,330.00	18	599.40
4	7037 - Plumbing - CP - Shower head - NA - nos F160025	3922	10	466.00	4,660.00	18	838.80
5	7033 - Plumbing - CP - Pillar cock - NA - nos F200001	8481	1	537.00	537.00	18	96.66
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005	8481	20	493.00	9,860.00	18	1,774.80
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout F200024	8481	5	918.00	4,590.00	18	826.20
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				4,763.07		4,763.07	
Total Taxable Amount				52,923.00		9,526.14	
Total Invoice Amount				62,449.14			
Rupees : Sixty Two Thousand Four Hundred Fourty Nine and Paise Fourteen Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction


 Authorised signatory