

Anx - F -Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.

Estimate of work done

Name of contractor:

Company name:

Project name:

Date:

Sursani Constructions A block

MRMLLP

GMR

30.04.21

S No	Summary - of credits	Amount
1	Work completed & billed	
2	Unbilled amount	28,809,490
3	Mobilization advance paid	4,660,564
4	Payment for increase in rate form to	-
5	Payment for increase in rate form to	-
6	Other credits	
7	Upto Slab-2 Settlement - billed value-Earth work-Misc	
8	- unbilled value - approx.	22,307,850
9		
10		
	Total A	55,777,904
S No	Summary - of debits	Amount
1	Amount paid	
2	Mobilization advance adjusted	46,280,326
3	Other debits	-
4	Debit for material transfered to contractor	159,264
5	Cash Payments	1,515,451
6		1,500,000
7		
8		
9		
10		
	Total B	
	Net payable to contractor (A-B)	49,455,041
		6,322,863

APPROVED BY
30 APR 2021
M. RAM PRASAD
PROJECT MANAGER

Rajyalankar
30/4/2021

Jayaprada
30/04/2021

Company / Firm :	Modi Realty Mallapur LLP		
Project :	Gulmohar Residency		
Prepared by:	Rajyalakshmi		
Date:	2021-04-29		

CONTRACTOR NAME : SURASANI CONSTRUCTION PVT LTD

Statement of mobilization accounts advances paid & bills received

Period	Amount Paid	Cash payment	Amount Adjusted towards material take from us	Amount Adjusted towards others like electricity, transport ect	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2018-19	-	-	-	-	-
2019-20	14,582,300	-	71,099	-	14,653,399
2020-21	28,302,656	1,500,000	1,444,352	159,264	31,406,272
2021-22	3,395,370	-	-	-	3,395,370
Total	46,280,326	1,500,000	1,515,451	159,264	49,455,041

BILLS RECEIVED DETAILS

Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	9,172,800	-	1,651,104	10,823,904	10,823,904
2020-21	19,684,966	-	3,543,294	23,228,260	23,228,260
2021-22	-	-	-	-	-
Total	28,857,766	-	5,194,398	34,052,164	34,052,164
Tally balance as on	2021-04-29				-15,402,878

Labour bills approved by Soham sir but GST bills not received from Contractors

1	2021-01-18	1,833,965	
2	2021-01-18	1,467,172	
3	2021-01-18	1,833,965	
4	2021-01-18	1,467,172	
5	2021-01-27	489,079	
6	2021-01-28	611,349	
7	2021-02-01	697,639	12-05-21 dated bill received
8	2021-02-02	489,079	12-05-21 dated bill received
9	2021-02-02	611,349	12-05-21 dated bill received
10	2021-02-02	872,048	12-05-21 dated bill received
11	2021-03-09	1,100,379	
12	2021-03-09	542,615	14-05-21 dated bill received
13	2021-03-09	1,100,379	01-06-21 dated bill received
14	2021-03-09	1,100,379	03-06-21 dated bill received
16	2021-04-01	542,586	
17	2021-04-01	678,232	
18	2021-04-01	678,269	
19	2021-04-01	949,576	
Total		17,065,232	

Total bills received	51,117,396	Total bills received	51,117,396
DB bill received	51,116,935	E2 & F bills calculation	
difference with b/s D	461	difference with b/s DB & Tally	51,117,396

APPROVED BY
30 APR 2021
PROJECT MANAGER

Annex - E1 - Estimate of work done
1 of 1

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.

Estimate of work done																			
Name of contractor:		Sursati constructions A block																	
Company name:		MRMLP																	
Project name:		GMR																	
Date:		30.04.21																	
Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.																			
Rate		13		40		19		15		6		2		3		2		100	
S No	Falt No	Type (3, 4BHK)	SBUA	Work start date	Columns 53/25%	Slabs 53/7 5%	Brick work 42/45%	Internal plastering 42/35%	External plastering 42/15%	finishing stage-III works 42/5%	Terrace water proofing 3%	Final finishing 2%	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done			
1	A101	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
2	A102	3 BHK	1,360	22-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
3	A103	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
4	A104	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
5	A105	3 BHK	1,360	17-Sep-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
6	A106	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
7	A107	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
8	A108	3 BHK	1,360	16-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
9	A109	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
10	A201	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
11	A202	3 BHK	1,360	22-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
12	A203	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
13	A204	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
14	A205	3 BHK	1,360	17-Sep-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
15	A206	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
16	A207	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
17	A208	3 BHK	1,360	16-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
18	A209	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-			
19	A301	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	-			
20	A302	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
21	A303	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
22	A304	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
23	A305	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
24	A306	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
25	A307	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
26	A308	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
27	A309	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
28	A401	3 BHK	1,360	-	-	-	100	80	-	-	-	-	-	575	782,000	239,761			
29	A402	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
30	A403	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
31	A404	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
32	A405	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
33	A406	3 BHK	1,360	-	-	-	100	80	-	-	-	-	-	575	782,000	239,761			
34	A407	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
35	A408	3 BHK	1,360	-	-	-	100	100	-	-	-	-	-	575	782,000	262,732			
36	A409	3 BHK	1,360	-	-	-	100	80	-	-	-	-	-	575	782,000	239,761			
37	A501	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
38	A502	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
39	A503	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
40	A504	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
41	A505	3 BHK	1,360	-	-	-	100	-	-	-	-	-	-	575	782,000	147,798			
42	A506	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
43	A507	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
44	A508	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
45	A509	3 BHK	1,360	-	-	-	75	-	-	-	-	-	-	575	782,000	110,849			
Total							2,500	840					596	25,875	35,190,000	4,660,564			

APPROVED BY
30 APR 2021
PROJECT MANAGER

Anx - E2 - work done & billed
1 of 1

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																			
Estimate of work done																			
Name of contractor:		Suzanti constructions A block																	
Company name:		MRMLLP																	
Project name:		GMR																	
Date:		30.04.21																	
Note: Enter value 1 if work is completed and billed, Enter 0 otherwise. This statement must match billing database.																			
Rate		13 40 19 13 6 2 3 2 100																	
S No	Flat No.	Type (2, 3, 4BHK)	SRUA	Work start date	Columns 33/25%	Slabs 53/2 3%	Brick work 42/45%	Internal plastering 42/35%	External plastering 42/15%	finishing stage-III works 42/5%	Terrace water proofing 3%	Final finishing 2%	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	A101	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
2	A102	3 BHK	1,360	22-Oct-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
3	A103	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
4	A104	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
5	A105	3 BHK	1,360	17-Sep-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
6	A106	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
7	A107	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
8	A108	3 BHK	1,360	16-Oct-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
9	A109	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
10	A201	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
11	A202	3 BHK	1,360	22-Oct-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
12	A203	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
13	A204	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
14	A205	3 BHK	1,360	17-Sep-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
15	A206	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
16	A207	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
17	A208	3 BHK	1,360	16-Oct-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
18	A209	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	87	575	18	922,760	799,110	-	-
19	A301	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
20	A302	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
21	A303	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
22	A304	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
23	A305	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
24	A306	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
25	A307	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
26	A308	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
27	A309	3 BHK	1,360		1	1	1	1	1	1	1	1	68	575	18	922,760	624,709	-	-
28	A401	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
29	A402	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
30	A403	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
31	A404	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
32	A405	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
33	A406	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
34	A407	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
35	A408	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
36	A409	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
37	A501	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
38	A502	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
39	A503	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
40	A504	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
41	A505	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
42	A506	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
43	A507	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
44	A508	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
45	A509	3 BHK	1,360		1	1	1	1	1	1	1	1	53	575	18	922,760	489,063	-	-
Total		61,200	786,778		1	18	27	-	-	-	-	-	3,122			41,524,200	28,809,490	-	-

R. V. Mohan

Anx - F -Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:		Sree Shrivasa Constructions B block
Company name:		MIRWILLP
Project name:		GNR
Date:		30/04/2021
S No	Summary - of credits	Amount
1	Work completed & billed	34,196,926
2	Unbilled amount	2,942,599
3	Mobilization advance paid	-
4	Payment for increase in rate from 10 to 10	-
5	Payment for increase in rate from 10 to 10	-
6	Other credits peripheral road brickwork-earthwork-footing PCC	200,000
7	Lower basement - billed value	2,006,000
8	Club house - unbilled value - approx.	5,300,000
9	Upto Slab -2 Settlement amount-Barthwork-Misc	8,482,425
10	G Block - unbilled value - approx.	500,000
	Total A	53,627,950
S No	Summary - of debits	Amount
1	Amount paid	45,242,709
2	Mobilization advance adjusted	500,000
3	Other debits	-
4	Debit for material transferred to contractor	611,409
5	Cash payment	600,000
6	-	-
7	-	-
8	-	-
9	-	-
10	-	-
	Total B	46,954,118
	Net payable to contractor (A-B)	6,673,832

APPROVED BY
30 APR 2021
M. R. S. S. S. S. S.
PROJECT MANAGER

Rajasekharan
30/4/2021
Jagaprade
30/04/2021

1081

APPROVED BY
30 APR 2021
PROJECT MANAGER

Anx - E2 - work done & billed
1 of 1

Appendix - E2 - work completed and bill raised - send on the last Saturday of the month.																			
Estimate of work done																			
Name of contractor:			Sree Srinivasa Constructions																
Company name:			MRMLIP																
Project name:			GMR																
Date:			27-03-2021																
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																			
Rate		13.25 39.75 18.90 14.70 6.30 2.10 3.00 2.00 100.00																	
S.No	File No.	Type (G. S.)	SSUA	Work start date	Columns 53/25%	Slabs 53/75%	Brick work 42/45%	Internal plastering 42/35%	External plastering 42/15%	Finishing stage-III works 42/5%	Terrace water proofing 3%	Final finishing 2%	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	B101	3 BHK	1,660	18-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
2	B102	3 BHK	1,660	18-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
3	B103	3 BHK	1,660	18-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
4	B104	3 BHK	1,660	25-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
5	B105	3 BHK	1,660	25-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
6	B106	3 BHK	1,660	25-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
7	B107	3 BHK	1,660	29-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
8	B108	3 BHK	1,660	29-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
9	B201	3 BHK	1,660	30-Nov-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
10	B202	3 BHK	1,660	4-Dec-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
11	B203	3 BHK	1,660	4-Dec-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
12	B204	3 BHK	1,660	9-Dec-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
13	B205	3 BHK	1,660	9-Dec-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
14	B206	3 BHK	1,660	12-Dec-19	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
15	B207	3 BHK	1,660	12-Dec-19	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
16	B208	3 BHK	1,660	15-Dec-19	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
17	B301	3 BHK	1,660	15-Dec-19	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
18	B302	3 BHK	1,660	2-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
19	B303	3 BHK	1,660	2-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
20	B304	3 BHK	1,660	5-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
21	B305	3 BHK	1,660	5-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
22	B306	3 BHK	1,660	12-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
23	B307	3 BHK	1,660	12-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
24	B308	3 BHK	1,660	18-Jan-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
25	B401	3 BHK	1,660	2-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
26	B402	3 BHK	1,660	2-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
27	B403	3 BHK	1,660	2-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
28	B404	3 BHK	1,660	3-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
29	B405	3 BHK	1,660	4-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
30	B406	3 BHK	1,660	5-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
31	B407	3 BHK	1,660	6-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
32	B408	3 BHK	1,660	7-Oct-20	1	1	1	1	1	1	1	1	87	550	18	1,077,340	932,976	-	-
33	B501	3 BHK	1,660	8-Oct-20	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
34	B502	3 BHK	1,660	9-Oct-20	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
35	B503	3 BHK	1,660	10-Oct-20	1	1	1	1	1	1	1	1	53	550	18	1,077,340	570,990	-	-
36	B504	3 BHK	1,660	11-Oct-20	1	1	1	1	1	1	1	1	53	550	18	1,077,340	570,990	-	-
37	B505	3 BHK	1,660	12-Oct-20	1	1	1	1	1	1	1	1	53	550	18	1,077,340	570,990	-	-
38	B506	3 BHK	1,660	13-Oct-20	1	1	1	1	1	1	1	1	53	550	18	1,077,340	570,990	-	-
39	B507	3 BHK	1,660	14-Oct-20	1	1	1	1	1	1	1	1	53	550	18	1,077,340	570,990	-	-
40	B508	3 BHK	1,660	15-Oct-20	1	1	1	1	1	1	1	1	72	550	18	1,077,340	774,607	-	-
41	B601	3 BHK	1,660											550	18	1,077,340		-	-
42	B602	3 BHK	1,660											550	18	1,077,340		-	-
43	B603	3 BHK	1,660											550	18	1,077,340		-	-
44	B604	3 BHK	1,660											550	18	1,077,340		-	-
45	B605	3 BHK	1,660											550	18	1,077,340		-	-
46	B606	3 BHK	1,660											550	18	1,077,340		-	-
47	B607	3 BHK	1,660											550	18	1,077,340		-	-
48	B608	3 BHK	1,660											550	18	1,077,340		-	-
Total		79,680	1,757,263				34	28					3,174			51,712,320	34,196,926		

APPROVED BY
30/03/2021
Mr. Ravi Kumar
PROJECT MANAGER

Company / Firm :	Modi Realty Mallapur LLP			
Project :	Gulmohar Residency			
Prepared by:	Rajyalakshmi			
Date:	29-04-2021			
CONTRACTOR NAME :	SREE SRINIVASA CONSTRUCTIONS			
Statement of mobilization accounts advances paid & bills received				

Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2018-19	-	-	-	-	-
2019-20	1,17,33,600	-	1,01,319	5,00,000	1,23,34,919
2020-21	3,09,69,639	6,00,000	4,55,090	-	3,20,24,728
2021-22	25,39,470	-	55,000	-	25,94,470
Total	4,52,42,709	6,00,000	6,11,409	5,00,000	4,69,54,117

BILLS RECEIVED DETAILS

Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	71,88,496	-	12,93,929	84,82,425	84,82,425
2020-21	1,93,03,686	-	34,74,663	2,27,78,349	2,27,78,349
2020-21	2,00,000	-	-	2,00,000	2,00,000
2021-22	-	-	-	-	-
Total	2,66,92,182	-	47,68,593	3,14,60,775	3,14,60,775
balance per tally	29-04-2021				-1,54,93,342.73

Labour bills approved by Soham sir but GST bills not received from Contractors

	17-11-2020	21-20,218	
1	23-12-2020	46,07,795	
2	24-02-2021	2,03,616	
3	24-02-2021	6,33,456	
4	01-04-2021	6,10,847	
5	01-04-2021	9,50,184	
6	06-04-2021	8,14,462	
7	06-04-2021	6,33,456	1865474
8	06-04-2021	4,75,092	4567901
9	06-04-2021	9,50,184	6433375
10	06-04-2021	6,10,847	
11	06-04-2021	8,14,462	
12			
Total		1,34,24,619	

Total bills received	4,48,85,394	Total bills received	4,48,85,394
DB bill received	4,48,85,443	E2 & P bills calculation	
difference with b/s D	49	difference with b/s DB & Tally	

APPROVED BY
30 APR 2021
M. K. RASAD