

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Aedis Developers LLP	Date:	30.04.2021
Site:	MGA	Prepared by:	Sridevi
Report From / To	24.04.2021 to 29.04.2021	Approved by:	Madhu
Report Date	30.04.2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
100344	27.04.2021	01	Vetrified tiles	PO not issue.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
100327	26.03.2021	01	Bathroom Tiles	Partly received from MPL, Remaining will get on requirement.
100329	26.03.2021	01	Flooring Tiles	Material is ready at MPL, we will get material on requirment
100342	22.04.2021	01	Cement blocks	Spoken with supplier and said material will supply on Monday.

No. of gate passes issued this week:	Nil	From No.	-	To No.	-
--------------------------------------	-----	----------	---	--------	---



Delivery van site visit on: 25th 27th 28th

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74			
2.	10mm	.617	7.404			
3.	12mm	.89	10.68			
4.	16mm	1.58	18.96			
5.	20mm	2.47	29.64			
6.	25mm	3.86	46.32			
7.	32mm	6.32	75.84			
8.	Binding wire					
OPC stock		OPC last weeks stock		PPC/PSC stock	715	PPC/PSC last weeks stock 557
Details	Project Manager			Admin Officer/Manager		
Sign						
Date	30.04.2021			30.04.2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!