


PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 04/05/2021		Prepared by: MINISH.	
PO/WO no. 73934.		PO / WO Date. 19/01/2021	
Supplier Name Cemex India.		PO/WO amount 28,000/-	
Firm/Company Modi Realty Mallapur LLP.		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	172	02/02/2021	28,000/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			28,000/-
Sl. No.	DC No	DC Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits :Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			✓ 28,000/-
Amount E – PO / WO value:			28,000/-
Amount F – Difference (A – E): GST-18%			NIL
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		09/05/2021	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	8m3
Flat / Villa no.:	4,5 flats	Block No.:	C	B. Requisition quantity:	8m3
Slab no.:	Footings pcc	PO Nos.	73934	C. Actual quantity poured:	5m3
Requisition nos.:	68701	Supplier:	Cemex infra	D. Difference (C-A):	03m3
Sign of security		Sign of Admin		Sign of Project manager	
Date	26/4/21	Date	26/4/21	Date	26/4/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.01.21	12:36	05m3	4465	12000	11600	-400	1615	87720
2.									
3.									
4.									
5.									
6.									
Total:			05m3		12000	11600	-400		
Remarks:	We have raised Requisition No 68694 and PO 73635 for 8m3 but we received 5m3 .								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Reality Mallapur LLP

5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road
Secunderabad
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.

172

Dated

2-Feb-2021

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

4283 to 4286

Other Reference(s)

Buyer's Order No.

73934 to 68701

Dated

19-Jan-2020

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		8.00 cum	2,966.10	cum	23,728.80
	SGST				9 %	2,135.59
	CGST				9 %	2,135.59
	Round Off					0.02
	Total		8.00 cum			Rs 28,000.00

Amount Chargeable (in words)

E. & O.E

INR Twenty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	23,728.80	9%	2,135.59	9%	2,135.59	4,271.18
Total	23,728.80		2,135.59		2,135.59	4,271.18

Tax Amount (in words) : INR Four Thousand Two Hundred Seventy One and Eighteen paise Only

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order



73934
16.01.21 10:36:44

Page(s) 1 Of 1

19-01-2021 10:50:22 AM

Original / C

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No 73934 68701
Doc Date 19-01-2021
Quote No NIL
Quote Date 19-01-2021
SupplyType Supply

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	8.00	3,500.00	0.00	0.00	28,000.00
Total Order Value . . .					28,000.00

Rupees : Twenty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block flat no 04&05 PCC & Footing Concrete use Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Contact Mr Ramprasad-8309938133

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : __/__/__

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP	Date:	16.01.2021
Site & Phase :	GULMOHAR RESIDENCY	Time:	15:20
Supplier	Cemex infra	Req. No.	68701
Material required before date:	Urgent 16.01.2021	ID No.	63123

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	8	CUM	3,500/1	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO 12934

APPROVED
16 JAN 2021
MINISH PARIKH
MANAGER PROCUREMENT

Remarks: FOR C-BLOCK FLAT NO- 4 &5 PCC & FOOTINGS CONCRETE WORK PURPOSE AT GMR SITE .

Prepared By	Srinivas.N	Approved by	
Sign.& Date	06.01.2021	Sign. & Date	

Note: