

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 04/05/2021		Prepared by: MINISH.	
PO/WO no. 74715.		PO / WO Date. 11/02/2021	
Supplier Name Comex Eufra.		PO/WO amount 2,90,500/-	
Firm/Company Modi Realty Genome Valley 4P.		Project MRGV.	
Sl. No.	Bill No.	Bill Date	Bill amount
1	208.	16/03/2021	2,10,000/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			2,10,000/-
Sl. No.	DC No.	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			2,10,000/-
Amount E - PO / WO value:			2,90,500/-
Amount F - Difference (A - E): GST-18%			80,500/-
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ____/- ☒ No	
Payment - due date		09/05/2021	
Remarks: 23 cu/mtr of RMC less Received, PO closed.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	4/5	04/05/2021	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 208	Dated 16-Mar-2021
Buyer Modi Realty Genome Valley LLP 5-4-187/3&4, IInd Floor, M.G Road, Secunderabad-500003 GSTIN/UIN : 36ABFFM3063P1ZU State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 4740 to 4750	Other Reference(s)
	Buyer's Order No. 74715 to 94765	Dated 11-Feb-2021
	Dispatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		60.00 cum	2,966.10	cum	1,77,966.10
	SGST				9 %	16,016.95
	CGST				9 %	16,016.95
Total			60.00 cum			Rs 2,10,000.00



Amount Chargeable (in words)

INR Two Lakh Ten Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
	1,77,966.10	9%	16,016.95	9%	16,016.95	32,033.90
Total	1,77,966.10		16,016.95		16,016.95	32,033.90

Tax Amount (in words) : **INR Thirty Two Thousand Thirty Three and Ninety paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & ANDB0002616**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Ledger Account			
Date	dc no	v.no	M20
24-Feb-2021	4740	5547	6.00 cum
24-Feb-2021	4741	5534	6.00 cum
24-Feb-2021	4742	5541	6.00 cum
24-Feb-2021	4743	6885	6.00 cum
24-Feb-2021	4745	5547	6.00 cum
24-Feb-2021	4746	5534	6.00 cum
24-Feb-2021	4747	5541	6.00 cum
24-Feb-2021	4748	6885	6.00 cum
24-Feb-2021	4749	5532	6.00 cum
24-Feb-2021	4750	5535	6.00 cum
			60.00 cum



Company/ firm:		MRGV		Project:		BRGV		RMC pour report	
Flat / Villa no.:		33' Road Purpose		Block No.:		1		A. Estimated quantity:	199200
Slab no.:		-		PO Nos.		74715		B. Requisition quantity:	199200
Requisition nos.:		94765		Supplier:		Cemex Infra		C. Actual quantity poured:	229100
Sign of security				Sign of Admin				D. Difference (C-A):	29900
Date		6/3/2021		Date		6/8/2021		Sign of Project manager	
								Date	6/8/2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	22.02.2021	14:24	6	4723	14400	14680		1164	89314
2.	22.02.2021	14:40	6	4724	14400	14340		1165	89315
3.	22.02.2021	14:59	6	4725	14400	14220	180	1166	89316
4.	22.02.2021	15:20	6	4726	14400	14060	330	1167	89317
5.	24.02.2021	15:55	6	4728	14400	14280	120	1168	89318
6.	24.02.2021	17:40	6	4729	14400	14370		1169	89319
7.	24.02.2021	12:50	6	4740 ✓	14400	14310	90	1170	89320
8.	24.02.2021	13:10	6	4741 ✓	14400	14030	370	1171	89321
9.	24.02.2021	13:40	6	4742 ✓	14400	14510		1172	89323
10.	24.02.2021	13:50	6	4743 ✓	14400	14330		1173	89326
11.	24.02.2021	16:31	6	4745 ✓	14400	14150	250	1174	89327
12.	24.02.2021	16:45	6	4746 ✓	14400	14100	300	1175	89328
13.	24.02.2021	17:10	6	4747 ✓	14400	14460		1176	89329
14.	24.02.2021	17:25	6	4748 ✓	14400	14040	300	1177	89330

15.	24.02.2021	18:20	6	4749 ✓	14400	14200	200	1178	89332
16.	24.02.2021	18:35	6	4750 ✓	14400	15020		1179	89333
17.									
Total:			96		230400	229100			
Remarks:									

Purchase Order

Page(s) 1 Of 1

11-02-2021 1:19:16 PM

Original



74715

10.02.21 5:02:04

From Company : **Modi Realty Genome Valley LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ABFFM3063P1ZU

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999
9848210686

Doc No	74715	94765
Doc Date	11-02-2021	
Quote No	NIL	
Quote Date	11-02-2021	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	83.00	3,500.00	0.00	0.00	290,500.00

Total Order Value . . . 290,500.00

Rupees : Two Lakh(s) Ninty Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Bloomdale Residency at Genome Valley
Murharipalli, servey no-31& 32
Phone Mr.K.Narender Reddy :7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for CC Road Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at BRGV-Turkapally-Contact Person Mr Madhu-9502211499.



For **Modi Realty Genome Valley LLP**

Authorised Signatory

Name :

[Signature]
11/02/2021

Name :

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Date : _/_/_

Requisition Form

Company Name:		MRGV		Date:		09.02.2021	
Site & Phase :		BRGV		Time:		05:00PM	
Supplier				Req. No.		94765	
Material required before date:			11.02.2021		ID No.		63818

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC(M20)		83	M3	8,500/	
2						
3						
4						
5						
6						
7						
8						
9						
12						

Remarks: For CC Road purpose.

Prepared By	M.Pushpalatha	Approved by	T.Madhu
Sign.& Date	09.02.2021	Sign. & Date	09.02.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

