

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	8-5-21	Prepared by:	Prabhakar
PO/WO no.	75278	PO / WO Date.	27-2-21
Supplier Name	Cemex Infra	PO/WO amount	3,32,500-00
Firm/Company	Vista Homes	Project	Vista Homes
Sl. No.	Bill No.	Bill Date	Bill amount
1	13	23-4-21	3,54,000-00
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,54,000-00
Sl. No.	DC.No	DC. Date	MRN No.
1.	As per pouring report		
2.			
3.			
Amount B –Other Credits :_Transportation charges/Charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,54,000-00
Amount E – PO / WO value:			3,32,500-00
Amount F – Difference (A – E): GST-18%			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved ☒ within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		10-5-21	
Remarks: <i>Shenhe-20/-</i>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>
Date	8/5/21	08/05/2021	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Pfone No.8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer		Invoice No. 13 Delivery Note	Dated 23-Apr-2021 Mode/Terms of Payment
Vista Homes 5-4-187/3 & 4, IInd Floor, M.G.Rorad, Secunderabad-500003 GSTIN/UIN : 36AAGFV2068P1ZJ State Name : Telangana, Code : 36		Supplier's Ref. 5193 TO 5206 Buyer's Order No. 75278 180647 Despatch Document No.	Other Reference(s) Dated 27-Feb-2021 Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		91.00 cum	3,305.08	cum	3,00,762.71
	SGST			9 %		27,068.64
	CGST			9 %		27,068.64
	Round Off					0.01
	Total		91.00 cum			Rs 3,54,900.00

Amount Chargeable (in words)

E. & O.E

INR Three Lakh Fifty Four Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	3,00,762.71	9%	27,068.64	9%	27,068.64	54,137.28
Total	3,00,762.71		27,068.64		27,068.64	54,137.28

Tax Amount (in words) : **INR Fifty Four Thousand One Hundred Thirty Seven and Twenty Eight paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice



CEMEX INFRA					
Vista Homes (Kushaiguda)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20
18-Apr-2021	5193	5547	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5194	5532	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5195	5535	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5196	1527	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5197	5548	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5198	5533	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5199	5541	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5200	6885	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5201	5547	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5202	5532	6.50 cum	3900.00/cum	25350.00
18-Apr-2021	5203	5535	6.50 cum	3900.00/cum	25350.00
19-Apr-2021	5204	1527	6.50 cum	3900.00/cum	25350.00
19-Apr-2021	5205	5548	6.50 cum	3900.00/cum	25350.00
19-Apr-2021	5206	5541	6.50 cum	3900.00/cum	25350.00
			91.00 cum		354900.00



CEMEX INFRA
READY MIX CONCRETE

Sy. No. 312, Rampally (Vill), Keesara (Mandal), Medchal (Dist) - 501301

E: cemexinfra9@gmail.com | W: www.cemexinfra.com

Dated: 22-04-21

To,
M/s. Modi Properties Pvt.Ltd,
Secunderabad.

Subject: Request Covering letter.

Respected Sir,

I would like to inform you that **Vista Homes** po changing. We have received PO on dated: 27-2-21 name of **Vista Homes**, PO No: 75278 180647 ,Grade m20, Qty -95 Rate: 3500/- on that month didn't used this PO. They are used same PO on 18-04-21 to 19-04-21 dates. New rates are increased on 10-4-21 onwards applicable. Because metal and cement rate are increased. Please conceded new applicable rates and kindly send the PO.

Yours Sincerely,

CEMEX INFRA

Purchase Order

25.02.21 10:26:00

From Company : **Vista Homes**5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36AAGFV2068P1ZJ**Supplier Details**

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

9908265888

9640585858

Doc No	75278	180647
Doc Date	27-02-2021	
Quote No	NIL	
Quote Date	27-02-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	95.00	3,500.00	0.00	0.00	332,500.00

Total Order Value . . . 332,500.00

Rupees : Three Lakh(s) Thirty Two Thousand Five Hundred Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for F-Block cellar VDF flooring Purpose**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at Vista Contact Person Mr Madhu-9502211499.For **Vista Homes**

Authorised Signatory

Name : _____

27/02/2021

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

-Requisition Form

Company Name:		Vista Homes		Date:		23.02.21	
Site & Phase :		Vista Homes		Time:		17:15	
Supplier:				Req. No.		180647	
Material required before date:		26.02.21		ID No.		64272	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	95	Cum		
2						
3						
4						
5						
6						
7						
8						
9						

Remarks: For F-Block cellar VDF flooring Purpose.

Prepared By	T.Madhu	Approved by	
Sign.& Date	23.02.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Requisition Form


Company Name:		Vista Homes		Date:			
Site & Phase :		Vista Homes		Time:			
Supplier				Req. No.			
Material required before date:		31.01.21		ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						

Remarks: For

Prepared By	T.Madhu	Approved by	
Sign.& Date	29.01.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Purchase Order



75278

04.03.21 12:20:51

Page 1 Of 1

29-04-2021 5:41:37 PM

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
9908265888
9640585858

Doc No	75278	180647
Doc Date	27-02-2021	
Quote No	NIL	
Quote Date	27-02-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	95.00	3,500.00	0.00	0.00	332,500.00
Total Order Value . . .					332,500.00

Rupees : Three Lakh(s) Thirty Two Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for F-Block cellar VDF flooring Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Vista Contact Person Mr Madhu-9502211499.

For **Vista Homes**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : __/__/__

-Requisition Form

Company Name: Vista Homes		Date: 23.02.21
Site & Phase: Vista Homes		Time: 17:15
Supplier: Vista Homes		Req. No. 180647
Material required before date: 26.02.21		ID No.

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	95	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For F-Block cellar VDF flooring Purpose.

Prepared By: T.Madhu	Approved by:
Sign. & Date: 23.02.2021	Sign. & Date:

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name: Vista Homes		Date:
Site & Phase: Vista Homes		Time:
Supplier: -		Req. No.
Material required before date: 31.01.21		ID No.

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						

Remarks: For

Prepared By: T.Madhu	Approved by:
Sign. & Date: 29.01.2021	Sign. & Date:

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report


Company/ firm:	Vista homes	Project:	Vista homes	A. Estimated quantity:	95 cum
Flat / Villa no.:	F-block	Block No.:		B. Requisition quantity:	95 cum
Slab no.:	Cellar (VDF)	PO Nos.	75278	C. Actual quantity poured:	91 cum
Requisition nos.:	180647	Supplier:	Cemex infra	D. Difference (C-A):	-4 cum
Sign of security	✓	Sign of Admin	Shelapnya	Sign of Project manager	NA
Date	24/4/21	Date	24/4/21	Date	24/4/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	18/4/21	19:45	6.5 m ³	5193	15,600	15525	75	25865	91312
2.	18/4/21	20:05	6.5 m ³	5194	15,600	14980	620	25866	91313
3.	18/4/21	20:20	6.5 m ³	5195	15,600	15520	30	25867	91314
4.	18/4/21	20:35	6.5 m ³	5196	15,600	15285	315	25868	91315
5.	18/4/21	20:50	6.5 m ³	5197	15,600	15515	85	25869	91316
6.	18/4/21	21:10	6.5 m ³	5198	15,600	14985	615	25870	91317
7.	18/4/21	22:10	6.5 m ³	5199	15,600	15290	310	25871	91318
8.	18/4/21	22:35	6.5 m ³	5200	15,600	15485	115	25872	91319
9.	18/4/21	23:20	6.5 m ³	5201	15,600	16055	-	25873	91320
10.	18/4/21	23:40	6.5 m ³	5202	15,600	15430	170	25874	91321
11.	18/4/21	23:55	6.5 m ³	5203	15,600	15535	65	25875	91322
12.	19/4/21	0:15	6.5 m ³	5204	15,600	15305	295	25876	91323
Total			65 m ³	5205			21695 kgs		
Remarks:									

RMC pour report

RMC pour report

Company/ firm:	vista homes	Project:	vista homes	A. Estimated quantity:	95 cum
Flat / Villa no.:	F-block	Block No.:		B. Requisition quantity:	95 cum
Slab no.:	cellar (VDF)	PO Nos.	75278	C. Actual quantity poured:	91 cum
Requisition nos.:	180647	Supplier:	Cement infra	D. Difference (C-A):	-4 cum
Sign of security		Sign of Admin		Sign of Project manager	
Date	24/4/21	Date	24/4/21	Date	24/4/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19/4/21	00:35	6.5 m ³	5205	15,600	15675	-	25877	91324
2.	19/4/21	1:30	6.5 m ³	5206	15,600	15895	-	25878	91325
3.									
4.									
5.									
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total									
Remarks:									

RMC pour report