

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cum
Flat / Villa no.:	-	Block No.:	C&B block	B. Requisition quantity:	170cum
Slab no.:	Towards Casting of slab 12 concrete casting Purpose	PO Nos.	76614	C. Actual quantity poured:	171.5cum
Requisition nos.:	177589	Supplier:	Cemex infra	D. Difference (C-A):	+1.5cum
Sign of security	Mizam	Sign of Admin	Syavauk	Sign of Project manager	22/11/20
Date	26/5/2021	Date	28/5/21	Date	26/5/20

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	170cum
Slab no.:	B&C Block slab 12 concrete use purpose	PO Nos.	76614	C. Actual quantity poured:	171.5cum
Requisition nos.:	177589	Supplier:	Cemex infra RMC	D. Difference (C-A):	+1.5cum
Sign of security	MizAM	Sign of Admin	Sravani-K	Sign of Project manager	Reddy
Date	26/5/2021	Date	26/5/24	Date	26/5/2024

Details of RMC pour

[illegible]

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	170cum
Flat / Villa no.:	-	Block No.:	B block	B. Requisition quantity:	170cum
Slab no.:	Towards B&C Block slab 12concreting use purpose	PO Nos.	76614	C. Actual quantity poured:	171.5cum
Requisition nos.:	177589	Supplier:	Cemex infra	D. Difference (C-A):	+1.5cum
Sign of security	NIZAM	Sign of Admin	Syavani-K	Sign of Project manager	Zohra
Date	26/5/2021	Date	26/5/21	Date	26/5/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25	16.05.2021	14:50	6.5cum	167	15600	15770		16425	92271
26	16.05.2021	15:30	6.5cum	168	15600	15600		16426	92272
27									
28									
29									
30									
31									
32									
33									
34									
35									
36									
Total:			13cum		31200cum				
Remarks:									