

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	110cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	110cum
Slab no.:	Towards Casting of slab 12 concrete casting Purpose	PO Nos.	76615	C. Actual quantity poured:	112cum
Requisition nos.:	177590	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security	NIZAM	Sign of Admin	[Signature]	Sign of Project manager	[Signature]
Date	26/5/2021	Date	26/5/25	Date	26/5/20

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	110cum
Flat / Villa no.:	-	Block No.:	C block	B. Requisition quantity:	110cum
Slab no.:	Towards Casting of slab 12 concrete casting Purpose	PO Nos.	76615	C. Actual quantity poured:	112cum
Requisition nos.:	177590	Supplier:	Cemex infra	D. Difference (C-A):	+2cum
Sign of security	<i>Nizam</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	26/5/2021	Date	26/5/21	Date	26/5/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13	21.05.2021	13:05	6.5cum	245	15600	17290		16471	92294
14	21.05.2021	13:30	6.5cum	246	15600	15620		16472	92295
15	21.05.2021	13:55	6.5cum	247	15600	15420	180	16473	92297
16	21.05.2021	14:10	6.5cum	248	15600	15600		16474	92298
17	21.05.2021	14:30	6.0cum	249	14400	14470		16475	92299
18	21.05.2021	17:15	6.0cum	251	14400	14780		16476	92300
19									
20									
21									
22									
23									
24									
Total			38cum		91200cum	91020kgs	180kgs		