

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

10126
No. : PAY/10119/20-21

21/1/2021
Dated : 20-Jan-2021

Particulars	Amount
Account : CONT-T.Kurmanna	20,000.00 20,000/-
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Being released payment credit balnce-21901/- wide voucher no:3794 details enclosed	
Amount (in words) : Indian Rupees Twenty Thousand Only	20,000/- ₹ 20,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Nilgiri Estate**

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3794

Date : 21-01-2021

Contractor Name					From Date		To Date	
T.Kurmanna EWK CON					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2500.00	0.00	0.00	0.00	0.00	2500.00	0.00
Totals...	5.00	2500.00	0.00	0.00	0.00	0.00	2500.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Being released payment credit balance-21901/-	20000.00 20,000/-
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	20000.00 20,000/-
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	20000.00 20,000/-

Rupees : Twenty Thousand Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	1,316.00
JWUD-Allowance for Equipment	2,632.00
JWUD-Labour Charges	2,632.00
TDS-.75% Contract	(-)49.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to M.Narsing rao for doing painting works in the site wide voucher no:3779 details enclosed	
Amount (in words) :	
Indian Rupees Six Thousand Five Hundred Thirty One Only	
	₹ 6,531.00

Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3779

Date : 21-01-2021

Contractor Name		From Date		To Date	
M.Narsing Rao -PAI- Con		13-01-2021		20-01-2021	

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	18.00	10800.00	0.00	0.00	10200.00	0.00	600.00	0.00
Totals...	18.00	10800.00	0.00	0.00	10200.00	0.00	600.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 169 177 156 141 internal seepage area applied birla wall care putty 2nd coat putty applied and seepage problems sorted out (including materials)	6580.00
Total Amount %	6580.00
TDS : @ 0.75	49.35
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	6530.65

Rupees Six Thousand Five Hundred Thirty and Paise Sixty Five Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **14459**

Company	NE	Project	NE
No. of workers required	04	Date	18-01-21
No. of head mason	—	No. of male helper	02
No. of mason	02	No. of female helper	—
Required from date	18-01-21	Required to date	18-01-21
Job Description:	Painting work.		
Description	Quantity	Rate	Amount
Nano 169, 177, 152, 141 Painted area			
Seepase area applied	470.5 ft	14/-	6580/-
Giza wall core Putty			
2 coat Putty applied			
and Seepase Pools (Including material)			
Total Amount			6580/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		Mr. Narshu Rao	

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰¹²⁸**PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	4,282.60
JWUD-Allowance for Equipment	8,565.20
JWUD-Labour Charges	8,565.20
TDS-.75% Contract	(-)160.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to G Mannem for doing earthworks in the site wide voucher no:3778 details enclosed	
Amount (in words) :	
Indian Rupees Twenty One Thousand Two Hundred Fifty Three Only	
	₹ 21,253.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3778

Date : 21-01-2021

Contractor Name					From Date		To Date	
G Mannem Earthwork					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	28.75	12937.50	3150.00	0.00	9787.50	0.00	0.00	0.00
Male Helper	34.25	17125.00	4000.00	0.00	11625.00	0.00	1500.00	0.00
Totals...	63.00	30062.50	7150.00	0.00	21412.50	0.00	1500.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards near villa no 43 48 49 debris removed from site to out of the site near villa no 182 totlot area CC pipes are shifted to SSLLP as per MD sir instructions beside villa no 183 totlots CC Pipes are shifting from totlots to SSLLP near villa no 182 debris removing site tomout of the site.Bathroom tiles 8mm rods 26 nos shifted to MPL SOV to NE for pending works purpose .	21412.50
Total Amount %	21412.50
TDS : @ 0.75	160.59
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	21251.91

Rupees : Twenty One Thousand Two Hundred Fifty One and Paise Ninty One Only.

Certified by:


Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **14451**

Company	NE	Project	NE
No. of workers required	08	Date	13-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	13-01-21	Required to date	13-01-21
Job Description:	Debris removing		

Description	Quantity	Rate	Amount
NEON V.V.O's 43,48,49 Debris removed from site to out of the site.	1000 sft	02/-	2000/-
Total Amount			2000/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Arjun		G. Mannan	G. Be 14

Job Work Details

S. No. **14454**

Company	NE	Project	NE
No. of workers required	08	Date	15-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	15-01-21	Required to date	15-01-21
Job Description:	C.C Pipes shifting,		
Description	Quantity	Rate	Amount
Near Voud 182 lot lot area C.C Pipes are shifted to slip as per and site instructions.	2290 ft	02/-	4580/-
Total Amount			4580/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		G. Mannam	G. Bellu

Job Work Details

S. No. **14456**

Company	NE	Project	NE
No. of workers required	08	Date	16-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	16-01-21	Required to date	16-01-21

Job Description:

ce- Pipes shifting, material

unloading.

Description	Quantity	Rate	Amount
Beside work 183 ft			
G.C. Pipes are shifting			
from lot to	2290.84	02/-	4580/-
SHIP			
Total Amount			4580/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		G. Mannan	G. Bala

Job Work Details

S. No. 14457

Company	NE	Project	NE
No. of workers required	08	Date	18-01-21
No. of head mason	-	No. of male helper	04
No. of mason	04	No. of female helper	-
Required from date	18-01-21	Required to date	18-01-21
Job Description:	Debris removing, C-c Pipes shifting.		
Description	Quantity	Rate	Amount
Near road 182 debris removing site to out of the site.	720 sft	02/-	1440/-
C-c Pipes shifted to site to strip	1010 sft	02/-	2020/-
Total Amount			3460/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		G. Mannam	G. Balu

Job Work Details

S. No. **14461**

Company	NE	Project	NE
No. of workers required	08	Date	19-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	19-01-21	Required to date	19-01-21

Job Description:

Material shifting, * Damage
manhole Chambers Cleaning.

Description	Quantity	Rate	Amount
Bathroom tiles, sum 200's 26 nos shifted to MPL, sou to NE for Pending work purpose.	1450 sft	02/-	2900 /-
Manhole cleaning near Vno 141 to 137 and 150 to 153 line is fully filled with debris.	2000 sft	0.50 /-	1000 /-
Total Amount			3900 /-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr		G. Mannan	G. Be 14

Job Work Details

S. No. **14465**

Company	NE	Project	NE
No. of workers required	08	Date	20-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	20-01-21	Required to date	20-01-21
Job Description:	Debris removing and cleaning in Drainage manhole covers.		
Description	Quantity	Rate	Amount
Debris removing and cleaning in Drainage manholes near VMD 140 to 146 and 156 to 161.	1790 sqft	02/-	3580/-
Total Amount			3580/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Anil		G. Mannan	G. Baran

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	900.00
JWUD-Allowance for Equipment	1,800.00
JWUD-Labour Charges	1,800.00
TDS-.75% Contract	(-)34.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to MD Khudoos for doing plumbing works wide voucher no:3780 details enclosed	
Amount (in words) :	
Indian Rupees Four Thousand Four Hundred Sixty Six Only	
	₹ 4,466.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3780

Date : 21-01-2021

Contractor Name					From Date		To Date	
MD Khudoos plumbing work					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	5000.00	2500.00	0.00	2500.00	0.00	0.00	0.00
Mason	12.00	7200.00	3000.00	0.00	3000.00	0.00	1200.00	0.00
Totals...	22.00	12200.00	5500.00	0.00	5500.00	0.00	1200.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 43 48 rain water pipes removed and refining properly villa no 134 RO water checking and utility broken pipe removed and refined properly villa no 156 and villa no 145 near villa no 146 drain problem checking and villa no 53 water problem checking.	4500.00
Total Amount %	4500.00
TDS : @ 0.75	33.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4466.25

Rupees : Four Thousand Four Hundred Sixty Six and Paise Twenty Five Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. **14452**

Company	NE	Project	NE
No. of workers required	02	Date	13-01-21
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	13-01-21	Required to date	13-01-21

Job Description:

Plumbing work.

Description	Quantity	Rate	Amount
Vono 43,48 sam water pipes ground and refixing properly	02 NOs	7502	15001—
Total Amount			15001—

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		M.D Kuddus	CHCH7

Job Work Details

S. No. **14460**

Company	NE	Project	NE
No. of workers required	02	Date	18-01-21
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	18-01-21	Required to date	18-01-21
Job Description:	Plumbing work.		
Description	Quantity	Rate	Amount
Vino 134 R.O water checking and utility broken pipe removed and replaced properly.	02 nos	750/-	1500/-
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		M.D Kuddus	(17) ICH/A

Job Work Details

S. No. **14464**

Company	NE	Project	NE
No. of workers required	02	Date	20-01-21
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	20-01-21	Required to date	20-01-21
Job Description:	Plumbing work.		
Description	Quantity	Rate	Amount
Vino 156 and vino 145 Near vino 148 Drain	02 nos	750/-	1500/-
Problem Checking and vino 53 wts			
Problem Checking.			
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Asu		M.D Kuddhu	CHICA

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
JWUD-Allowance for Conumables	4,657.00 4080
JWUD-Allowance for Equipment	9,313.00 8160
JWUD-Labour Charges	9,313.00 8160
TDS-.75% Contract	(-175.00) 153
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Being online transaction to sunil reddy for doing civil works in the site wide voucher no:3781 details enclosed	
Amount (in words) :	
Indian Rupees Twenty Three Thousand One Hundred Eight Only	
	₹ 23,108.00 20,247/-

Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3781


Date : 21-01-2021

Contractor Name					From Date		To Date	
Sunil Reddy Civilwork					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	38.75	19375.00	3875.00	0.00	15500.00	0.00	0.00	0.00
Mason	37.25	24212.50	4062.50	0.00	20150.00	0.00	0.00	0.00
Totals...	76.00	43587.50	7937.50	0.00	35650.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards near villa no 175 security kiosk area to external compound wall edge finishing and near villa no 145 146 147 144 man hole frames and covers fixing villa no 114 113 121 126 foothpath sunken pavers removed and refined settled properly villa no 141 161 162 civil path work in common bedroom and head room civil path works villa no 141 external walls crack filling applying .	23283.00 20,400
Total Amount %	23283.00 20,400/-
TDS : @ 0.75	174.62 153
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	23108.38 20,247.

Rupees : Twenty Three Thousand One Hundred Eight and Paise Thirty Eight Only.

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. **14450**

Company	NE	Project	NE
No. of workers required	08	Date	13-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	13-01-21	Required to date	13-01-21
Job Description:	CIVIL work.		

Description	Quantity	Rate	Amount
Near v.no 125 security kiosk area to extend compound wall edge finishing and near	420sf	09/-	3780/-
Vono 145, 146, 147, 144 manhole frame and cover's fixing.			
Total Amount			3780/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ain		M. S. UNIL Rtdy	M. S. UNIL

Job Work Details

S. No. **14453**

Company	NE	Project	NE
No. of workers required	08	Date	15-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	15-01-21	Required to date	15-01-21
Job Description:	CIVIL work		
Description	Quantity	Rate	Amount
Void 114, 113, 121, 126 FootPath sunken Road removed and set level properly.	510 sqft	09/-	4590/-
Total Amount			4590/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Arin		M. SUNIL REDDY	m. sunil

Job Work Details

S. No. **14455**

Company	NE	Project	NE
No. of workers required	08	Date	16-1-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	16-01-21	Required to date	16-01-21
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
V.no 141, 161, 162 Civil Path work in common bedroom and Head room Civil Path work.	2985ft	09/-	2682/-
Total Amount			2682/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
		M. Juvie Reddy	

Job Work Details

S. No. **14453**

Company	NE	Project	NE
No. of workers required	08	Date	18-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	18-01-21	Required to date	18-01-21
Job Description:	CIVIL work.		
Description	Quantity	Rate	Amount
Vino 141 External wall's crack filling applying. and vino 156 Head room left removed and make shuttering boxes and rod bending Head room left laid.	439.584	09/-	3951/-
Total Amount			3951/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Amr		M. Juvil Reddy	m. Juvil

Job Work Details

S. No. 14462

Company	NE	Project	NE
No. of workers required	08	Date	19-01-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	19-01-21	Required to date	19-01-21
Job Description:	CIVIC work.		

Description	Quantity	Rate	Amount
NEAR VNO 101 making manhole for water line purpose and vno 132, 131, 130 gate hinges etc Plastering finish	460 sq ft	09/-	4140/-
VNO 114 compound 2nd coat Plastering			
Total Amount			4140/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Am		M. JUNE Reddy	m. june

Job Work Details

S. No. 14463

Company	NE	Project	NE
No. of workers required	08	Date	20-1-21
No. of head mason	—	No. of male helper	04
No. of mason	04	No. of female helper	—
Required from date	20-01-21	Required to date	20-01-21

Job Description:

CIVIL work.

Description	Quantity	Rate	Amount
V. no 16 Head room for Chipping and water proofing work. Near V. no 137 Feeder box area	460 sq ft	09/-	4140/-
back layed. Near transformer area.			
Near Labour quarters 2x2 manhole Chamber making and manhole frame & cover fixed.			
Total Amount			4140/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Ami		M. Suvie Reddy	M. Suvie

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-G.Mannem	7,150.00
TDS-.75% Contract	(-)54.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 142 144 143 171 154 cleaning villa no 154 to 183 totlots pavers shifting. villa no 180 to 175 sedback area cleaning and car parking area wide voucher no:3787 details enclosed	
Amount (in words) :	
Indian Rupees Seven Thousand Ninety Six Only	
	₹ 7,096.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3787

Date : 21-01-2021

Contractor Name	From Date	To Date
G Mannem Earthwork	13-01-2021	20-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	28.75	12937.50	3150.00	0.00	9787.50	0.00	0.00	0.00
Male Helper	34.25	17125.00	4000.00	0.00	11625.00	0.00	1500.00	0.00
Totals...	63.00	30062.50	7150.00	0.00	21412.50	0.00	1500.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 142 144 143 171 154 cleaning villa no 154 to 183 totlot pavers shifting . villa no 180 to 175 sedback area cleaning and car parking area	7150.00
Job Work Description :	0.00
Total Amount %	7150.00
TDS : @ 0.75	53.63
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7096.38

Rupees : Seven Thousand Ninty Six and Paise Thirty Eight Only.

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : ¹⁰¹³² **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-Mahaveer Gurjar	5,875.00
TDS-.75% Contract	(-)44.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 111 common bathroom commode area wall tiles relayed villa no 101 utility tiles routing fixing villa no 113 utility tiles grouting fixing tiles villa no 16 kitchen platform below skirting provided wide voucher no:3786 details enclosed	
Amount (in words) :	
Indian Rupees Five Thousand Eight Hundred Thirty One Only	
	₹ 5,831.00



Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Nilgiri Estate
 Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3786

Date : 21-01-2021

Contractor Name					From Date		To Date	
Mahaveer(Tile Contractor)					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	5.00	2500.00	2500.00	0.00	0.00	0.00	0.00	0.00
Mason	14.00	9450.00	3375.00	0.00	0.00	0.00	6075.00	0.00
Totals...	19.00	11950.00	5875.00	0.00	0.00	0.00	6075.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 111 common bathroom commode area wall tiles relayed villa no 101 utility tiles routing fixing villa no 113 utility tiles grouting fixing villa no 16 kitchen platform below skirting provided.	5875.00
Job Work Description :	0.00
Total Amount %	5875.00
TDS : @ 0.75	44.06
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5830.94
Rupees : Five Thousand Eight Hundred Thirty and Paise Ninty Four Only.	

VERIFIED BY
 21 JAN 2021
 B. PRASAD
 AUDIT MANAGER

Approved By Admin

Certified by:

 Project Manager
 Nilgiri Estates
 Manager

Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-Mudia Sunil Reddy	6,800.00
TDS-.75% Contract	(-)51.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 80D compound wall edge plastering villa no 44 to villa no33 external compound wall plastering edges fixed villa no 01 kitchen utility are compound wall cracks filling.wide voucher no:3785 details enclosed	
Amount (in words) :	
Indian Rupees Six Thousand Seven Hundred Forty Nine Only	
	₹ 6,749.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3785

Date : 21-01-2021

Contractor Name	From Date	To Date
Sunil Reddy Civilwork	13-01-2021	20-01-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	38.75	19375.00	3875.00	0.00	15500.00	0.00	0.00	0.00
Mason	37.25	24212.50	4062.50	0.00	20150.00	0.00	0.00	0.00
Totals...	76.00	43587.50	7937.50	0.00	35650.00	0.00	0.00	0.00

Advice For Payment

P A R T I C U L A R S . . .

A M O U N T . . .

On A/c Description :

0.00

Department Description :

Towards villa no 80D Compound wall edge plastering villa no 44 to villa no 33 external compound wall plastering edges fixed villa no 01 kitchen utility are compound wall cracks filling.villa no 51 foothpath paver settled properly.

6800.00

Job Work Description :

0.00


Total Amount %	6800.00
TDS : @ 0.75	51.00
Less Rent :	0.00
Less Loan :	0.00

Other Deductions Description :

0.00

Net Amount : 6749.00

Rupees : Six Thousand Seven Hundred Fourty Nine Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-Tirupathi Sing	3,450.00
TDS-.75% Contract	(-)26.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 57 master bedroom door setted villa no 42 bathroom beeding replaced villa no 80C kitchen door stopper provided villa no 134 main door stopper provided wide voucher no:3784 details enclosed	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Twenty Four Only	
	₹ 3,424.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate


Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3784

Date : 21-01-2021

Contractor Name					From Date		To Date	
Thirupathi.corpenter					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	3.00	1500.00	1500.00	0.00	0.00	0.00	0.00	0.00
Mason	3.00	1950.00	1950.00	0.00	0.00	0.00	0.00	0.00
Totals...	6.00	3450.00	3450.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 57 master bedroom door setted villa no 42 bathroom beeding replaced villa no 80C kitchen door stopper provided villa no 134 main door stopper provided.	3450.00
Job Work Description :	0.00
Total Amount %	3450.00
TDS : @ 0.75	25.88
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3424.13
Rupees : Three Thousand Four Hundred Twenty Four and Paise Thirteen Only.	



Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-K Kiran	6,800.00
TDS-.75% Contract	(-)51.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards near villa no 141 pump motor connection provided for dewatering drainage water purpose villa no 118 generator power connection provided villa no 141 at meter place fixed properly swide voucher no:3782 details enclosed	
Amount (in words) :	
Indian Rupees Six Thousand Seven Hundred Forty Nine Only -	
	₹ 6,749.00



Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3782

Date : 21-01-2021

Contractor Name					From Date		To Date	
k.kiran ele					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.50	3250.00	3250.00	0.00	0.00	0.00	0.00	0.00
Mason	6.50	3900.00	3900.00	0.00	0.00	0.00	0.00	0.00
Totals...	13.00	7150.00	7150.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards near villa no 141 pump motor connection provided for dewatering drainage water purpose. villa no 118 generator power connection provided . villa no 141 at meter place fixed properly.	6800.00
Job Work Description :	0.00
Total Amount %	6800.00
TDS : @ 0.75	51.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	6749.00

Rupees : Six Thousand Seven Hundred Fourty Nine Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

10136
No. : **PAY/10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account :	
DW-Mohammad Khudoos	5,500.00
TDS-.75% Contract	(-)41.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards villa no 113 at head room rain water pipe changed due to earlier pipe was broken villa no 127 129 sandle piece connection provided for RO water purpose wide voucher no:3783 details enclosed	
Amount (in words) :	
Indian Rupees Five Thousand Four Hundred Fifty Nine Only	
	₹ 5,459.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Nilgiri Estate

Survey No.100/2 Rampally, Keesara, Hyderabad

Advice for Payment No : 3783

Date : 21-01-2021

Contractor Name					From Date		To Date	
MD Khudoos plumbing work					13-01-2021		20-01-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	10.00	5000.00	2500.00	0.00	2500.00	0.00	0.00	0.00
Mason	12.00	7200.00	3000.00	0.00	3000.00	0.00	1200.00	0.00
Totals...	22.00	12200.00	5500.00	0.00	5500.00	0.00	1200.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 113 at head room rain water pipe changed due to earlier pipe was broken villa no 127 129 sandle piece connection provided for RO water purpose.	5500.00
Job Work Description :	0.00
Total Amount %	5500.00
TDS : @ 0.75	41.25
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	5458.75
Rupees : Five Thousand Four Hundred Fifty Eight and Paise Seventy Five Only.	

VERIFIED BY
21 JAN 2021
B. S. S. S.
AUDIT
R

Certified by:

Project Manager
Nilgiri Estates

Approved By Admin

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : , Code :

Payment Voucher

No. : **PAY10119/20-21**

Dated : 21-Jan-2021

Particulars	Amount
Account : CONT-L.Raju On Account 10,000.00 Dr	10,000.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Being released payment credit balance-34654/- wide voucher no:3789 details enclosed Amount (in words) : Indian Rupees Ten Thousand Only	
	₹ 10,000.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10137/20-21**

Dated : 22-Jan-2021

Particulars	Amount
Account : SP-Summit Builders	1,11,344.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid to Summit Builders towards on behalf of PF,ESI payments	
Amount (in words) : Indian Rupees One Lakh Eleven Thousand Three Hundred Forty Four Only	
	₹ 1,11,344.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10138/20-21**

Dated : 22-Jan-2021

Particulars	Amount
Account : SP-Summit Sales LLP Common Expences	26,777.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of: Online paid towards credit balance against bills	
Amount (in words) : Indian Rupees Twenty Six Thousand Seven Hundred Seventy Seven Only	
	₹ 26,777.00

Prepared by: lavanya

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/10140/20-21

Dated : 22-Jan-2021

Particulars	Amount
Account : WO-Purnima Mosaic Tiles	16,567.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752655 being chque issued to Purnima Mosaic Tiles towards purchase of pavers as 50% advance payment against po no:-74003 req no:-175152	
Amount (in words) : Indian Rupees Sixteen Thousand Five Hundred Sixty Seven Only	
	₹ 16,567.00

Prepared by: lavanya

Approved by

Receiver's Signature

Request for payment

Division	Purchase Department		
Pay to	Purnima Mosaic Tiles.		
Towards	Pavers.		
Amount	16,567/-	Payment / cheque date	23/1/2021.
Payment from company	Nilgiri Estates		
Project	Nilgiri Estate		
Type of payment	☒ Advance ☐ Part Payment ☐ Balance Payment ☐ Full Payment ☐ PDC ☐ Transfer ☐ Other:		
Payment mode	☒ Cheque ☐ Payorder ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happay card ☐ Transfer to Happay card ☐ Transfer to petro card ☐ Other:		
Payment to be divided (attach statement)		☒ Yes ☐ No	
PO/WO no.	74003.	Requisition no.	175152.
Remarks/ Desc.	Payment of 50% as advance.		
Requested by:	Approved by:	Sign	Date
T.O. M. Puri	MINISH		21/01/2021

APPROVED BY
22 JAN 2021
SOHAM MOOI
MANAGING DIRECTOR

Purchase Order

Page(s) 1 Of 1

21-01-2021 17:10:48

Original / Office Copy / Purchase Div.Copy

From Company : **Nilgiri Estates**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003.
G S T No. : 36AAHFN0766F1ZA

Supplier Details

Purnima Mosaic Tiles
Sy.No. 843/A, Near Check Post, Medchal, R.R.Dist. 501 401

GSTIN 36AEPPP5661P1ZI

NA

27531972

9849195298

Doc No	74003	175152
Doc Date	20-01-2021	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Bharat Patel

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Red colour - 8" x 4" x 60mm thick	180.00	36.00	0.00	18.00	7,646.40
2 8529 - Stone - other - Pavers - Other - Sft. Rectangular - Grey colour - 8" x 4" x 60mm thick	600.00	36.00	0.00	18.00	25,488.00
Total Order Value . . .					33,134.40
Rupees : Thirty Three Thousand One Hundred Thirty Four and Paise Fourty Only.					

Terms and Conditions :-**Specification / Brand** Circular no. 841(E), As per approved guideline rates by MD on dtd. 27/09/2019. Material supply only.**Payment Terms** 50% payment at the time of PO and balance on completing work.**Tax** All taxes included in above price.**Delivery Date** Within 4days**Delivery Location** Nilgiri Estate
Sy.No.143/133/134/135/136, Rampally Village.
Phone. 9030931172, 8297349480**Penalty For Delay** *Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Rs. 16,567/- to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 127 to 132.**Completion Date** Work shall be completed within 4days from the date of the work order.**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks**For **Nilgiri Estates**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Purnima Mosaic Tiles**

Name : _____

Date : __/__/__

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10119/20-21**

Dated : 23-Jan-2021

Particulars	Amount
Account : CONT-A.Basha	6,522.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752653 being chque issued to SSSLP towards on behalf of A Basha painting material purchased from SSSLP against invoice no:-15209 dt:-07.01. 2021 po no:-73415 dt:-30.12.2020	
Amount (in words) : Indian Rupees Six Thousand Five Hundred Twenty Two Only	
	₹ 6,522.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10126/20-21**

Dated : 23-Jan-2021

Particulars	Amount
Account : CONT-Narsing Rao Myllaram	2,338.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Chq no:-752654 being chque issued to SSSLP towards on behalf of Narsing Rao M painting material purchased from SSSLP against invoice no:-15211 dt:-07.01.2021 po no:-73344 dt:-29.12.2020	
Amount (in words) : Indian Rupees Two Thousand Three Hundred Thirty Eight Only	
	₹ 2,338.00

Prepared by: bhavani

Approved by

Receiver's Signature

Nilgiri Estates
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/10141/20-21**

Dated : 23-Jan-2021

Particulars	Amount
Account : SUP-Vivid World	271.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Online paid towards credit balance against bills	
Amount (in words) : Indian Rupees Two Hundred Seventy One Only	
	₹ 271.00

Prepared by: lavanya

Approved by

Receiver's Signature