

ABDUL QADEER

Supplier & Contractors

Spl. in : Plaster of Paris, False Ceiling, Gypsum Board, Partition Works,
Thermacol Ceiling, Armstrong, Border, Flower & All Types of Ceiling Works.

14-1-96/3/B, Allapur, Borabanda, Hyderabad - 500 018. Email : rkenterprises4281@gmail.com

Seller GST No.: 36AAUPQ5292N1ZL

Mode of Transport :

Product Reference No.

State : Telangana, State Code : 36

Invoice No. : 003

Invoice Date :

Date of Supply : 10/06/2021

PO No. & Date : 76814

Details of Receiver / Billed to :

Name : Modli Properties PVT. LTD.

Address : Malhapur

Buyer GSTIN: 36AABCM4761E1ZM

State: Telangana Code: 36

Details of Delivery Address :

Name :

Address :

Buyer GSTIN:

State: Code:

No.	NAME OF THE PRODUCT	HSN Code	Qty.	Unit Price	Taxable Value
	Gypsum false ceiling Flat No:- A, 901, 904, 905		3735	34	1,26,99



Total Invoice Amount : (Inwords) One lakh
 forty nine thousand eight hundred
 forty eight only

Goods once sold will not be taken back.
 Our responsibility ceases once delivery made.

Total Amount Before Tax 126,990

Add CGST @ 9% 11,429

Add SGST @ 9% 11,429

Add IGST @ %

Total Amount GST 22,838

Total Amount After Tax 149,848

GST Payable on Reverse Charge

18: 61631 to 616

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	670	Date - site bills Register	03/05/2021
Company Name:	MPL	Site:	May Flower Platinum.
Name of Contractor	Abdul Qader		
Nature of work	False ceiling		
Work done	From Date	To Date	
	10/4/2021	2/5/2021	

Sl. No.	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-901 - Ceiling	796	34	Sft	27,064 = R	
2.	Vertical	449	34	Rft	15,266 = R	
3.	A-904 - Ceiling	796	34	Sft	27,064 = R	
4.	Vertical	449	34	Rft	15,266 = R	
5.	A-905 - Ceiling	796	34	Sft	27,064 = R	
6.	Vertical	449	34	Rft	15,266 = R	
7.						
8.	TOTAL				1,26,990 = R	
9.	LST 18%				22,838 = R	
10.						
11.	Total:				1,49,848 = R	

Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.	16814	PO/WO date:	29/4/2021

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 04/5/2021	Date: 04/05/21	Date: 04 MAY 2021
Sign: [Signature]	Sign: Nagalakshmi	Sign: SOHAM MODI

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET											
Company Name:		MPPL				Approved					
Project:		May Flower Patinum									
Work Description:		False Ceiling Work flats A-901, A-904, A-905-Luxury Flats									
Name of the Contractor		Abdul Qadeer									
Prepared By:		K. Narendra Reddy									
Date:		03-05-2021									
No.	Item Head	Item Description			A	B	C	D	E=AxBxCxD	F	G=Sum of E Item Head Total
			Length	Width	Height	Nos.			Quantity	Units	
False Ceiling Work flats A-901, A-904, A-905-Luxury Flats											
1	Flat No. A-901	Drawing	12.25	11.00	1.00	1.00			135	sft	
		Dining	16.50	10.00	1.00	1.00			165	sft	
		passage	5.00	2.00	1.00	1.00			10	sft	
		Master Bed Room	12.00	4.00	1.00	1.00			48	sft	
		Dressing	13.50	12.00	1.00	1.00			162	sft	
		Children Bed Room	9.00	5.00	1.00	1.00			45	sft	
		Guest Bed Room	12.00	10.50	1.00	1.00			126	sft	
		Total Plain Ceiling Area	10.50	10.00	1.00	1.00			105	sft	796
		Vertical									
		Drawing	132.00	1.00	1.00	1.00			132	Rft	
		Dining									
		Cut out	7.00	1.50	1.00	1.00			11	Rft	
		vertical	177.00	1.00	1.00	1.00			177	Rft	
		Rafters	129.00	1.00	1.00	1.00			129	Rft	449
	Flat No. A-904	Drawing	12.25	11.00	1.00	1.00			135	sft	
		Dining	16.50	10.00	1.00	1.00			165	sft	
		passage	5.00	2.00	1.00	1.00			10	sft	
		Master Bed Room	12.00	4.00	1.00	1.00			48	sft	
		Dressing	13.50	12.00	1.00	1.00			162	sft	
		Children Bed Room	9.00	5.00	1.00	1.00			45	sft	
		Guest Bed Room	12.00	10.50	1.00	1.00			126	sft	
		Total Plain Ceiling Area	10.50	10.00	1.00	1.00			105	sft	796
		Vertical									
		Drawing	132.00	1.00	1.00	1.00			132	Rft	
		Dining									
		Cut out	7.00	1.50	1.00	1.00			11	Rft	
		vertical	177.00	1.00	1.00	1.00			177	Rft	
		Rafters	129.00	1.00	1.00	1.00			129	Rft	449

Flat No. A-905	Drawing	12.25	11.00	1.00	1.00	135 sft	
	Dining	16.50	10.00	1.00	1.00	165 sft	
		5.00	2.00	1.00	1.00	10 sft	
	passage	12.00	4.00	1.00	1.00	48 sft	
	Master Bed Room	13.50	12.00	1.00	1.00	162 sft	
	Dressing	9.00	5.00	1.00	1.00	45 sft	
	Children Bed Room	12.00	10.50	1.00	1.00	126 sft	
	Guest Bed Room	10.50	10.00	1.00	1.00	105 sft	796
	Total Plan Ceiling Area						
	Vertical						
	Drawing	132.00	1.00	1.00	1.00	132 Rft	
	Dining						
	Cut out	7.00	1.50	1.00	1.00	11 Rft	
	vertical	177.00	1.00	1.00	1.00	177 Rft	
	Rafters	129.00	1.00	1.00	1.00	129 Rft	449

Purchase Order

Page(s) 1 Of 1

29-04-2021 14:00:22



76814

06.05.21 4:35:36

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Abdul Qadeer
14-1-96/3/A, Allapur, Borabanda, Hyderabad, Ranga Reddy,
Telangana-500018

GSTIN 36AAUPQ5292N1ZL

9908194281

9908194281

Doc No	76814	177618
Doc Date	29-04-2021	
Quote No	Nil	
Quote Date	07-07-2020	
SupplyType	Supply And Installation	

Kind Attn : Abdul Qadeer

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	3,735.00	34.00	0.00	18.00	149,848.20
Total Order Value . . .					149,848.20
Rupees : One Lakh(s) Fourty Nine Thousand Eight Hundred Fourty Eight and Paise Twenty Only.					

Terms and Conditions :-

Specification / Brand	Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Luxury flat no. A- 901,904 & 905 purpose.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

Purchase Order

Page(s) 1 Of 1

29-04-2021 14:00:22

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details			
Abdul Qadeer		Doc No	76814 177618
14-1-96/3/A, Allapur, Borabanda, Hyderabad, Ranga Reddy, Telangana-500018		Doc Date	29-04-2021
GSTIN 36AAUPQ5292N1ZL		Quote No	Nil
9908194281	9908194281	Quote Date	07-07-2020
		SupplyType	Supply And Installation

Kind Attn : Abdul Qadeer

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	3,735.00	34.00	0.00	18.00	149,848.20
Total Order Value . . .					149,848.20
Rupees : One Lakh(s) Fourty Nine Thousand Eight Hundred Fourty Eight and Paise Twenty Only.					

Terms and Conditions :-

Specification / Brand	Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Luxury flat no. A- 901,904 & 905 purpose.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	