

Reply to remarks on requisition by site report.					
Prepared by:		MINISH			
Report from/to		12-06-21 TO 21-06-21			
Report Date		29-06-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Descsription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
List of requisitions where PO/WO not prepared 3 working days after requisitions					
Req NO	Req Date	Item Description			
165362	28-04-21	Fisher plugs	Delivery this week		
165296	11-02-21	AL Windows	Cancelled		
165374	26-05-21	Paint Material	Delivery this week		
165393	21-06-21	Tan brown granite	Send sizes to SOVLLP		
165394	21-06-21	Villa tiles	Delivery this week		
165396	21-06-21	Electrical pipes	Delivery this week		
165250	04-01-21	Door frames	Close this Requisition send new requisition		
165310	22-02-21	panel doors	Delivery this week		
165324	05-06-21	Earth beige tiles	Delivery this week		
165334	26-03-21	windows grill	Delivery next week		
165336	26-03-21	Bathroom tiles	Delivery this week		
165351	20-04-21	Armoured cables	Delivery this week		
165355	23-04-21	Utility tiles	Deliverythis week		
165365	07-05-21	consumableb items	Delivery this week		
165370	19-05-21	Road blockers	Delivery this week		
165375	28-05-21	Gate lights	Delivery this week		
165376	28-05-21	video door phones	Delivery next week		
165379	05-06-21	spring wire	Delivery this week		
165380	05-06-21	oxides	Delivery this week		
165381	05-06-21	cards key rings	Delivery this week		
165383	05-06-21	Tiles	Delivery this week		
165386	12-06-21	2.5HP Cutter pump	Delivery this week		
165388	12-06-21	villa railing	Delivery next week		
165389	12-06-21	carpet lawns	Contact supplier		
165391	12-06-21	pvc pipes	Delivery this week		
165392	12-06-21	cpvc pipes	Delivery this week		
165390	12-06-21	bosch machine	Delivery this week		
165395	21-06-21	cement	Delivered		
165397	21-06-21	flat patti L-Angle	Delivery this week		
165398	21-06-21	Altek Lappum	Delivery this week		