

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	250cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	250cum
Slab no.:	Towards Lower basement PCC under VDF PCC Concreting work	PO Nos.	77694	C. Actual quantity poured:	256cum
Requisition nos.:	177720	Supplier:	Hi - tech infra	D. Difference (C-A):	+6cum
Sign of security	Nizam	Sign of Admin	Saravani K	Sign of Project manager	tel
Date	28/6/2021	Date	28/6/21	Date	28/6/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNRN No.
1.	18.06.2021	08;30	7cum	1208	16800cum	16350		16661	93201
2.	18.06.2021	09;00	7cum	1209	16800cum	16350		16662	93216
3.	18.06.2021	09;30	7cum	1210	16800cum	16460		16663	93217
4.	18.06.2021	10;00	7cum	1211	16800cum	16460		16664	93218
5.	18.06.2021	10;30	7cum	1214	16800cum	16640		16665	93221
6.	18.06.2021	11;00	7cum	1215	16800cum	16920		16666	93222
7.	18.06.2021	11;30	7cum	1216	16800cum	16760		16667	93223
8.	18.06.2021	12;30	7cum	1217	16800cum	16640		16668	93224
9.	18.06.2021	13;45	7cum	1218	16800cum	16450		16669	93225
10.	18.06.2021	13;00	7cum	1219	16800cum	16700		16670	93226
11.	18.06.2021	13;30	7cum	1220	16800cum	16510		16671	93227
12.	18.06.2021	14;00	7cum	1222	16800cum	16520		16672	93228
Total			84cum		201600cum				
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	250cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	250cum
Slab no.:	Towards Lower basement PCC under VDF PCC Concreting work	PO Nos.	77694	C. Actual quantity poured:	256cum
Requisition nos.:	177720	Supplier:	Hi - tech infra	D. Difference (C-A):	+6cum
Sign of security	Nizara	Sign of Admin	Savani K	Sign of Project manager	
Date	28/6/2021	Date	28/6/24	Date	28/6/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MРН No.
13	18.06.2021	14:30	7cum	1223	16800	16560		16673	93229
14	18.06.2021	15:00	7cum	1224	16800	16650		16674	93230
15	18.06.2021	15:30	7cum	1225	16800	16590		16675	93231
16	18.06.2021	16:00	7cum	1227	16800	16470		16676	93232
17	18.06.2021	16:30	7cum	1228	16800	16390		16677	93233
18	18.06.2021	17:00	7cum	1231	16800	16330		16678	93234
19	18.06.2021	17:30	7cum	1232	16800	16470		16679	93235
20	18.06.2021	18:00	7cum	1234	16800	16630		16680	93236
21	22.06.2021	08:00	7cum	1345	16800	17190		16713	93237
22	22.06.2021	08:30	7cum	1347	16800	16720		16714	93238
23	22.06.2021	09:00	7cum	1348	16800	16660		16715	93239
24	22.06.2021	09:30	7cum	1349	16800	16910		16716	93240
Total			84cum		201600cum				

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	250cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	250cum
Slab no.:	Towards Lower basement PCC under VDF PCC Concreting work	PO Nos.	77694	C. Actual quantity poured:	256cum
Requisition nos.:	177720	Supplier:	Hi - tech infra	D. Difference (C-A):	+6cum
Sign of security	Nizam	Sign of Admin	Sravani K	Sign of Project manager	Tel
Date	28/6/2021	Date	28/6/21	Date	28/6/2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
25	22.06.2021	10:00	7cum	1350	16800cum	16630		16717	93241
26	22.06.2021	10:30	7cum	1351	16800cum	16840		16718	93242
27	22.06.2021	11:00	7cum	1352	16800cum	16700		16719	93243
28	22.06.2021	11:30	7cum	1353	16800cum	16960		16720	93244
29	22.06.2021	12:30	7cum	1354	16800cum	16830		16721	93245
30	22.06.2021	12:45	7cum	1355	16800cum	16660		16722	93246
31	22.06.2021	13:00	7cum	1356	16800cum	16640		16723	93247
32	22.06.2021	13:30	7cum	1357	16800cum	16700		16724	93248
33	22.06.2021	14:00	7cum	1358	16800cum	16600		16725	93249
34	22.06.2021	14:30	7cum	1359	16800cum	16520		16726	93250
35	22.06.2021	15:00	7cum	1360	16800cum	16910		16727	93251
36	22.06.2021	15:30	7cum	1361	16800cum	16740		16728	93252
Total:			84cum		201600cum				
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	250cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	250cum
Slab no.:	Towards Lower basement PCC under VDF PCC Concreting work	PO Nos.	77694	C. Actual quantity poured:	256cum
Requisition nos.:	177720	Supplier:	Hi - tech infra	D. Difference (C-A):	+6cum
Sign of security nos.:	Nizam	Sign of Admin	Sravani K	Sign of Project manager	Tad
Date	28/6/2021	Date	28/6/21	Date	28/6/2021

Details of RMC pour

SL No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
37	22.06.2021		4cum	1362	9600cum			16729	93253
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
Total			4cum		9600cum				

Remarks: