

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 28/06/21		Prepared by: Meenakshi	
PO/WO no. 74878		PO / WO Date. 17/2/21	
Supplier Name Cemex infra		PO/WO amount 52,500/-	
Firm/Company SOVLP-PO		Project SOV-1B	
Sl. No.	Bill No.	Bill Date	Bill amount
1	219.	30/3/21	56,000/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			56,000/-
Sl. No.	DC No	DC. Date	MRN No.
1.	4731	23/2/21	93207
2.	4738	24/2/21	93208
3.	4845	12/3/21	90271, 90272
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			56,000/-
Amount E – PO / WO value:			52,500/-
Amount F – Difference (A – E): GST-18%			3,500/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO?		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		05/06/21.	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Meenakshi		
Date	28/6/21	28/6/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

RMC pour report

Company/ firm:	SOVLLP	Project:	SOV	A. Estimated quantity:	15cu mtrs
Flat / Villa no.:	Nala Retaining wall	Block No.:		B. Requisition quantity:	15 cu mtrs
Slab no.:	Slab-1	PO Nos.	74878	C. Actual quantity poured:	16 cu mtrs
Requisition nos.:	183528	Supplier:	Cemex infra	D. Difference (C-A):	01 cu mtrs
Sign of security	<i>Handwritten signature</i>	Sign of Admin	<i>Handwritten signature</i>	Sign of Project manager	<i>Handwritten signature</i>
Date	18-03-21	Date	18-03-21	Date	18-03-21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	23.02.21	10:40	6m3	4731 ✓	14400	14175	-	1043	93207
2.	24.02.21	12:10	2m3	4738 ✓	4,800	5,200	-	1052	93208
3.	12-03-21	11.30	6m3	4845 ✓	14400	14255	-	1086	90271
4.	12-03-21	12.30	2m3	4846 ✓	4,800	5,200	-	1087	90272
5.									
6.									
Total:			16m3		38,400	38,830	-		

Remarks:

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m-cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/6 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keasara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UID: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UID : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Invoice No. 219 Delivery Note Supplier's Ref. 4731 to 4846 Buyer's Order No. 74878 183528 Despatch Document No. Despatched through Terms of Delivery	Dated 30-Mar-2021 Mode/Terms of Payment \
		Other Reference(s) Dated 17-Feb-2021 Delivery Note Date Destination

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		16.00 cum	2,966.10	cum	47,457.62
	SGST				9 %	4,271.19
	CGST				9 %	4,271.19
Total			16.00 cum			Rs 56,000.00

Amount Chargeable (in words)

INR Fifty Six Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	47,457.62	9%	4,271.19	9%	4,271.19	8,542.38
Total	47,457.62		4,271.19		4,271.19	8,542.38

Tax Amount (in words) : **INR Eight Thousand Five Hundred Forty Two and Thirty Eight paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



CEMEX INFRA

Silver Oka Villas (Cherlapally)

Ledger Account					
Date	dc no	v.no	Quantity	Rate	M20
23-Feb-2021	4731	5535	6.00 cum	3500.00/cum	21000.00
24-Feb-2021	4738	5548	2.00 cum	3500.00/cum	7000.00
12-Mar-2021	4845	5535	6.00 cum	3500.00/cum	21000.00
12-Mar-2021	4846	5547	2.00 cum	3500.00/cum	7000.00
			16.00 cum		56000.00

10613
1052
1086
1087

Purchase Order

Page(s) 1 Of 1

17-02-2021 10:59:21 AM

Ori



74878

16.02.21 11:18:37

From Company : **Silver Oak Villas LLP**

5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36ADBFS3288A2Z7

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No	74878	183528
Doc Date	17-02-2021	
Quote No	NIL	
Quote Date	17-02-2021	
SupplyType	Supply	

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	15.00	3,500.00	0.00	0.00	52,500.00

Total Order Value ... 52,500.00

Rupees : Fifty Two Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18, 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil


Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for retaining wall of naala Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at SOVLLP-Cherlapally Contact Person-Mr Purshottam-9502177288.

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

17/02/2021

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

Receiver's Signature: _____

VER OAK VILLAGE

အမိန့်

Received by:

MRN No. 180231 Date: 25/2/2001


WARD NO.	15113	DT.
----------	-------	-----

INWARD WITH TIME:

o64

Q

Time -



49

49

2

S.No.

Grade

Particulars

Q4.

Cum.

Remarks

Vehicle No :

S/W¹

이

D.C.No.

READY MIX CONCRETE

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

CEMEX INFRA

DELIVERY CHALAN

GSTIN : 36AANFC3197R1ZJ

PO No: 75026
(103522)

(183532)

Date: 28/02/2021

Silver also villas - Charlapady

780805-555

9550609153



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No.:

GROSS 1590
26935

Kg.

TS08UE5535
DATE: 23-02-21

TIME: 10:55

TARE 12760

Kg.

INWARD WITH TIME: 14:17

NETT 14175

Kg.

inward No 1043 Dt. 23/2/21

WEIGHTMENT CHARGES Rs.:

100

Received By:

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

5190024



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. 4738

Date: 24/01/2021

To.

M/s

Silver Oak Villas cholepally

Vehicle No :

TS0805 5546

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M20	Time 10:05	2m ³	2m ³	Del

INWARD WITH TIME:

Inward No. <u>1052</u>	Dr. <u>24/1/21</u>
MRN No: <u>89235</u>	Di: <u>25/1/2021</u>
Received By:	Sign <u>[Signature]</u>

Receiver's Signature SILVER OAK VILLAS LLP

INWARD

No. 11674

Date 27/12

Sign [Signature]

MODI PROPERTIES PVT. LTD.

SEC BAD

Authorised Signature [Signature]



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.:

VEHICLE No.:

16975

24-02-21

11:01

GROSS

11775

Kg.

DATE

24-02-21

TIME

12:05

TARE

5200

Kg.

INWARD WITH TIME:

NETT

Kg.

Inward No 1052

Dr.

24/2/21

WEIGHTMENT CHARGES Rs.:

Received By:

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service