

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad M					
Last updated on		2021-06-					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21		
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21		
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21		
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21		
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21		
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21		
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21		
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			
11	A - 202		20-10-20	06-03-21			
12	A - 203		10-10-20	06-03-21			
13	A - 204		10-10-20	31-01-21			
14	A - 205		10-10-20	28-12-20	03-05-21		
15	A - 206		10-10-20	14-01-21			
16	A - 207		10-10-20	06-03-21			
17	A - 208		20-10-20	06-03-21			
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21			Flooring in progress
20	A - 302		05-12-20	27-03-21	03-05-21		
21	A - 303		24-11-20	11-03-21			tiles material from customer delay
22	A - 304		24-11-20	11-03-21	14-06-21		painting in progress
23	A - 305		24-11-20	15-03-21			Flooring in progress
24	A - 306		24-11-20	06-03-21			Flooring in progress
25	A - 307		24-11-20	11-03-21	14-06-21		painting in progress
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21			
28	A - 401	N/A	31-12-20	03-05-21			tiling work in progress
29	A - 402		31-12-20	26-04-21			
30	A - 403		31-12-20	26-04-21			tiling work in progress
31	A - 404		31-12-20	26-04-21			tiling work in progress
32	A - 405		31-12-20	26-04-21			tiling work in progress
33	A - 406		31-12-20	10-05-21			tiling work in progress
34	A - 407		31-12-20	26-04-21			tiling work in progress
35	A - 408		31-12-20	26-04-21			tiling work in progress
36	A - 409	N/A	31-12-20	03-05-21			
37	A - 501	N/A	21-02-21	23-06-21	✓		Plastering under progress
38	A - 502		21-02-21	08-06-21			
39	A - 503		21-02-21	08-06-21			
40	A - 504		21-02-21	23-06-21	✓		Plastering under progress
41	A - 505		21-02-21	23-06-21	✓		Plastering under progress
42	A - 506		21-02-21	23-06-21	✓		Plastering under progress
43	A - 507		21-02-21	08-06-21			
44	A - 508		21-02-21				Plastering under progress
45	A - 509	N/A	21-02-21				Plastering under progress

APPROVED BY

24 JUN 2021
PROJECT MANAGER

Name		Modiproperties Pvt Ltd							
repaired By		Ramprasad							
Last updated on		2021-06-							
Block No		Block -B							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks		
1	B-101	N/A	18-03-2020	19-12-20					
2	B-102	N/A	08-03-2020	26-12-20					
3	B-103	N/A	08-03-2020	19-12-20					
4	B-104	N/A	08-03-2020	20-08-20			Model flat		
5	B-105	N/A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat		
6	B-106	N/A	08-03-2020	15-10-20			Site office		
7	B-107	N/A	08-03-2020	19-12-20					
8	B-108	N/A	18-03-2020	19-12-20					
9	B-201	N/A	19-09-2020	29-12-20					
10	B-202	N/A	19-09-2020	15-01-21					
11	B-203	N/A	23-06-2020	15-01-21					
12	B-204	N/A	23-06-2020	15-01-21			flooring in progress		
13	B-205	N/A	23-06-2020	15-01-21			flooring in progress		
14	B-206	N/A	23-06-2020	29-12-20					
15	B-207	N/A	19-09-2020	19-12-20					
16	B-208	N/A	19-09-2020	19-12-20					
17	B-301	N/A	20-10-2020	02-03-21					
18	B-302	N/A	20-10-2020	02-03-21					
19	B-303	N/A	28-09-2020	02-03-21					
20	B-304	N/A	28-09-2020	02-03-21			flooring in progress		
21	B-305	N/A	28-09-2020	24-03-21					
22	B-306	N/A	28-09-2020	31-01-21					
23	B-307	N/A	20-10-2020	02-03-21					
24	B-308	N/A	20-10-2020	31-01-21			flooring in progress		
25	B-401	N/A	13-11-2020	12-03-21					
26	B-402	N/A	13-11-2020	27-03-21					
27	B-403	N/A	24-10-2020	27-03-21					
28	B-404	N/A	24-10-2020	02-03-21					
29	B-405	N/A	24-10-2020	02-03-21					
30	B-406	N/A	24-10-2020	24-03-21					
31	B-407	N/A	13-11-2020	12-03-21					
32	B-408	N/A	13-11-2020	02-03-21					
33	B-501	N/A	12-Dec-20	26-04-21					
34	B-502	N/A	12-Dec-20	30-04-21					
35	B-503	N/A	20-11-2020	30-04-21					
36	B-504	N/A	20-11-2020	26-04-21					
37	B-505	N/A	20-11-2020				electrical conduiting		
38	B-506	N/A	20-11-2020				2nd coat plastering in progressing		
39	B-507	N/A	12-Dec-20	30-04-21					
40	B-508	N/A	12-Dec-20	26-04-21					
41	B-601	N/A							
42	B-602	N/A							
43	B-603	N/A	26-05-21						
44	B-604	N/A	26-05-21						
45	B-605	N/A	26-05-21						
46	B-606	N/A	26-05-21						
47	B-607	N/A							
48	B-608	N/A							


APPROVED BY

24 JUN 2021

M. K. S

APPROVED BY
24 JUN 2021
PROJECT MANAGER

Project Name		Modiproperties Pvt Ltd				
Project		GULMOHAR RESIDENCY				
Prepared By		2021-06-				
Last updated on		Block - C				
Block No						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date
1	C - 101	12-03-21				Remarks
2	C - 102	12-03-21				lower basement slab barbending
3	C - 103	12-03-21				lower basement slab barbending
4	C - 104	12-03-21				lower basement slab barbending
5	C - 105	12-03-21				lower basement slab completed
6	C - 106	12-03-21				lower basement slab completed
7	C - 107	12-03-21				lower basement slab barbending
8	C - 201					
9	C - 202					
10	C - 203					
11	C - 204					
12	C - 205					
13	C - 206					
14	C - 207					
15	C - 301					
16	C - 302					
17	C - 303					
18	C - 304					
19	C - 305					
20	C - 306					
21	C - 307					
22	C - 401					
23	C - 402					
24	C - 403					
25	C - 404					
26	C - 405					
27	C - 406					
28	C - 407					
29	C - 501					
30	C - 502					
31	C - 503					
32	C - 504					
33	C - 505					
34	C - 506					
35	C - 507					
36	C - 601					
37	C - 602					
38	C - 603					
39	C - 604					
40	C - 605					
41	C - 606					
42	C - 607					

APPROVED BY

 24 JUN 2021
 M. PRASAD
 PROJECT MANAGER

APPROVED BY


PROJECT MANAGER

M. K. WONG

26 JUN 2021

GMR Weekly Milestone Report dt-06-21.xlsx

Modi Properties Pvt Ltd		GULMOHAR RESIDENCY				
Block No	dated on	Block - E				
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date
1	E - 101					
2	E - 102					
3	E - 103					
4	E - 104					
5	E - 105					
6	E - 106					
7	E - 107					
8	E - 201					
9	E - 202					
10	E - 203					
11	E - 204					
12	E - 205					
13	E - 206					
14	E - 207					
15	E - 301					
16	E - 302					
17	E - 303					
18	E - 304					
19	E - 305					
20	E - 306					
21	E - 307					
22	E - 401					
23	E - 402					
24	E - 403					
25	E - 404					
26	E - 405					
27	E - 406					
28	E - 407					
29	E - 501					
30	E - 502					
31	E - 503					
32	E - 504					
33	E - 505					
34	E - 506					
35	E - 507					
36	E - 601					
37	E - 602					
38	E - 603					
39	E - 604					
40	E - 605					
41	E - 606					
42	E - 607					

APPROVED BY

24 JUN 2021
M. RAM PRASAD
PROJECT MANAGER

Modiproperties Pvt Ltd		GULMOHAR RESIDENCY					
Approved By	2021-06-						
Last updated on	Block - F						
Block No							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completio n date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21			
2	F - 102	14-01-21	08-02-21				Plastering in Progress
3	F - 103	31-05-21					
4	F - 104	26-05-21					
5	F - 105	14-01-21	08-02-21				Plastering in Progress
6	F - 106	14-11-20	12-12-20	30-04-21			
7	F - 201	14-11-20	30-12-20	08-06-21			
8	F - 202	14-01-21	19-03-21				Plastering in Progress
9	F - 203	31-05-21					
10	F - 204	26-05-21					
11	F - 205	14-01-21	19-03-21				Plastering in Progress
12	F - 206	14-11-20	30-12-20	08-06-21			
13	F - 301	14-11-20	10-02-21	14-06-21			
14	F - 302	14-01-21	23-06-21				
15	F - 303	31-05-21					
16	F - 304	26-05-21					
17	F - 305	14-01-21	23-06-21				
18	F - 306	14-11-20	10-02-21	14-06-21			
19	F - 401	14-11-20	06-03-21				Brickwork in Progress
20	F - 402	14-01-21					
21	F - 403	31-05-21					
22	F - 404	26-05-21					
23	F - 405	14-01-21					
24	F - 406	14-11-20	06-03-21				Brickwork in Progress
25	F - 501	14-11-20	19-03-21				
26	F - 502	14-01-21					
27	F - 503	31-05-21					
28	F - 504	26-05-21					
29	F - 505	14-01-21					
30	F - 506	14-11-20	19-03-21				
31	F - 601	14-11-20					
32	F - 602	14-01-21					
33	F - 603	31-05-21					
34	F - 604	26-05-21					
35	F - 605	14-01-21					
36	F - 606	14-11-20					

APPROVED BY


21/11/2021

APPROVED BY
24 JUN 2021
Mr. K. V. VASAD
PROJECT MANAGER

Modiproperties, Pvt Ltd		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		2021-06-					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion on date	Remarks
1	G - 101	06-03-21					Remarks
2	G - 102	27-03-21					
3	G - 103	14-06-21					morrum filling in progress
4	G - 104	14-06-21					morrum filling in progress
5	G - 105	27-03-21					
6	G - 106	06-03-21					
7	G - 107	06-03-21					Upperbasement slab centring
8	G - 201						Upperbasement slab centring
9	G - 202						
10	G - 203						
11	G - 204						
12	G - 205						
13	G - 206						
14	G - 207						
15	G - 301						
16	G - 302						
17	G - 303						
18	G - 304						
19	G - 305						
20	G - 306						
21	G - 307						
22	G - 401						
23	G - 402						
24	G - 403						
25	G - 404						
26	G - 405						
27	G - 406						
28	G - 407						
29	G - 501						
30	G - 502						
31	G - 503						
32	G - 504						
33	G - 505						
34	G - 506						
35	G - 507						
36	G - 601						
37	G - 602						
38	G - 603						
39	G - 604						
40	G - 605						
41	G - 606						
42	G - 607						


APPROVED BY

12

APPROVED BY

 24 JUN 2021
 PROJECT MANAGER

Modiproperties Pvt Ltd		GULMOHAR RESIDENCY					
By	14-06-21						
updated on	Block - H						
cock No							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101						footing work in progress
2	H - 102						footing work in progress
3	H - 103						footing work in progress
4	H - 104						footing work in progress
5	H - 105						Excavation in progress
6	H - 106						Excavation in progress
7	H - 107						Excavation in progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY

APPROVED BY

 14 JUN 2021
 M. RAJIV PIVUND
 PROJECT MANAGER