

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/6/21		Prepared by: A. Sravani	
PO/WO no. 75083		PO / WO Date. 23/2/21	
Supplier Name Cemex Infra		PO/WO amount 63,000/-	
Firm/Company MR Mallapur UP		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	232	31/3/21	42,000/-
2	66	25/6/21	14,000/-
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			56,000/-
Sl. No.	DC No	DC. Date	MRN No.
1.	/	/	/
2.	/	/	/
3.	/	/	/
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			56,000/-
Amount E – PO / WO value:			63,000/-
Amount F – Difference (A – E): GST-18%			7000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		28/6/21	
Remarks: Price Difference can Consider as per power report from site final Bill			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	26/6/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Reality Mallapur LLP

5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road
Secunderabad

GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.

66

Delivery Note

Supplier's Ref.

Buyer's Order No.

75083 68773

Despatch Document No.

Despatched through

Terms of Delivery

Dated

25-Jun-2021

Mode/Terms of Payment

Other Reference(s)

Dated

23-Feb-2021

Delivery Note Date

Destination

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete -I		4.00 cum	2,966.10	cum	11,864.40
	SGST			9 %		1,067.80
	CGST			9 %		1,067.80
	Total		4.00 cum			Rs 14,000.00

Amount Chargeable (in words)

INR Fourteen Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	11,864.40	9%	1,067.80	9%	1,067.80	2,135.60
Total	11,864.40		1,067.80		1,067.80	2,135.60

Tax Amount (in words) : INR Two Thousand One Hundred and Fifty

Tax Amount (in words) : **INR Two Thousand One Hundred Thirty Five and Sixty paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdi, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 232	Dated 31-Mar-2021
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref.	Other Reference(s)
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36		Buyer's Order No. 75083 68773	Dated 23-Feb-2021
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		12.00 cum	2,966.10	cum	35,593.20
	SGST				9 %	3,203.39
	CGST				9 %	3,203.39
	Round Off					0.02
Total			12.00 cum			Rs 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	35,593.20	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.20		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : **INR Six Thousand Four Hundred Six and Seventy Eight paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

23-02-2021 11:52:17 AM



75083

23.02.21 5:16:09

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

9908265888

9640585858

Doc No	75083	68773
Doc Date	23-02-2021	
Quote No	NIL	
Quote Date	23-02-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
✓ 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	18.00	3,500.00	0.00	0.00	63,000.00

Total Order Value . . . 63,000.00

Rupees : Sixty Three Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block lift pit concrete work Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GMR-MALLAPUR Contact Person Mr Ramprasad-8309938133.

Accepted the above Terms And Conditions

For **CEMEX INFRA**For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

28/02/2021

Name : _____


Date : ____/____/____

Company Name:		MODI REALTY MALLAPUR LLP		Date:		20-02-2021	
Site & Phase :		GULMOHAR RESIDENCY		Time:		12:00	
Supplier				Req. No.		68773	
Material required before date:		23-02-21		ID No.		64171	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M20	18	CUM	3500		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							

Remarks: FOR C-BLOCK LIFT PIT CONCRETE WORK PURPOSE AT GMR SITE. & footing step-II & III

Prepared By	A.Sravani	Approved by	
Sign. & Date	20-02-2021	Sign. & Date	

Note:

APPROVED BY

 28 FEB 2021
 M. RAM PRASAD
 PROJECT MANAGER

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	18m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	18m3
Slab no.:	Lift pit & footings	PO Nos.	75083	C. Actual quantity poured:	16m3
Requisition nos.:	footings	Supplier:	Cemex infra	D. Difference (C-A):	2m3
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	20.02.21	10:20	6m3	4718	14400	14420	20	1784	89714
2.	20.02.21	11:00	6m3	4717	14400	14520	120	1783	89715
3.	20.02.21	12:00	4m3	4716	9600	9650	50	1782	89716
4.									
5.									
6.									
Total:			16m3		38400	38210	190		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m ou vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.