

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/6/21		Prepared by: A. SRAVANI	
PO/WO no. 70881		PO / WO Date. 30/09/2020	
Supplier Name Cemex INERA		PO/WO amount 48400/-	
Firm/Company MR Mallapur UP		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	75	11/10/2020	63900/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			63,900/-
Sl. No.	DC No	DC. Date	MRN No.
1.	/	/	/
2.	/	/	/
3.			
DC matches MRN			
☒ Yes ☐ No			
☐ Yes ☐ No			
☐ Yes ☐ No			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			
Amount E – PO / WO value: 63900/-			
Amount F – Difference (A – E): 48400/-			
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		28/6/21	
Remarks: price difference can be considered based on pricing report sent by site.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign: [Signature]	[Signature]	[Signature]	[Signature]
Date: 26/6/21	28/6/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 75	Dated 1-Oct-2020
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 3761 to 3764	Other Reference(s)
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Buyer's Order No. 70881 68144	Dated 30-Sep-2020
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		10.00 cum	3,050.85	cum	30,508.50
2	M15 Dump Ready Mix Concrete		9.00 cum	2,627.12	cum	23,644.06
						54,152.56
	CGST				9 %	4,873.74
	SGST				9 %	4,873.74
	Less :					(-)0.04
	Round Off					
	Total		19.00 cum			Rs 63,900.00

Amount Chargeable (in words)

E. & O.E

INR Sixty Three Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	54,152.56	9%	4,873.74	9%	4,873.74	9,747.48
Total	54,152.56		4,873.74		4,873.74	9,747.48

Tax Amount (in words) : **INR Nine Thousand Seven Hundred Forty Seven and Forty Eight paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **ANDHRA BANK**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & ANDB0002616**

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1-Of 1

30-09-2020 10:57:51 AM

Original



70881

28.09.20 5:24:35

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details			
CEMEX INFRA Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301 8367099999 9848210686	Doc No	70881	68444
	Doc Date	30-09-2020	
	Quote No	NIL	
	Quote Date	30-09-2020	
	SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	10.00	3,600.00	0.00	0.00	36,000.00
2 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	4.00	3,100.00	0.00	0.00	12,400.00
Total Order Value . . .					48,400.00

Rupees : Fourty Eight Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C Block Flat No 4 Partly footing &PCC Concrete use Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		MODI REALTY MALLAPUR LLP		Date:		28.09.20	
Site & Phase :		GULMOHAR RESIDENCY		Time:		09:45	
Supplier				Req. No.		68444	
Material required before date:		30.09.2020		ID No.		60307	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M20	10	CUM	3600		
2.	RMC	M10	04	CUM	3100		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
Remarks: FOR C-BLOCK FLAT NO-4 PARTLY FOOTING & PCC CONCRETE WORK PURPOSE AT GMR SITE .							
Prepared By		A.Sravani		Approved by			
Sign. & Date		28.09.2020		Sign. & Date			

Note:

✓

APPROVED BY
30 SEP 2020
SOHAM MODI
MANAGING DIRECTOR

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Guilmohar Residency	A. Estimated quantity:	14m3
Flat / Villa no.:		Block No.:	C	B. Requisition quantity:	14m3
Slab no.:	Footings & PCC	PO Nos.	70881	C. Actual quantity poured:	19m3
Requisition nos.:	68144	Supplier:	Cemex infra	D. Difference (C-A):	5m3
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	30.09.21	11:00	6m3	3761	14400	14520	120	1095	83597
2.	30.09.21	12:10	5m3	3762	12000	12120	120	1096	83598
3.	30.09.21	15:10	3m3	3763	14400	14650	250	1097	83599
4.	30.09.21	16:10	6m3	784	7200	7230	30	1098	83600
5.									
6.									
7.									
Total:			19m3		48000	48250	250		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: <u>26/6/21</u>		Prepared by: <u>A. Gravani</u>	
PO/WO no. <u>74889</u>		PO / WO Date. <u>17/2/21</u>	
Supplier Name <u>Cement Dextra</u>		PO/WO amount <u>2,61,600/-</u>	
Firm/Company <u>MR Mallapur UP</u>		Project <u>GMR</u>	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	<u>228</u>	<u>31/3/21</u>	<u>42,000/-</u>
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			<u>42,000/-</u>
Sl. No.	DC No	DC. Date	MRN No.
1.			
2.			
3.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			<u>42,000/-</u>
Amount E – PO / WO value:			<u>2,61,600/-</u>
Amount F – Difference (A – E):			<u>2,19,600/-</u>
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. <u>1/-</u> ☒ No	
Payment – due date		<u>28/6/21</u>	
Remarks: <u>Price difference can be consider as per site report. close PO, Cancel Balance material in PO.</u>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 228 Delivery Note	Dated 31-Mar-2021 Mode/Terms of Payment
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Supplier's Ref. 4698 to 4699 Buyer's Order No. 74889 678760 Despatch Document No.	Other Reference(s) Dated 17-Feb-2021 Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		12.00 cum	2,966.10	cum	35,593.20
	SGST				9 %	3,203.39
	CGST				9 %	3,203.39
	Round Off					0.02
						
	Total		12.00 cum			Rs 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	35,593.20	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.20		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : **INR Six Thousand Four Hundred Six and Seventy Eight paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorized Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

17-02-2021 12:29:45 PM

Original / Off

74889

16.02.21 11:18:37

From Company : **Modi Reality Mallapur LLP**
S-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
GST No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No	74889	68760
Doc Date	17-02-2021	
Quote No	NIL	
Quote Date	17-02-2021	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	61.00	3,600.00	0.00	0.00	219,600.00
2 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	12.00	3,500.00	0.00	0.00	42,000.00
Total Order Value . . .					261,600.00

Rupees : Two Lakh(s) Sixty One Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block Raft&Footings Concrete work Purpose

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

*Cancel Balance material*For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP	Date:	15.02.2021
Site & Phase :	GULMOHAR RESIDENCY	Time:	15:20
Supplier	Cemex infra	Req. No.	68760
Material required before date:	Urgent 15.02.2021	ID No.	63974

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M25	61	CUM	3600	
2.	RMC	M20	12	CUM	3500	
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

15/02/2021

74889

Remarks: FOR C-BLOCK RAFT & FOOTINGS CONCRETE WORK PURPOSE AT GMR SITE .

Prepared By	Srinivas.N	Approved by	
Sign.& Date	15.02.2021	Sign: & Date	

Note:

15 FEB 2021

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	73m3
Flat / Villa no.:		Block No.:	C	B. Requisition quantity:	73m3
Slab no.:	Pcc concrete & raft	PO Nos.	74889	C. Actual quantity poured:	12m3
Requisition nos.:	67876	Supplier:	Cemex infra	D. Difference (C-A):	61m3
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	20.02.21	11:00	6m3	4698	14400	14520	120	1852	93203
2.	20.02.21	12:10	6m3	4699	14400	14720	320	1853	93205
3.									
4.									
5.									
6.									
Total:			12m3		28000	27560	440		

Remarks:

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/0 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.