

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/6/21		Prepared by: A. Sravani	
PO/WO no. 75088		PO / WO Date. 23/2/21	
Supplier Name Cemex Infra		PO/WO amount 85,200/-	
Firm/Company MR Mallapur UP		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	231	31/3/21	42,000/-
2.	230	31/3/21	43,200/-
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			85,200/-
Sl. No.	DC No	DC. Date	MRN No.
1.	/	/	/
2.	/	/	/
3.	/	/	/
DC matches MRN			
☐ Yes ☐ No			
☐ Yes ☐ No			
☐ Yes ☐ No			
Amount B –Other Credits :			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			
85,200/-			
Amount E – PO / WO value:			
85,200/-			
Amount F – Difference (A – E):			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		28/6/21	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	28/6/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 231	Dated 31-Mar-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Buyer's Order No. 75088 68783	Dated 23-Feb-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		12.00 cum	2,966.10	cum	35,593.20
	SGST				9 %	3,203.39
	CGST				9 %	3,203.39
	Round Off					0.02
Total			12.00 cum			Rs 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	35,593.20	9%	3,203.39	9%	3,203.39	6,406.78
Total	35,593.20		3,203.39		3,203.39	6,406.78

Tax Amount (in words) : **INR Six Thousand Four Hundred Six and Seventy Eight paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 230	Dated 31-Mar-2021
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36		Delivery Note	Mode/Terms of Payment
		Supplier's Ref.	Other Reference(s)
		Buyer's Order No. 75088 68783	Dated 23-Feb-2021
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		12.00 cum	3,050.85	cum	36,610.20
	SGST			9 %		3,294.92
	CGST			9 %		3,294.92
	Less : Round Off					(-)0.04
						
	Total		12.00 cum			Rs 43,200.00
	Amount Chargeable (in words)					

Amount Chargeable (in words)

INR Forty Three Thousand Two Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	36,610.20	9%	3,294.92	9%	3,294.92	6,589.84
Total	36,610.20		3,294.92		3,294.92	6,589.84

Tax Amount (in words) : **INR Six Thousand Five Hundred Eighty Nine and Eighty Four paise Only**

Company's Bank Details

Bank Name : ANDHRA BANK

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & ANDB0002616

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

23-02-2021 12:19:13



75088

23.02.21 5:16:09

From Company : **Modi Reality Mallapur LLP**
5-4-187/383, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 0

9908265888

9640585858

Doc No	75088	68783
Doc Date	23-02-2021	
Quote No	NIL	
Quote Date	23-02-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	12.00	3,600.00	0.00	0.00	43,200.00
2 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	12.00	3,500.00	0.00	0.00	42,000.00
Total Order Value . . .					85,200.00
Rupees : Eighty Five Thousand Two Hundred Only.					

Terms and Conditions :-

Specification /	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block lift & columns concrete work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at GMR-MALLAPUR Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

23/02/2021

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP	Date:	23.02.2021
Site & Phase :	GULMOHAR RESIDENCY	Time:	15:20
Supplier	Cemex infra	Req. No.	68783
Material required before date:	Urgent 23.02.2021	ID No.	64225

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M25	12	CUM		
2.	RMC	M20	12	CUM		
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

70
15088

APPROVED
23 FEB 2021
MINISH PARIKH
MANAGER PRODUCTION

Remarks: FOR C-BLOCK lift & coulmns CONCRETE WORK PURPOSE AT GMR SITE .

Prepared By	P.Sai Kumar	Approved by	
Sign. & Date	23.02.2021	Sign. & Date	

Note:

APPROVED BY
23 FEB 2021
M. RANGASAD
PROJECT MANAGER

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	24m3
Flat / Villa no.:		Block No.:	C	B. Requisition quantity:	24m3
Slab no.:	Lift & columns	PO Nos.	76921	C. Actual quantity poured:	24m3
Requisition nos.:	68899	Supplier:	Cemex infra	D. Difference (C-A):	nil
Sign of security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	30.03.21	11:00	6m3	4699	14400	14520	120	1760	89717
2.	30.03.21	12:10	6m3	4698	14400	14720	320	1759	89718
3.	30.03.21	15:10	6m3	4696	14400	14650	250	1753	89719
4.	30.03.21	16:10	6m3	4697	14400	14620	220	1798	93148
5.									
6.									
Total:			24m3		57600	56690	910		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.