

Prepared by:		T.D. Murthy			
Report Date		03-07-2021			
Site		Modi Housing PVT LTD			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
185007	01-06-2021	Sim based landline Telephone	Online purchase - next week delivery		
185011	07-06-2021	MI Camera	Online purchase		
List of requisitions Where PO/WO is prepared and items have not received at site					
185018	14-06-2021	Tandoor stone	Delivered		
185014	08-06-2021	Curb stone	Monday delivery		

T. D. Murthy
31/8/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV		Date:	26-06-2021		
Site:	Silver Oak Villas part-III		Prepared by:	B.Meenakshi		
Report From / To	18-06-21 to 19-06-21(fri to sat)		Approved by:	K Purshotham		
Report Date	26-06-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*		
185007	01.06.21	1	Sim based Landline Telephone			
185011	07-06-21	1	MI camera			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185018	14-06-2021	1	Thandoor Stone	Material Ready with supplier ,Delivery by Monday		
185014	08-06-2021	1	Curb Stone	Material Ready with supplier ,Delivery by next week		
No. of gate passes issued this week:			Nil / 5	From No.	Nil	
Delivery van site visit on:			20.06.21,26.06.21,25.06.21,23.06.21			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	450	-	2025
2.	10mm	.617	7.404	420	-	3150
3.	12mm	.89	10.68	105	-	1120
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign				Meenakshi		
Date	26-06-2021			26-06-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Prepared by:	T.D. Murthy				
Report Date	03-07-2021				
Site	Silver Oak Villas - III				
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Descsription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
Nil	Nil	Nil	Nil	Nil	Nil
List of requisitions Where PO/WO is prepared and items have not received at site					
183563	30-03-2021	WPC Door frames	Cancelled.		

T.D. Murthy
3/7/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	26-06-2021			
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi			
Report From / To	18-06-21 to 26-06-21(fri to sat)	Approved by:	K Purshotham			
Report Date	26-06-2021					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
183563	30-03-2021	1 to 5	WPC door frames 7'X3'	Stock Not available at SSSLP.		
No. of gate passes issued this week:						
Delivery van site visit on: 1		Nil / 5	From No.	Nil	To No.	
		20.06.21, 26.06.21, 25.06.21, 23.06.21			Nil	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						
				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-				
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	303	PPC/PSC last weeks stock
						245
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date	26-06-2021		26-06-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!