

PURCHASE DIVISION
Advice for approval for credit to supplier

✓ 640

Date: 25/06/21		Prepared by: K. Praveen	
PO/WO no. 76166		PO / WO Date. 06/04/21	
Supplier Name Tanga Ready mix		PO/WO amount 1,93,800	
Firm/Company		Project Inroadies	
Sl. No.	Bill No.	Bill Date	Bill amount
1	1338	19/03/21	2,06,550/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,06,550/-
Sl. No.	DC No.	DC. Date	MRN No.
1.	Pour Report Enclosed		DC matches MRN ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			2,06,550/-
Amount E – PO / WO value:			1,93,800/-
Amount F – Difference (A – E): GST-18%			12,750/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		28/06/21	
Remarks: Bill Amount is greater than PO Amount No Balance for PO			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Praveen		
Date	25/06/21		
		APPROVED BY 01 JUL 2021 SOHAM MODI MANAGING DIRECTOR	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

[Handwritten signature]

TAX INVOICE

TAIGA READY MIX

8-2-269/s/88,B&B1 N EW NO .386 ,SAGAR SOCIETY ,
ROAD NO 2, BANJARA HILLS, HYDERABAD -500034

Email : taigareadymix@gmail.com , Phone No. : 040-23544966

ORIGINAL

Invoice No.

1338

Customer Name & Billing Address :

GV RESEARCH CENTERS PRIVATE LIMITED
MG Road5-4-187/3Soham
mansionSecunderabad,500003MG Road

Invoice No. : 1338

Invoice Date : 19/03/2021

Invoice Time : 9:49:45

GSTIN : 36AAJPI8690P3ZQ

Site Name & Address :

GVRC PVT LTD
TURKAPALLY

HSN Comodity : Ready Mix Concrete

HSN Code : 3824 50 10

GSTIN NO. : 36AAHCG4562D1ZP

Sl. No.	Grade	Qty.	Basic Price	Taxable Amount
1	M-30 GVRC	51.0	3432.2	175042.37

BANK DETAILS :

BANK NAME : BANK OF BARODA

ACCOUNT NAME : TAIGA READY MIX

A/C NO : 75540500000011

IFSC CODE : BARB0VJVCHY

BRANCH : VIJAYANAGAR COLONY



Sub Total 175042.37

SGST(9.0%) : 15753.82

CGST(9.0%) : 15753.82

IGST(0.0%) : 0.0

TCS(0.0%) : 0.0

Round off 0

GRAND TOTAL 206550.0

Amount In Words : Rupees Two Lakh Six Thousand Five Hundred Fifty Only

Mode of Transport : Transit Mixer

Name of Transport :

Vehicle No. : TS08UH8667

Driver : DINESH

Supply from : Sy No.618/A,Pudoor, Medchal Mandal,
Medchal, Malkajgiri Dist. - 501401

Po No : 76166

Pump : DUMP

Ordered Qty. (CUM)	Qty. With This load (CUM)	Cumulative Qty. (CUM)
10.0	51.0	51.0

TERM'S & CONDITIONS : --

- 1) Goods Once loaded Cannot be Taken back or exchanged.
- 2) Goods once received to the site and not unloaded in time within 2-3 hours our company will not be responsible for any quality issues.
- 3) If cube casting done by customer site the casting should be done in proper condition and curing should be done in property. If curing is not done properly our company is not responsible for any quality issue.
- 4) Subject to Hyderabad Jurisdiction.
- 5) If payment is not done by due date, interest will be charged @24% P.A. on daily basis from the date of supply.

Receiver's Name & Signatory

Name :

In Time :

Contact No :

Out Time :




FOR TAIGA READY MIX



Authorized Singnatory

REDMI NOTE 6 PRO
MI DUAL CAMERA

RMC pour report

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	51 Cu Mtrs
Flat / Villa no.:	2727	Block No.:	-	B. Requisition quantity:	51 Cu Mtrs
col:	5	PO Nos.	76166	C. Actual quantity poured:	51cum
Requisition nos.:	163437	Supplier:	Taiga ready mix	D. Difference (C-A):	0 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	05-05-2021	Date	05-05-2021	Date	05-05-2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	03-03-2021	09.51	7cum	890	16,800kgs	17,410	-	2675	91768
2.	03-03-2021	12.46	7cum	897	16,800kgs	-	-	2676	91767
3.	06-03-2021	8.40	7cum	966	16,800kgs	-	-	2694	91769
4.	06-03-2021	10.40	7cum	972	16,800kgs	17,540	-	2695	91771
5.	10-03-2021	8.32	7cum	1085	16,800kgs	-	-	2696	91773
6.	10-03-2021	01.35	7cum	1101	16,800kgs	-	-	2705	91772
7.	19-03-2021	9.25	7cum	1397	16,800kgs	17,410	-	2730	91774
8.	19-03-2021	01.43	2cum	1409	4,800kgs	4,640	-	2731	91775
Total:			51cum		122,400kgs				
Remarks:	S.NO - 2,3,5,6 These four vehicles only load quantity weighment taken, empty vehicle weighment not taken								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Taiga

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

890

S. No.

GURC PUT Ltd

TURKAPALLY

Date : 03/03/21

1. Name of the Material : M30

TS15ABG273

2. Quantity :

7M³

3. Cumulative Quantity

7M³

4. Client In Time :

5. Client Out Time :

9:51 AM



INWARD	
Inward No. 2625	Dt: 3/3/21
MRN No. 91768	
Received By: [Signature]	Authorised Signature: [Signature]
G.V. RES	

Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Nam : GVRC PVT LTD
 Site Name : TURKAPALLY
 Vechile No. : TS15AB6273
 Driver Name : MUKESH
 Start Time : 9:42:58 AM
 End Time : 9:51:18 AM

Recipe Name : M-30 GVRC
 Recipe No. : 10
 Slump : 0
 Strength : 0
 Total Meter Cube : 7
 Date : 03-03-2021

Order No. : 241
 Order Qty. : 100
 Ticket Qty : 7
 Order Qty. Left : 93
 Delivery No. : 1043
 Ticket No. : 1087

CHANNEL		Aggregate (kg)								Cement (kg)						Water (kg)						Ticket No. : 1087			
M.NAME		20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water			Wtr-2		Add-1		Admix-2		
Recp/m3		667		426		760		0		360		0		0		162			0		3200		0		
BATCH SIZE		SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT	
1.0		667	663	426	427	760	759	0	0	360	363	0	0	0	0	162	161	0	0	0	3200	3195	0	0	
1.0		667	663	426	424	760	759	0	0	360	360	0	0	0	0	162	166	0	0	0	3200	3190	0	0	
1.0		667	663	426	429	760	764	0	0	360	361	0	0	0	0	162	168	0	0	0	3200	3199	0	0	
1.0		667	665	426	428	760	768	0	0	360	359	0	0	0	0	162	164	0	0	0	3200	3198	0	0	
1.0		667	665	426	429	760	757	0	0	360	362	0	0	0	0	162	164	0	0	0	3200	3185	0	0	
1.0		667	665	426	428	760	759	0	0	360	358	0	0	0	0	162	163	0	0	0	3200	3210	0	0	
1.0		667	664	426	428	760	757	0	0	360	357	0	0	0	0	162	160	0	0	0	3200	3190	0	0	
TOT.Act		4669		2982		5320		0		2520		0		0		1134			0.00		22400		0		
Tot Set		4648		2993		5323		0		2520		0		0		1146			0.00		22367		0		
Avg Set		667		426		760		0		360		0		0		162			0.00		3200		0		
Avg Act		664.00		427.57		760.43		0.00		360.00		0.00		0.00		163.71			0.00		3195.29		0.00		
Variance		-3.00		1.57		0.43		0.00		0.00		0.00		0.00		1.71			0.00		-4.71		0.00		
Variance %		-0.45		0.37		0.06		0.00		0.00		0.00		0.00		1.06			0.00		-0.15		0.00		

INWARD

Inward No. 2675

Dt: 3/3/24

MRN No.

Receiver's

GV RE. ARCH CENT. PVT



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 4476
Rs. 150

VEHICLE No.:

TS15AB 6273
GVRC

GROSS

29190

Kgs.

DATE :

03-03-21

TARE

11780

Kgs.

DATE :

03-03-21

NETT

17410

Kgs.

MATERIAL:

TIME:

10:41

TIME:

13:49

Received

G.V.R.C. PVT. LTD.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Taiga

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

S. No. **897**

GVRC - Turkapally

Date: **3/3/21**

1. Name of the Material : **M - 30**

TS 08 UH 8663

2. Quantity : **7 m³**

3. Cumulative Quantity **14 m³**

4. Client In Time :

5. Client Out Time : **12:46 PM**



INWARD	
Inward No. 2676	Dt: 3/3/21
MRN No. 91767	Dt:
Received By:	Sign: J
GVRC Chang	

Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Nam : GVRC PVT LTD
Site Name : TURKAPALLY
Vechile No. : TS08UH8663
Driver Name : MAHENDAR
Start Time : 12:37:30 PM
End Time : 12:46:50 PM

Recipe Name : M-30 GVRC
Recipe No. : 10
Slump : 0
Strength : 0
Total Meter Cube : 7
Date : 03-03-2021

Order No. : 241
Order Qty. : 100
Ticket Qty : 7
Order Qty. Left : 86
Delivery No. : 1050
Ticket No. : 1095

CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)								
M.NAME	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water			Wtr-2		Add-1		Adm-x-2	
Recp/m3	667		426		760		0		360		0		0		162			0		3200		0	
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT
1.0	667	661	426	430	760	756	0	0	360	358	0	0	0	0	162	164	0	0	0	3200	3184	0	0
1.0	667	661	426	430	760	759	0	0	360	362	0	0	0	0	162	161	0	0	0	3200	3210	0	0
1.0	667	662	426	426	760	762	0	0	360	362	0	0	0	0	162	167	0	0	0	3200	3203	0	0
1.0	667	669	426	427	760	758	0	0	360	360	0	0	0	0	162	166	0	0	0	3200	3213	0	0
1.0	667	669	426	423	760	760	0	0	360	359	0	0	0	0	162	163	0	0	0	3200	3192	0	0
1.0	667	662	426	422	760	754	0	0	360	362	0	0	0	0	162	160	0	0	0	3200	3188	0	0
1.0	667	661	426	425	760	762	0	0	360	362	0	0	0	0	162	159	0	0	0	3200	3191	0	0
TOT.Act	4669		2982		5320		0		2520		0		0		1134			0.00		22400		0	
Tot Set	4645		2983		5311		0		2525		0		0		1140			0.00		22381		0	
Avg Set	667		426		760		0		360		0		0		162			0.00		3200		0	
Avg Act	663.57		426.14		758.71		0.00		360.71		0.00		0.00		162.86			0.00		3197.29		0.00	
Variance	-3.43		0.14		-1.29		0.00		0.71		0.00		0.00		0.86			0.00		-2.71		0.00	
Variance %	-0.51		0.03		-0.17		0.00		0.20		0.00		0.00		0.53			0.00		-0.08		0.00	

INWARD

Inward No: 2676 Dt: 3/3/21

MRN No: Dt:

Received By: Sign: 

G V. RESEARCH CENTER

24
Hours
Service

SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE

Thurkapally (V), Shameerpet (M), Medchal (D)

Cell : 9440003460



No.

575

DUE RECEIPT

Date

3/3/21

M/s

CNRIL

Please weight our lorry bearing

Vehicle No.

T 508UH 8663

and give the bill for the same

Receipt Sl. No. :

4481

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-

Signature



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No. 4481
Rs. 150

29750

GROSS

Kgs.

DATE :

TIME :

TARE

Kgs.

DATE :

TIME :

NETT

Kgs.

MATERIAL

VEHICLE No. :

TS08UHB663
GVRL

03-03-21

13:44

INWARD INWARD

Inward No. 2026

MRN No. 2026

Received By: OPERATOR'S SIGNATURE

GVRL RESEARCH CENT

RESEARCH CENTERS PVT. LTD

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత ముగియింది

Our responsibility ceases once the Vehicle leaves the platform

Taiga

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

972

S. No.

GVRCL (PVT) LTD TURKAPALLY

Date : 06/03/2021

1. Name of the Material : M-30

TS15AB-G 2+3

2. Quantity : 7 m³

3. Cumulative Quantity 14 m³

4. Client In Time :

5. Client Out Time : 10:40 Am.



Inward no.
2695

INWARD	
Inward No: 2695	Dt: 6/3/21
MRN No: 91222	Dt:
Received By:	Sign:
G.V. RESEARCH CENTRE PVT. LTD.	

Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Name : GVRP PVT LTD	Recipe Name : M-30 GVRP	Order No. : 266
Site Name : TURKAPALLY	Recipe No. : 10	Order Qty. : 50
Vechile No. : TS15AB6273	Slump : 0	Ticket Qty : 7
Driver Name : MUKESH	Strength : 0	Order Qty. Left : 36
Start Time : 10:31:20 AM	Total Meter Cube : 7	Delivery No. : 1123
End Time : 10:40:40 AM	Date : 06-03-2021	Ticket No. : 1168

CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)									
M.NAME	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water		Wtr-2		Add-1		Admix-2			
Recp/m3	667		426		760		0		360		0		0		162		0		3200		0			
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT	
1.0	667	664	426	424	760	754	0	0	360	359	0	0	0	0	162	166	0	0	0	3200	3208	0	0	
1.0	667	662	426	424	760	764	0	0	360	358	0	0	0	0	162	160	0	0	0	3200	3197	0	0	
1.0	667	664	426	423	760	759	0	0	360	362	0	0	0	0	162	162	0	0	0	3200	3188	0	0	
1.0	667	664	426	426	760	767	0	0	360	361	0	0	0	0	162	161	0	0	0	3200	3202	0	0	
1.0	667	664	426	425	760	766	0	0	360	360	0	0	0	0	162	167	0	0	0	3200	3195	0	0	
1.0	667	664	426	425	760	766	0	0	360	358	0	0	0	0	162	161	0	0	0	3200	3200	0	0	
1.0	667	662	426	421	760	767	0	0	360	358	0	0	0	0	162	164	0	0	0	3200	3208	0	0	
TOT.Act	4669		2982		5320		0		2520		0		0		1134		0.00		22400		0			
Tot Set	4644		2968		5343		0		2516		0		0		1141		0.00		22398		0			
Avg Set	667		426		760		0		360		0		0		162		0.00		3200		0			
Avg Act	663.43		424.00		763.29		0.00		359.43		0.00		0.00		163.00		0.00		3199.71		0.00			
Variance	-3.57		-2.00		3.29		0.00		-0.57		0.00		0.00		1.00		0.00		-0.29		0.00			
Variance %	-0.54		-0.47		0.43		0.00		-0.16		0.00		0.00		0.62		0.00		-0.01		0.00			

2695

INWARD	
Inward No: <u>2695</u>	Dt: <u>6/3/21</u>
MRN No: _____	
Received By: _____	Sign: <u>[Signature]</u>
G.V. RESEARCH CENTERS LTD	

24
Hours
Service

SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE
Thurkapally (V), Shameerpet (M), Medchal (D)

Cell : 9440003460

No. **580**

DUE RECEIPT

M/s..... **by VRL** Date **06/09**

Please weight our lorry bearing

Vehicle No..... **TS 57AB 6272**

and give the bill for the same

Receipt Sl. No. **4575**

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-

Signature 



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

4517

VEHICLE No.:

3

Rs.

150

TS15AB 6273

GVRC

GROSS

29310 Kgs.

DATE:

06-03-21

TIME:

11:10

TARE

Kgs.

DATE:

TIME:

NETT

Kgs.

MATERIAL:

INWARD

Inward No:

3696 Dt: 6/3/21

MRN No:

Dt:

Received By:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

G.V. RESEARCH CENTERS



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

Rs.

4517
150

VEHICLE No.:

TS15AB 6273
GVRC

GROSS

29310

Kgs.

DATE :

06-03-21

TIME :

11:10

TARE

11770

Kgs.

DATE :

06-03-21

TIME :

17:20

NETT

17540

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:
Rs.

4517
150

VEHICLE No. :

TS15AB 6273
GVRC

GROSS

29310

Kgs.

DATE :

06-03-21

TIME :

11:10

TARE

11770

Kgs.

DATE :

06-03-21

NETT

17540

Kgs.

MATERIAL :

INWARD	
Inward No: 2685	Dt: 6/3/21
MPN No:	Dt:
Received by: [Signature]	Sign: [Signature]
OPERATOR'S SIGNATURE	
G.R.C. PVT. LTD.	

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform

Taiga

(1)

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

1085

S. No.

GURC PVT Ltd

Date : 10/03/21

1. Name of the Material : M30

TS080H 8663

2. Quantity :

7M3

3. Cumulative Quantity

7M3

4. Client In Time :

5. Client Out Time : 8:32AM



INWARD	
Inward No: 2696	Dt: 10/3/21
MRN No: 91773	Dt:
Received By:	Sign:
G.V. RESEARCH CENTERS PVT. LTD.	

Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Name : GVRC PVT LTD	Recipe Name : M-30 GVRC	Order No. : 292
Site Name : TURKAPALLY	Recipe No. : 10	Order Qty. : 30
Vehicle No. : TS08UH8663	Slump : 0	Ticket Qty : 7
Driver Name : MAHINDAR	Strength : 0	Order Qty. Left : 23
Start Time : 8:23:18 AM	Total Meter Cube : 7	Delivery No. : 1236
End Time : 8:32:38 AM	Date : 10-03-2021	Ticket No. : 1282

CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)									
M.NAME	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water			Wtr-2		Add-1		Admix-2		
Recp/m3	667		426		760		0		360		0		0		162			0		3200		0		
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT	
1.0	667	664	426	426	760	755	0	0	360	359	0	0	0	0	162	162	0	0	0	3200	3197	0	0	
1.0	667	665	426	423	760	756	0	0	360	358	0	0	0	0	162	159	0	0	0	3200	3206	0	0	
1.0	667	665	426	424	760	760	0	0	360	360	0	0	0	0	162	163	0	0	0	3200	3214	0	0	
1.0	667	667	426	422	760	768	0	0	360	357	0	0	0	0	162	167	0	0	0	3200	3198	0	0	
1.0	667	667	426	430	760	758	0	0	360	363	0	0	0	0	162	162	0	0	0	3200	3200	0	0	
1.0	667	663	426	426	760	757	0	0	360	361	0	0	0	0	162	166	0	0	0	3200	3186	0	0	
1.0	667	662	426	426	760	768	0	0	360	359	0	0	0	0	162	159	0	0	0	3200	3190	0	0	
TOT.Act	4669		2982		5320		0		2520		0		0		1134			0.00		22400		0		
Tot Set	4653		2977		5322		0		2517		0		0		1138			0.00		22391		0		
Avg Set	667		426		760		0		360		0		0		162			0.00		3200		0		
Avg Act	664.71		425.29		760.29		0.00		359.57		0.00		0.00		162.57			0.00		3198.71		0.00		
Variance	-2.29		-0.71		0.29		0.00		-0.43		0.00		0.00		0.57			0.00		-1.29		0.00		
Variance %	-0.34		-0.17		0.04		0.00		-0.12		0.00		0.00		0.35			0.00		-0.04		0.00		

INWARD	
Inward No. 2696	Dt: 10/3/21
MRN No.	Dt:
Received By:	Sign: 
G.V. RESEARCH CENTERS PVT. LTD.	

24
Hours
Service

SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE

Thurkapally (V), Shameerpet (M), Medchal (D)

Cell : 9440003460



No.

582

DUE RECEIPT

Date

10/10/2024

M/s

GURU

Please weight our lorry bearing

Vehicle No.

TS08VH 8663

and give the bill for the same

Receipt Sl. No. :

4569

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-

Signature



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:
Rs.

150 4569

VEHICLE No.:

1

TS08UHB663
GVRC

GROSS 29550

Kgs.

DATE:

10-03-21

TIME:

09:10

TARE

Kgs.

DATE:

NETT

Kgs.

MATERIAL:

TIME: INWARD	
Inward No: 2696	Date: 10/3/21
MRN No:	
Received By:	Sign:
OPERATOR'S SIGNATURE	
GV. RESEARCH LTD	

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత ముగియింది

Our responsibility ceases once the Vehicle leaves the platform



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 1504569
Rs.

VEHICLE No.:

TS08UH8663
GVRC

GROSS 29550

Kgs.

DATE :

10-03-21

TIME :

09:10

TARE

Kgs.

DATE :

NETT

Kgs.

MATERIAL:

INWARD	
Inward No: 2686	Dt: 10/3/21
M.M. No:	Dt:
Received By:	Sign:
OPERATOR'S SIGNATURE	
G.V.R.C. PVT. LTD.	

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత తీరుతుంది.

Our responsibility ceases once the Vehicle leaves the platform

Taiga

NO 912.

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

(2)

1101

S. No.

GVRC(PVT) LTD TURKAPALLY

Date : 10/03/2021

1. Name of the Material : M-30

TS0844-8663

2. Quantity : 7 m³

3. Cumulative Quantity 14 m³

4. Client In Time :

5. Client Out Time : 1:35 Pm.



INWARD	
Inward No. 8705	Dt: 10/3/21
MRN No. 91332	Dt:
Receiver Dyt	Sign: [Signature]


GVRC RESEARCH CENTER

Receiver's Signature

Authorized Signature

BATCH REPORT-DELIVERY

Customer Nam	: GVRC PVT LTD										Recipe Name	: M-30 GVRC										Order No.	: 292			
Site Name	: TURKAPALLY										Recipe No.	: 10										Order Qty.	: 30			
Vechile No.	: TS08UH8663										Slump	: 0										Ticket Qty	: 7			
Driver Name	: MAHINDAR										Strength	: 0										Order Qty. Left	: 16			
Start Time	: 1:26:31 PM										Total Meter Cube	: 7										Delivery No.	: 1252			
End Time	: 1:35:51 PM										Date	: 10-03-2021										Ticket No.	: 1298			
CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)											
M.NAME-	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water		Wtr-2		Add-1		Admix-2					
Recp/m3	667		426		760		0		360		0		0		162		0		3200		0					
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT			
1.0	667	665	426	427	760	759	0	0	360	358	0	0	0	0	162	163	0	0	0	3200	3194	0	0			
1.0	667	664	426	422	760	764	0	0	360	361	0	0	0	0	162	161	0	0	0	3200	3193	0	0			
1.0	667	661	426	430	760	761	0	0	360	361	0	0	0	0	162	164	0	0	0	3200	3199	0	0			
1.0	667	665	426	423	760	767	0	0	360	357	0	0	0	0	162	161	0	0	0	3200	3190	0	0			
1.0	667	661	426	422	760	767	0	0	360	357	0	0	0	0	162	164	0	0	0	3200	3214	0	0			
1.0	667	666	426	426	760	766	0	0	360	357	0	0	0	0	162	163	0	0	0	3200	3205	0	0			
1.0	667	669	426	425	760	767	0	0	360	363	0	0	0	0	162	167	0	0	0	3200	3211	0	0			
TOT.Act	4669		2982		5320		0		2520		0		0		1134			0.00		22400		0				
Tot Set	4651		2975		5351		0		2514		0		0		1143			0.00		22406		0				
Avg Set	667		426		760		0		360		0		0		162			0.00		3200		0				
Avg Act	664.43		425.00		764.43		0.00		359.14		0.00		0.00		163.29			0.00		3200.86		0.00				
Variance	-2.57		-1.00		4.43		0.00		-0.86		0.00		0.00		1.29			0.00		0.86		0.00				
Variance %	-0.39		-0.23		0.58		0.00		-0.24		0.00		0.00		0.79			0.00		0.03		0.00				



24
Hours
Service

SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE

Thurkapally (V), Shameerpet (M), Medchal (D)



583

Cell : 9440003460

No.

DUE RECEIPT

Date

10/3/25

M/s.

G.V.R.C

Please weight our lorry bearing

Vehicle No.

TS08UH8663

and give the bill for the same

Receipt Sl. No. :

2574

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-

Signature



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంటే

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No. 4574
Rs. 150

GROSS
29550

TARE

NETT

VEHICLE No. :

TSVRUH8663

Kgs.

DATE :

10-03-21

Kgs.

DATE :

Kgs.

MATERIAL :

TIME : 4:30

INWARD

TIME : Inward No. 0905 Date 10/3/21

MRN No.

Receiver

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the Vehicle leaves the platform



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 4574
Rs. 150

VEHICLE No.:

TS08UHB663
GVRC

29550

10-03-21

14:30

GROSS

Kgs.

DATE:

TIME:

TARE

Kgs.

DATE:

TIME:

NETT

Kgs.

MATERIAL:

INWARD	
Inward No: 2705	Dt: 10/3/21
MRN No:	Dt:
Received by:	Sign:
OPERATOR'S SIGNATURE	

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు
Our responsibility ceases once the Vehicle leaves the platform

Taiga

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

1397

S. No.

GURC PVT Ltd

Turkapally

Date : 19/3/21

1. Name of the Material : M30

TS08UH 8667

2. Quantity :

7m3

3. Cumulative Quantity

7m3

4. Client In Time :

5. Client Out Time :

9:25 AM



INWARD	
Inward No. 2030	Dt: 19/3/21
MRN No. 91274	Dt:
Received By:	Sign: [Signature]
G.V. RESEARCH CENTERS PVT. LTD.	


Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Nam	: GVRC PVT LTD	Recipe Name	: M-30 GVRC	Order No.	: 360
Site Name	: TURKAPALLY	Recipe No.	: 10	Order Qty.	: 50
Vechile No.	: TS08UH8667	Slump	: 0	Ticket Qty	: 7
Driver Name	: SANDEEP	Strength	: 0	Order Qty. Left	: 43
Start Time	: 9:16:06 AM	Total Meter Cube	: 7	Delivery No.	: 1523
End Time	: 9:25:21 AM	Date	: 19-03-2021	Ticket No.	: 1574

CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)						Additive (gm)			
M.NAME	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water			Wtr-2			Add-1		Admix-2	
Recp/m3	667		426		760		0		0		360		0		162			0			3200		0	
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT	
1.0	667	662	426	430	760	757	0	0	0	0	360	361	0	0	162	167	0	0	0	3200	3185	0	0	
1.0	667	667	426	424	760	754	0	0	0	0	360	362	0	0	162	162	0	0	0	3200	3192	0	0	
1.0	667	668	426	428	760	765	0	0	0	0	360	360	0	0	162	168	0	0	0	3200	3197	0	0	
1.0	667	667	426	426	760	767	0	0	0	0	360	361	0	0	162	163	0	0	0	3200	3193	0	0	
1.0	667	667	426	426	760	763	0	0	0	0	360	362	0	0	162	164	0	0	0	3200	3204	0	0	
1.0	667	661	426	430	760	763	0	0	0	0	360	361	0	0	162	162	0	0	0	3200	3214	0	0	
1.0	667	667	426	423	760	762	0	0	0	0	360	361	0	0	162	159	0	0	0	3200	3200	0	0	
TOT.Act	4669		2982		5320		0		0		2520		0		1134			0.00			22400		0	
Tot Set	4659		2987		5331		0		0		2528		0		1145			0.00			22385		0	
Avg Set	667		426		760		0		0		360		0		162			0.00			3200		0	
Avg Act	665.57		426.71		761.57		0.00		0.00		361.14		0.00		163.57			0.00			3197.86		0.00	
Variance	-1.43		0.71		1.57		0.00		0.00		1.14		0.00		1.57			0.00			-2.14		0.00	
Variance %	-0.21		0.17		0.21		0.00		#DIV/0!		0.00		0.00		0.97			0.00			-0.07		0.00	



24
Hours
Service

SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE

Thurkapally (V), Shameerpet (M), Medchal (D)

Cell : 9440003460



No. **589** **DUE RECEIPT** Date **19/07**

M/s. **UTVR**

Please weight our lorry bearing

Vehicle No. **TS 08VIT 8667**

and give the bill for the same

Receipt Sl. No. : **4648**

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-


Signature



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

Rs.

4642

150

VEHICLE No.:

2

TS08UH 8667

GVRC

GROSS

29620

Kgs.

DATE:

19-03-21

TIME:

10:19

TARE

Kgs.

DATE:

NETT

Kgs.

MATERIAL:

INWARD

TIME:

2730

MRN No.

Received By:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the Vehicle leaves the platform



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.:

Rs.

4642
150

VEHICLE No. :

1

T508UH 8667
GVRC

GROSS 29620

Kgs.

DATE : 19-03-21

TIME :

TARE 12210

Kgs.

DATE : 19-03-21

NETT 17410

Kgs.

MATERIAL :

INWARD

TIME : 12:30
Inward No: 2731

MRN No:

Received By:

GENERATOR'S
G.V.R.C.P.

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత తేను.

Our responsibility ceases once the Vehicle leaves the platform

Taiga

NO 922

TAIGA READY MIX

Sy. Nos. 618/A, Pudoor, Medchal Mandal
Medchal - Malkajgiri Dist. 501401

1409

S. No.

GURC PVT Ltd - TURKAPALLY

Date : 19/3/21

1. Name of the Material : M30

TSISAB6275

2. Quantity :

2M3

3. Cumulative Quantity

9M3

4. Client In Time :

5. Client Out Time :

1:43PM



INWARD	
Inward No. 2731	Dt: 19/3/21
MRN No. 91775	Dt:
Received by:	Signature
INWARD PROPERTIES PVT. LTD.	

Receiver's Signature

Authorised Signature

BATCH REPORT-DELIVERY

Customer Nam : GVRC PVT LTD
Site Name : TURKAPALLY
Vechile No. : TS15AB6275
Driver Name : SUDHEER
Start Time : 1:39:19 PM
End Time : 1:43:29 PM

Recipe Name : M-30 GVRC
Recipe No. : 10
Slump : 0
Strength : 0
Total Meter Cube : 2
Date : 19-03-2021

Order No. : 360
Order Qty. : 50
Ticket Qty : 2
Order Qty. Left : 41
Delivery No. : 1535
Ticket No. : 1587

CHANNEL	Aggregate (kg)								Cement (kg)						Water (kg)						Additive (gm)			
M.NAME	20mm		10mm		C SAND		Agg-4		Cement-1		Cmt-2		Flyash		water		Wtr-2		Add-1		Admix-2			
Recp/m3	667		426		760		0		0		360		0		162		0		3200		0			
BATCH SIZE	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	ADJ.	SET	ACT	SET	ACT	SET	ACT	
1.0	667	663	426	430	760	762	0	0	0	0	360	362	0	0	162	167	0	0	0	3200	3209	0	0	
1.0	667	661	426	422	760	761	0	0	0	0	360	362	0	0	162	167	0	0	0	3200	3192	0	0	
TOT.Act	1334		852		1520		0		0		720		0		324		0.00		6400		0			
Tot Set	1324		852		1523		0		0		724		0		334		0.00		6401		0			
Avg Set	667		426		760		0		0		360		0		162		0.00		3200		0			
Avg Act	662.00		426.00		761.50		0.00		0.00		362.00		0.00		167.00		0.00		3200.50		0.00			
Variance	-5.00		0.00		1.50		0.00		0.00		2.00		0.00		5.00		0.00		0.50		0.00			
Variance %	-0.75		0.00		0.20		0.00		#DIV/0!		0.00		0.00		3.09		0.00		0.02		0.00			

INWARD	
Inward No: 2231	Dt: 19/3/24
MRN No:	Dt:
Received By:	Sign:
GVRC RESEARCH CENTERS PVT. LTD	



SRI VANI WEIGH BRIDGE

60 MT. ELECTRONIC & COMPUTERISED WEIGH BRIDGE

Thurkapally (V), Shameerpet (M), Medchal (D)

Cell : 9440003460



No.

590

DUE RECEIPT

Date.

19/3/24

M/s.

G.V.R.C.

Please weight our lorry bearing

Vehicle No.

TSLSAB6225

and give the bill for the same

Receipt Sl. No.

4651

RS. 250/-, 200/-, 150/-, 100/-,

RS. 80/-, 60/-, 50/-, 40/-

Signature



INDIAN BRIDGE

వాణి ధర్మ కాంట్

Thurkapally, Shameerpet mandal, Kolthur Road, R.R. Dist - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

S No.: 4651
Rs. 17280

GROSS

TARE

NETT

2 VEHICLE No.:

TS15AB6275
EVRC

Kgs.

DATE:

19-05-21

Kgs.

DATE:

MATERIAL:

Kgs.

14:17 TIME INWARD

Inward No: 2731

Dt: 19/3/21

ARN NO:

Dt:

Received By:

Sign:

3.V. RESEARCH CENTER

OPERATOR'S SIGNATURE

వాహనం ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the Vehicle leaves the platform

Requisition Form

Company Name:		GVRC		Date:		05.04.2021	
Site & Phase :		INNOPOLIS		Time:		16.37	
Supplier				Req. No.		163437	
Material required before date:				ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	51	CUM		
2						
3						
4						
5						
6						
7						
8						
9						

Remarks : For column-5 purpose

Prepared By		MOUNIKA		Approved by		VENKATESH.G	
Sign. & Date		05.04.2021		Sign. & Date		05.04.2021	

Note: On receipt of material at site write inward number and date in last 2 columns.



Purchase Order

Page(s) 1 Of 1

24-06-2021 12:36:56

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

Taiga Readymix
Medchal Pudoor Village, sy nos, 618/A Pudoor, Medchal
Mandal, Medchal, Malkajgiri Dist-Pincode-501401

GSTIN 36AAJP18690P3ZQ

7331166966

8019671079

Doc No	76166	163437
Doc Date	06-04-2021	
Quote No	NIL	
Quote Date	06-04-2021	
SupplyType	Supply	

Kind Attn : J.Dileep Narayan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs.	51.00	3,800.00	0.00	0.00	193,800.00
Total Order Value . . .					193,800.00
Rupees : One Lakh(s) Ninty Three Thousand Eight Hundred Only.					

Terms and Conditions :-

Specification / All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. 9502211011

Penalty For Delay Nil

Transportation Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above Order for coloum-5 purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally Contact Person Mr Venkatesh-9951007056.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Taiga Readymix**

Name : _____

Date : __/__/__