


GMR Weekly Milestone Report dt--07-07-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad M					
Last updated on		7-Jul-21					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21		
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21		
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21		
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21		
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21		
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21		
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21		
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			
11	A - 202		20-10-20	06-03-21			
12	A - 203		10-10-20	06-03-21			
13	A - 204		10-10-20	31-01-21			
14	A - 205		10-10-20	28-12-20	03-05-21		
15	A - 206		10-10-20	14-01-21			
16	A - 207		10-10-20	06-03-21			
17	A - 208		20-10-20	06-03-21			
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21			Flooring in progress
20	A - 302		05-12-20	27-03-21	03-05-21		
21	A - 303		24-11-20	11-03-21			tiles material from customer delay
22	A - 304		24-11-20	11-03-21	14-06-21		
23	A - 305		24-11-20	15-03-21			Flooring in progress
24	A - 306		24-11-20	06-03-21			Flooring in progress
25	A - 307		24-11-20	11-03-21	14-06-21		
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21			
28	A - 401	N/A	31-12-20	03-05-21			tiling work in progress
29	A - 402		31-12-20	26-04-21			
30	A - 403		31-12-20	26-04-21	28-06-21		
31	A - 404		31-12-20	26-04-21			tiling work in progress
32	A - 405		31-12-20	26-04-21			tiling work in progress
33	A - 406		31-12-20	10-05-21			tiling work in progress
34	A - 407		31-12-20	26-04-21			tiling work in progress
35	A - 408		31-12-20	26-04-21			Painting work in progress
36	A - 409	N/A	31-12-20	03-05-21			Painting work in progress
37	A - 501	N/A	21-02-21	23-06-21			Painting work in progress
38	A - 502		21-02-21	08-06-21			Painting work in progress
39	A - 503		21-02-21	08-06-21			
40	A - 504		21-02-21	23-06-21			
41	A - 505		21-02-21	23-06-21			Plastering under progress
42	A - 506		21-02-21	23-06-21			Plastering under progress
43	A - 507		21-02-21	08-06-21			Plastering under progress
44	A - 508		21-02-21	28-06-21			
45	A - 509	N/A	21-02-21				Plastering under progress
							Plastering under progress

APPROVED BY

 08 JUL 2021
 M. RAM PRASAD
 PROJECT MANAGER

GMR Weekly Milestone Report dt-07-07-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad					
Last updated on		7-Jul-21					
Block No		Block -B					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20			
2	B- 102	N \ A	08-03-2020	26-12-20			
3	B- 103	N \ A	08-03-2020	19-12-20			
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Site office
7	B- 107	N \ A	08-03-2020	19-12-20			
8	B- 108	N \ A	18-03-2020	19-12-20			
9	B- 201	N \ A	19-09-2020	29-12-20			
10	B- 202	N \ A	19-09-2020	15-01-21			
11	B- 203	N \ A	23-06-2020	15-01-21			
12	B- 204	N \ A	23-06-2020	15-01-21			flooring in progress
13	B- 205	N \ A	23-06-2020	15-01-21			flooring in progress
14	B- 206	N \ A	23-06-2020	29-12-20			
15	B- 207	N \ A	19-09-2020	19-12-20			
16	B- 208	N \ A	19-09-2020	19-12-20			
17	B - 301	N \ A	20-10-2020	02-03-21			
18	B - 302	N \ A	20-10-2020	02-03-21			
19	B - 303	N \ A	28-09-2020	02-03-21			
20	B - 304	N \ A	28-09-2020	02-03-21			flooring in progress
21	B - 305	N \ A	28-09-2020	24-03-21			
22	B - 306	N \ A	28-09-2020	31-01-21			
23	B - 307	N \ A	20-10-2020	02-03-21			
24	B - 308	N \ A	20-10-2020	31-01-21			flooring in progress
25	B - 401	N \ A	13-11-2020	12-03-21			
26	B - 402	N \ A	13-11-2020	27-03-21			
27	B - 403	N \ A	24-10-2020	27-03-21			
28	B - 404	N \ A	24-10-2020	02-03-21			
29	B - 405	N \ A	24-10-2020	02-03-21			
30	B - 406	N \ A	24-10-2020	24-03-21			
31	B - 407	N \ A	13-11-2020	12-03-21			
32	B - 408	N \ A	13-11-2020	02-03-21			
33	B - 501	N \ A	12-Dec-20	26-04-21			
34	B - 502	N \ A	12-Dec-20	30-04-21			
35	B - 503	N \ A	20-11-2020	30-04-21			
36	B - 504	N \ A	20-11-2020	26-04-21			
37	B - 505	N \ A	20-11-2020	28-06-21			electrical conduiting
38	B - 506	N \ A	20-11-2020	28-06-21			2nd coat plastering in progressing
39	B - 507	N \ A	12-Dec-20	30-04-21			
40	B - 508	N \ A	12-Dec-20	26-04-21			
41	B - 601	N \ A	29-06-21				
42	B - 602	N \ A	29-06-21				
43	B - 603	N \ A	26-05-21				
44	B - 604	N \ A	26-05-21				
45	B - 605	N \ A	26-05-21				
46	B - 606	N \ A	26-05-21				
47	B - 607	N \ A	29-06-21				
48	B - 608	N \ A	29-06-21				


08 JUL 2021
 M. RAMPRASAD
 PROJECT MANAGER

GMR Weekly Milestone Report dt--07-07-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		7-Jul-21					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21					lower basemen slab barbending
2	C - 102	12-03-21					lower basemen slab barbending
3	C - 103	12-03-21					lower basemen slab barbending
4	C - 104	12-03-21					lower basement slab completed
5	C - 105	12-03-21					lower basement slab completed
6	C - 106	12-03-21					lower basemen slab barbending
7	C - 107	12-03-21					lower basemen slab barbending
8	C - 201						
9	C - 202						
10	C - 203						
11	C - 204						
12	C - 205						
13	C - 206						
14	C - 207						
15	C - 301						
16	C - 302						
17	C - 303						
18	C - 304						
19	C - 305						
20	C - 306						
21	C - 307						
22	C - 401						
23	C - 402						
24	C - 403						
25	C - 404						
26	C - 405						
27	C - 406						
28	C - 407						
29	C - 501						
30	C - 502						
31	C - 503						
32	C - 504						
33	C - 505						
34	C - 506						
35	C - 507						
36	C - 601						
37	C - 602						
38	C - 603						
39	C - 604						
40	C - 605						
41	C - 606						
42	C - 607						

APPROVED BY

08 JUL 2021


APPROVED BY

08 JUL 2021

M. RAM PRASAD

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on	7/Jul/21						
Block No	Block - D						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21					Morrum filling in progress
2	D - 102	08-06-21					Morrum filling in progress
3	D - 103	12-03-21					Morrum filling in progress
4	D - 104	12-03-21					Morrum filling in progress
5	D - 105	12-03-21					Slab centring progress
6	D - 106	12-03-21					Morrum filling in progress
7	D - 107	08-06-21					Morrum filling in progress
8	D - 108	08-06-21					Morrum filling in progress
9	D - 201						
10	D - 202						
11	D - 203						
12	D - 204						
13	D - 205						
14	D - 206						
15	D - 207						
16	D - 208						
17	D - 301						
18	D - 302						
19	D - 303						
20	D - 304						
21	D - 305						
22	D - 306						
23	D - 307						
24	D - 308						
25	D - 401						
26	D - 402						
27	D - 403						
28	D - 404						
29	D - 405						
30	D - 406						
31	D - 407						
32	D - 408						
33	D - 501						
34	D - 502						
35	D - 503						
36	D - 504						
37	D - 505						
38	D - 506						
39	D - 507						
40	D - 508						
41	D - 601						
42	D - 602						
43	D - 603						
44	D - 604						
45	D - 605						
46	D - 606						
47	D - 607						
48	D - 608						


APPROVED BY

08 JUL 2021
M. RAM PRASAD
PROJECT MANAGER

Company Name Modiproperties Pvt Ltd							
Project GULMOHAR RESIDIENCY							
Prepared By							
Last updated on							
Block No Block - E							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E- 501						
30	E- 502						
31	E- 503						
32	E- 504						
33	E- 505						
34	E- 506						
35	E- 507						
36	E- 601						
37	E- 602						
38	E- 603						
39	E- 604						
40	E- 605						
41	E- 606						
42	E- 607						

APPROVED BY

08 JUL 2021
M. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		7-Jul-21					
Block No		Block - F					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21			
2	F - 102	14-01-21	08-02-21				Plastering in Progress
3	F - 103	31-05-21					
4	F - 104	26-05-21					
5	F - 105	14-01-21	08-02-21				Plastering in Progress
6	F - 106	14-11-20	12-12-20	30-04-21			
7	F - 201	14-11-20	30-12-20	08-06-21			
8	F - 202	14-01-21	19-03-21				Plastering in Progress
9	F - 203	31-05-21					
10	F - 204	26-05-21					
11	F - 205	14-01-21	19-03-21				Plastering in Progress
12	F - 206	14-11-20	30-12-20	08-06-21			
13	F - 301	14-11-20	10-02-21	14-06-21			
14	F - 302	14-01-21	23-06-21				
15	F - 303	31-05-21					
16	F - 304	26-05-21					
17	F - 305	14-01-21	23-06-21				
18	F - 306	14-11-20	10-02-21	14-06-21			
19	F - 401	14-11-20	06-03-21				Brickwork in Progress
20	F - 402	14-01-21					columns in progress
21	F - 403	31-05-21					
22	F - 404	26-05-21					
23	F - 405	14-01-21					columns in progress
24	F - 406	14-11-20	06-03-21				Brickwork in Progress
25	F - 501	14-11-20	19-03-21				
26	F - 502	14-01-21					
27	F - 503	31-05-21					
28	F - 504	26-05-21					
29	F - 505	14-01-21					
30	F - 506	14-11-20	19-03-21				
31	F - 601	14-11-20					rod bending progress
32	F - 602	14-01-21					
33	F - 603	31-05-21					
34	F - 604	26-05-21					
35	F - 605	14-01-21					
36	F - 606	14-11-20					rod bending progress

APPROVED BY

 08 JUL 2021
 M. RAM PRASAD
 PROJECT MANAGER


Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		7-Jul-21					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completi on date	Remarks
1	G - 101	06-03-21					Upperbasement slab centring
2	G - 102	27-03-21					Upperbasement slab centring
3	G - 103	14-06-21					Upperbasement slab centring
4	G - 104	14-06-21					Upperbasement slab centring
5	G - 105	27-03-21					Upperbasement slab centring
6	G - 106	06-03-21					Upperbasement slab centring
7	G - 107	06-03-21					Upperbasement slab centring
8	G - 201						
9	G - 202						
10	G - 203						
11	G - 204						
12	G - 205						
13	G - 206						
14	G - 207						
15	G - 301						
16	G - 302						
17	G - 303						
18	G - 304						
19	G - 305						
20	G - 306						
21	G - 307						
22	G - 401						
23	G - 402						
24	G - 403						
25	G - 404						
26	G - 405						
27	G - 406						
28	G - 407						
29	G - 501						
30	G - 502						
31	G - 503						
32	G - 504						
33	G - 505						
34	G - 506						
35	G - 507						
36	G - 601						
37	G - 602						
38	G - 603						
39	G - 604						
40	G - 605						
41	G - 606						
42	G - 607						

APPROVED BY

08 JUL 2021

N. RAM PRASAD

PROJECT MANAGER

APPROVED BY

08 JUL 2021
RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		7-Jul-21					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101						footing work in progress
2	H - 102						footing work in progress
3	H - 103						footing work in progress
4	H - 104						footing work in progress
5	H - 105						Excavation in progress
6	H - 106						Excavation in progress
7	H - 107						Excavation in progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY
08 JUL 2021
K. RAM PRASAD
PROJECT MANAGER