

PURCHASE DIVISION
Advice for approval for credit to supplier

12/7/21 78027 SL RMC Plant GVRCL	Prepared by: PO / WO Date. PO/WO amount Project	Babbar P 25/6/21 1,75,000 -w Jhumpolm
Bill No. 72	Bill Date 30/6/21	Bill amount 1,15,500 -w
Total (Excluding Transport & Hamali Charges):		1,15,500 -w
DC. Date	MRN No.	DC matches MRN
Transport charges attached		☒ Yes ☐ No
		☐ Yes ☐ No
		☐ Yes ☐ No
Credits :		—
Debits :		—
2) – Amount to be credited to the supplier:		1,15,500 -w
3) value:		1,75,000 -w
4) (A – E):		59,500 -w
5) per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
6) PO / Bill acceptable?	☐ Yes ☒ No (explained below)	
7) Bill received	☒ Approved – within acceptable limits ☐ No (explained below)	
8) Bill given (deduct when paying)	☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
9) Bill given (deduct when paying)		☐ Yes – Rs. ☒ No
15/7 Part Delivery		
Release Officer	Purchase Manager	Procurement Manager
M D	Accounts – receiver of bill	Accountant
Accounts Manager	Accounts Manager	
12/7/21	APPROVED FOR CONSTRUCTION 14 JUL 2021	

1. Amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach any number of bills or DCs is more than the space provided. Clearly mark the space provided with 'see reverse'. 3. Officer can approve Pos/Wos upto Rs. 5,000/- Purchase Manager and Procurement Manager to approve upto Rs. 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	72	30-Jun-2021
	Supplier's Ref.	Other Reference(s)
	78027/ 163578	
	Buyer's Order No.	Dated
	Terms of Delivery	
	78027/ 163578 25.06.2021	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	33.00 cbm	2,966.10	cbm	97,881.30
	Output CGST @9 %					9 %	8,809.32
	Output SGST @9%					9 %	8,809.32
	Round Off						0.06
Total				33.00 cbm			₹ 1,15,500.00



Amount Chargeable (in words) E. & O.E

INR One Lakh Fifteen Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	97,881.30	9%	8,809.32	9%	8,809.32	17,618.64
Total	97,881.30		8,809.32		8,809.32	17,618.64

Tax Amount (in words) : **INR Seventeen Thousand Six Hundred Eighteen and Sixty Four paise Only**

Remarks:

01.06.2021 to 30.6.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **Lakshmi Vilas Bank**

A/c No. : **0136360000001393**

Branch & IFS Code : **As Rao Nagar & LAHB0000136**

Customer's Seal and Signature

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

28-06-2021 10:01:48 AM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	78027	163578
Doc Date	25-06-2021	
Quote No	NIL	
Quote Date	25-06-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	50.00	3,500.00	0.00	0.00	175,000.00
Total Order Value . . .					175,000.00
Rupees : One Lakh(s) Seventy Five Thousand Only.					

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to HO within 30 days of supply of material.10%penalty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Final payment as per actual qty supplied as per batch sheet.Batch sheet report to be sent .Above material for Atrium block east side retaining wall&footings concreting work purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-turkapally Contact Person Mr Venkatesh-9951007056.For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__

Contact :-

Purchase Order



Page(s) 1 Of 1

28-06-2021 10:01:48 AM

Orig

78027

24.06.21 12:03:58

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	78027	163578
Doc Date	25-06-2021	
Quote No	NIL	
Quote Date	25-06-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	50.00	3,500.00	0.00	0.00	175,000.00
Total Order Value . . .					175,000.00

Rupees : One Lakh(s) Seventy Five Thousand Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to HO within 30 days of supply of material.10%penalty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Final payment as per actual qty supplied as per batch sheet.Batch sheet report to be sent .Above material for Atrium block east side retaining wall&footings concreting work purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-turkapally Contact Person Mr Venkatesh-9951007056.

Part Deliv
Invoice: 72
Date: 28/6/21
Amount 1,15,500

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	GVRC	Date:	24.06.2021
Site & Phase :	INNOPOLIS	Time:	13:55
Supplier:		Req. No.	163578
Material required before date:		ID No.	66970

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	50	Cum	3,500	
2						
3						
4						
5						
6						
7						
8						
9						

Remarks : For Atrium block east side retaining wall and footings concreting work purpose.

Prepared By	J.Soundarya	Approved by	G. Venkatesh
Sign.& Date	24.06.2021	Sign. & Date	24.06.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY

 24 JUN 2021
 G. Venkatesh
 Project Manager

APPROVED BY

 26 JUN 2021
 SOHAM NEEHI
 MANAGING DIRECTOR

Details of RMC pour					50 Cub Mtr
Company firm	GVRC	Project	Innopolis	A. Estimated quantity	50 Cub Mtrs
Flat Villa no	-	Block No.	Atrium Block	B Requisition quantity	33 Cub Mtrs
Footings	Retaining wall & Footings	PO Nos	78027	C. Actual quantity poured:	17 Cb Mtr
Requisition nos	163578	Supplier	SL RMC Plant	D. Difference (C-A)	
Sign of security		Sign of Admin		Sign of Project manager	
Date	06-07-2021	Date	06-07-2021	Date	06-07-2021

Sl No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	25-06-2021	16:08	06	1016	14,400	13,990	410	4083	93437
2.	25-06-2021	16:38	06	1018	14,400	13,720	680	4084	93438
3.	25-06-2021	16:58	06	1019	14,400	13,710	690	4085	93441
4.	25-06-2021	17:58	06	1020	14,400	14,070	70	4086	93442
5.	25-06-2021	19:19	2.5	1021	6,000	6,040	-	4087	93444
6.	25-06-2021	20:08	3.5	1022	8,400	8,100	300	4088	93445
7.	26-06-2021	11:20	03	1035	7,200	7,240	-	4089	93446
8.									
9.									
Total:					79,200	76,870	2,150		
Remarks:		Only 33 Cub Mtrs consumed out of 50 Cub Mtrs							