

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		15-07-2021		Prepared by:		T. D. N. N. N.	
PO/WO no.		77010		PO / WO Date.		08-05-2021	
Supplier Name		Geman Infra		PO/WO amount		Rs. 49,500/-	
Firm/Company		Modi Housing Pvt Ltd		Project		Soo - Part III	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	54	02-06-2021		Rs. 49,500/-			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 49,500/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	297	28/06/2021	93274	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						Rs. 49,500/-	
Amount E – PO / WO value:						Rs. 49,500/-	
Amount F – Difference (A – E):							
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			19-07-2021				
Remarks: R nec Pour Report is attached.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date							

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 54	Dated 2-Jun-2021
Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 97 to 101	Other Reference(s)
	Buyer's Order No. 77010 185002	Dated 8-May-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Pump Ready Mix Concrete		15.00 cum	2,796.61	cum	41,949.15
	SGST				9 %	3,775.42
	CGST				9 %	3,775.42
	Round Off					0.01
Total			15.00 cum			Rs 49,500.00

Amount Chargeable (in words) E. & O.E

INR Forty Nine Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	41,949.15	9%	3,775.42	9%	3,775.42	7,550.84
Total	41,949.15		3,775.42		3,775.42	7,550.84

Tax Amount (in words) : **INR Seven Thousand Five Hundred Fifty and Eighty Four paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



CEMEX INFRA**Modi Housing Pvt Ltd (Cherlapally)**

Ledger Account

Date	dc no	v.no	Quantity	Rate	M10
01-Jun-2021	97	5547	6.00 cum	3300.00/cum	19800.00
01-Jun-2021	98	5535	6.00 cum	3300.00/cum	19800.00
01-Jun-2021	101	5532	3.00 cum	3300.00/cum	9900.00
			15.00 cum		49500.00

Purchase Order

Page(s) 1 Of 1

08-05-2021 12:15:38 PM

Orig



77010

06 05 21 4.35.37

From Company : **Modi Housing Pvt.Ltd**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

9908265888

9640585858

Doc No

77010

185002

Doc Date

08-05-2021

Quote No

NIL

Quote Date

08-05-2021

SupplyType

Supply

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	15.00	3,300.00	0.00	0.00	49,500.00
Total Order Value . . .					49,500.00

Rupees : Fourty Nine Thousand Five Hundred Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager**Delivery Location** Silver Oak Villas Part III

Sy.No.11,12,14,15,16,17,18 , 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment will be made only after inspection of material.Above order for part-3 security room purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at SOVLLP Contact Person Mr Purshottam-9502177288For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Company Name:		MHPL-SOV-III		Date:		23-04-2021	
Site & Phase :		Silver Oak Villas-III		Time:		17:00	
Supplier				Req. No.		185002	
Material required before date:			26-04-2021		ID No.		65953
No	Description		Size	Quantity	Units	Inward No	Date
1	RMC		M10	15	M3		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For Part-3site security room purpose							
Prepared By		P.Aishwarya		Approved by			
Sign.& Date		23-04-2021		Sign. & Date			

Company Name:		Silver Oak Villas LLP		Date:			
Site & Phase :		Silver Oak Villas		Time:			
Supplier				Req. No.			
Material required before date:					ID No.		
No	Description			Size	Quantity	Units	Inward No

Note: On receipt of material at site write inward number and date in last 2 columns.

DELIVERY CHALLAN

D.C.No. **101**

Date: 01-06-2021

To:
M/s Modi Housing Pvt. Ltd. Kimga Road, 1st floor, Cherlapally

Vehicle No :

TS08UC5532

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
③	M-10	Time's 12:15 pm	3m ³	15m ³	Dump

INWARD WITH TIME:	
Inward No. <u>01</u>	Dt. <u>1/6/21</u>
MRN No: <u>9244</u>	Dt. <u>03/6/21</u>
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
SILVER OAK VILLAS LLP	




Receiver's Signature

[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 508

VEHICLE No.: TS08UE5532

GROSS : 21740

Kg. DATE : 01-06-21

TIME : 12:46

TARE : 14570

Kg. DATE : 01-06-21

TIME : 13:13

NETT : 7170

Kg. IN DATE WITH TIME

TIME :

WEIGHTMENT CHARGES Rs. 100

Kg. Inward No. 04

Dr. 1/6/21

MRN No:

DE:

Received By:

Sign

SILVER OAK VILLAS LLP

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

DELIVERY CHALLAN

D.C.No. **097**

Date: 01-06-2021

To: Modi Housing Pvt. Ltd = chervapany

Vehicle No: TS08UG5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M-10	Time: 10:05 AM	6m ³	6m ³	Dump

INWARD WITH TIME: 11/6/21
Inward No: 02 Dt: 02/6/21
SRN No: 7239 Sign: [Signature]
Received By: [Signature]
SILVER OAK VILLAS LLP

Receiver's Signature



[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 493

VEHICLE No.: TS08UE5547

26920

01-06-21

10:36

GROSS : 12725

Kg. DATE : 01-06-21 TIME :

11:45

TARE : 14195

Kg. DATE : 01-06-21 TIME :

NETT :

Kg. DATE : 01-06-21 TIME :

WEIGHMENT CHARGES Rs. : 100

INWARD WITH TIME	
Inward No	02
MRN No:	1/6/21
Received By:	Sign
SILVER OAK VILLAS LLP	

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

1004

DELIVERY CHALLAN

D.C.No.

098

Date: 01-06-2024

To.

M/s

Modi Housing Pvt. Ltd - Cherlapally

Vehicle No :

TS08061535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
②	m-10	Time - 10:25 AM	6m ³	12m ³	Dump

INWARD WITH TIME:	
Inward No. 037	Dr. 1/6/24
MRN No. 92440	Dr. 03/6/24
Received By: [Signature]	Sign: [Signature]
SILVER OAK VILLAS LLP	




Receiver's Signature

[Signature] Authorised Signature



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 497

VEHICLE No.: TS08UE5535

GROSS : 26330

Kg. DATE : 01-06-21

TIME : 10:51

TARE : 11755

Kg. DATE : 01-06-21

TIME : 12:05

NETT : 14575

Kg. DATE : TIME :

Kg. Inward No. 03

MRN No.

Received By:

Sign

SILVER OAK VILLAS LLP

Operator's Signature

WEIGHMENT CHARGES Rs. 1.00

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

RMC pour report

Company/ firm:	MHPL	Project:	SOV-III	A. Estimated quantity:	15 Cu Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	15 Cu Mtrs
Slab no.:	Nalla PCC Work	PO Nos.	77010	C. Actual quantity poured:	15 cum
Requisition nos.:	185002	Supplier:	Cemex infra	D. Difference (C-A):	0 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	01-05-2021	Date	01-05-2021	Date	03-06-2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01-06-2021	10.05	6cum	097	14,400kgs	14,195	205kgs	02	92339
2.	01-06-2021	10.25	6cum	098	14,400kgs	14,575	-	03	92440
3.	01-06-2021	12.15	6cum	101	7,200kgs	7170	30kgs	04	92441
4.									
5.									
6.									
7.									
8.									
9.									
10.									
Total:			58cum		36,000kgs	35,940Kgs	235Kgs		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.