


RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	200cum
Slab no.:	Towards Upper Basement	PO Nos.	78845	C. Actual quantity poured:	204cum
Requisition nos.:	VDF laying work purpose 177825	Supplier:	Cemex infra	D. Difference (C-A):	+4cum
Sign of security	Nizana	Sign of Admin		Sign of Project manager	
Date	5/8/2024	Date	5/8/24	Date	5/8/2024

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
1.	24.07.2021	09:00	6cum	165	14400cum	14500		17033	94659
2.	24.07.2021	09:15	6cum	166	14400cum	14530		17034	94660
3.	24.07.2021	09:45	6cum	168	14400cum	14540		17035	94661
4.	24.07.2021	11:40	6cum	172	14400cum	14870		17036	94662
5.	24.07.2021	12:00	6cum	173	14400cum	14520		17037	94663
6.	25.07.2021	12:00	6cum	198	14400cum	14870		17044	94665
7.	25.07.2021	14:36	6cum	200	14400cum	14580		17045	94666
8.	25.07.2021	16:00	6cum	202	14400cum	14790		17046	94668
9.	25.07.2021	18:00	5cum	203	12000cum	12230		17047	94669
10.	28.07.2021	12:35	6cum	234	14400cum	14950		17082	94671
11.	28.07.2021	15:30	7cum	240	16800cum	17640		17083	94672
12.	28.07.2021	17:00	7cum	243	16800cum	17510		17084	94673
Total			73cum		175200cum				
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	200cum
Slab no.:	Towards Upper Basement VDF laying work purpose	PO Nos.	78845	C. Actual quantity poured:	204cum
Requisition nos.:	177825	Supplier:	Cemex infra	D. Difference (C-A):	+4cum
Sign of security	NIZAM	Sign of Admin		Sign of Project manager	
Date	5/8/2021	Date	5/8/21	Date	5/8/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13	28.07.2021	17:30	7cum	244	16800cum	17700		17085	94674
14	28.07.2021	18:20	7cum	246	16800cum	15120	1680	17086	94675
15	30.07.2021	09:35	7cum	272	16800cum	17180		17103	94732
16	30.07.2021	10:10	7cum	273	16800cum	16890		17404	94735
17	30.07.2021	10:30	7cum	274	16800cum	17060		17405	94736
18	30.07.2021	12:00	7cum	275	16800cum	17160		17406	94737
19	30.07.2021	14:15	7cum	280	16800cum	17130		17407	94738
20	02.08.2021	11:20	6cum	321	14400cum	15090		17119	94739
21	02.08.2021	12:50	7cum	322	16800cum	16920		17120	94740
22	02.08.2021	14:10	7cum	323	16800cum	17240		17121	94741
23	02.08.2021	16:00	7cum	326	16800cum	17130		17122	94742
24	02.08.2021	18:10	7cum	329	16800cum	17240		17123	94743
Total			83cum		199200cum			1680kgs	

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	200cum
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	200cum
Slab no.:	Towards Upper Basement	PO Nos.	78845	C. Actual quantity poured:	204cum
Requisition nos.:	VDF laying work purpose 177825	Supplier:	Cemex infra	D. Difference (C-A):	+4cum
Sign of security	Nizam	Sign of Admin		Sign of Project manager	
Date	5/8/2021	Date	5/8/21	Date	5/8/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
25	02.08.2021	19:05	7cum	330	16800cum	17080		17124	94744
26	03.08.2021	06:55	7cum	331	16800cum	17040		17135	94745
27	03.08.2021	07:45	7cum	332	16800cum	16910		17136	94746
28	03.08.2021	12:15	7cum	337	16800cum	16020		17137	94747
29	03.08.2021	16:00	7cum	341	16800cum	17360		17138	94748
30	03.08.2021	18:10	7cum	346	16800cum	17430		17139	94749
31	03.08.2021	19:15	7cum	347	16800cum	17200		17140	94750
32									
33									
34									
35									
36									
Total:			48cum		117600cum				
Remarks:									

RMC pour report