


GMR July21,Monthly Milestone Report dt-02-08-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By		Ramprasad M					
Last updated on		2021-08-02 July 21 month					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21		
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21		
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21		
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21		
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21		
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21		
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21		
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			
11	A - 202		20-10-20	06-03-21			
12	A - 203		10-10-20	06-03-21			
13	A - 204		10-10-20	31-01-21			
14	A - 205		10-10-20	28-12-20	03-05-21		
15	A - 206		10-10-20	14-01-21			
16	A - 207		10-10-20	06-03-21			
17	A - 208		20-10-20	06-03-21			
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21			Flooring in progress
20	A - 302		05-12-20	27-03-21	03-05-21		
21	A - 303		24-11-20	11-03-21			tiles material from customer delay
22	A - 304		24-11-20	11-03-21	14-06-21		
23	A - 305		24-11-20	15-03-21	19-07-21		Flooring in progress
24	A - 306		24-11-20	06-03-21			Flooring in progress
25	A - 307		24-11-20	11-03-21	14-06-21		
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21			
28	A - 401	N/A	31-12-20	03-05-21			tiling work in progress
29	A - 402		31-12-20	26-04-21			
30	A - 403		31-12-20	26-04-21	28-06-21		
31	A - 404		31-12-20	26-04-21			tiling work in progress
32	A - 405		31-12-20	26-04-21			tiling work in progress
33	A - 406		31-12-20	10-05-21			tiling work in progress
34	A - 407		31-12-20	26-04-21			tiling work in progress
35	A - 408		31-12-20	26-04-21			Painting work in progress
36	A - 409	N/A	31-12-20	03-05-21			Painting work in progress
37	A - 501	N/A	21-02-21	23-06-21			Painting work in progress
38	A - 502		21-02-21	08-06-21			
39	A - 503		21-02-21	08-06-21			
40	A - 504		21-02-21	23-06-21			
41	A - 505		21-02-21	23-06-21			
42	A - 506		21-02-21	23-06-21			
43	A - 507		21-02-21	08-06-21			
44	A - 508		21-02-21	28-06-21			
45	A - 509	N/A	21-02-21	28-06-21			

APPROVED

 09 AUG 2021
 PROJECT ENGINEER

GMR July21,Monthly Milestone Report dt-02-08-21.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad					
Last updated on		2021-08-02 July 21 month					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20			
2	B- 102	N \ A	08-03-2020	26-12-20			
3	B- 103	N \ A	08-03-2020	19-12-20			
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Site office
7	B- 107	N \ A	08-03-2020	19-12-20			
8	B- 108	N \ A	18-03-2020	19-12-20			
9	B- 201	N \ A	19-09-2020	29-12-20			
10	B- 202	N \ A	19-09-2020	15-01-21			
11	B- 203	N \ A	23-06-2020	15-01-21			
12	B- 204	N \ A	23-06-2020	15-01-21			flooring in progress
13	B- 205	N \ A	23-06-2020	15-01-21			flooring in progress
14	B- 206	N \ A	23-06-2020	29-12-20			
15	B- 207	N \ A	19-09-2020	19-12-20			
16	B- 208	N \ A	19-09-2020	19-12-20			
17	B - 301	N \ A	20-10-2020	02-03-21			
18	B - 302	N \ A	20-10-2020	02-03-21			
19	B - 303	N \ A	28-09-2020	02-03-21			
20	B - 304	N \ A	28-09-2020	02-03-21			flooring in progress
21	B - 305	N \ A	28-09-2020	24-03-21			
22	B - 306	N \ A	28-09-2020	31-01-21			
23	B - 307	N \ A	20-10-2020	02-03-21			
24	B - 308	N \ A	20-10-2020	31-01-21			flooring in progress
25	B - 401	N \ A	13-11-2020	12-03-21			
26	B - 402	N \ A	13-11-2020	27-03-21			
27	B - 403	N \ A	24-10-2020	27-03-21			
28	B - 404	N \ A	24-10-2020	02-03-21			
29	B - 405	N \ A	24-10-2020	02-03-21			
30	B - 406	N \ A	24-10-2020	24-03-21			
31	B - 407	N \ A	13-11-2020	12-03-21			
32	B - 408	N \ A	13-11-2020	02-03-21			
33	B - 501	N \ A	12-Dec-20	26-04-21			
34	B - 502	N \ A	12-Dec-20	30-04-21			
35	B - 503	N \ A	20-11-2020	30-04-21			
36	B - 504	N \ A	20-11-2020	26-04-21			
37	B - 505	N \ A	20-11-2020	28-06-21			electrical conduiting
38	B - 506	N \ A	20-11-2020	28-06-21			2nd coat plastering in progress
39	B - 507	N \ A	12-Dec-20	30-04-21			
40	B - 508	N \ A	12-Dec-20	26-04-21			
41	B - 601	N \ A	29-06-21				
42	B - 602	N \ A	29-06-21				
43	B - 603	N \ A	26-05-21				
44	B - 604	N \ A	26-05-21				
45	B - 605	N \ A	26-05-21				
46	B - 606	N \ A	26-05-21				
47	B - 607	N \ A	29-06-21				
48	B - 608	N \ A	29-06-21				

APPROVED
09 AUG 2021

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		2021-08-02 July 21 month					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Footring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21					upper basemen slab centring
2	C - 102	12-03-21					upper basemen slab centring
3	C - 103	12-03-21					upper basemen slab centring
4	C - 104	12-03-21					upper basemen slab centring
5	C - 105	12-03-21					upper basemen slab centring
6	C - 106	12-03-21					upper basemen slab centring
7	C - 107	12-03-21					upper basemen slab centring
8	C - 201						
9	C - 202						
10	C - 203						
11	C - 204						
12	C - 205						
13	C - 206						
14	C - 207						
15	C - 301						
16	C - 302						
17	C - 303						
18	C - 304						
19	C - 305						
20	C - 306						
21	C - 307						
22	C - 401						
23	C - 402						
24	C - 403						
25	C - 404						
26	C - 405						
27	C - 406						
28	C - 407						
29	C - 501						
30	C - 502						
31	C - 503						
32	C - 504						
33	C - 505						
34	C - 506						
35	C - 507						
36	C - 601						
37	C - 602						
38	C - 603						
39	C - 604						
40	C - 605						
41	C - 606						
42	C - 607						

Signature


APPROVED BY

 PROJECT MANAGER
 09 AUG 2021

Company Name		Modiproperties Pvt Ltd					
Project		GUL MOHAR RESIDENCY					
Prepared By							
Last updated on		2021-08-02 July 21 month					
Block No		Block - D					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21	✓			
2	D - 102	08-06-21	28-07-21	✓			
3	D - 103	12-03-21	25-07-21	✓			
4	D - 104	12-03-21	25-07-21	✓			
5	D - 105	12-03-21	25-07-21	✓			
6	D - 106	12-03-21	25-07-21	✓			
7	D - 107	08-06-21	28-07-21	✓			
8	D - 108	08-06-21	28-07-21	✓			
9	D - 201						Slab centring progress
10	D - 202						Slab centring progress
11	D - 203						Slab centring progress
12	D - 204						Slab centring progress
13	D - 205						Slab centring progress
14	D - 206						Slab centring progress
15	D - 207						Slab centring progress
16	D - 208						Slab centring progress
17	D - 301						Slab centring progress
18	D - 302						
19	D - 303						
20	D - 304						
21	D - 305						
22	D - 306						
23	D - 307						
24	D - 308						
25	D - 401						
26	D - 402						
27	D - 403						
28	D - 404						
29	D - 405						
30	D - 406						
31	D - 407						
32	D - 408						
33	D - 501						
34	D - 502						
35	D - 503						
36	D - 504						
37	D - 505						
38	D - 506						
39	D - 507						
40	D - 508						
41	D - 601						
42	D - 602						
43	D - 603						
44	D - 604						
45	D - 605						
46	D - 606						
47	D - 607						
48	D - 608						

APPROVED

28/07/2021

APPROVED

 PROJECT MANAGER
 02 AUG 2021

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By:							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E - 501						
30	E - 502						
31	E - 503						
32	E - 504						
33	E - 505						
34	E - 506						
35	E - 507						
36	E - 601						
37	E - 602						
38	E - 603						
39	E - 604						
40	E - 605						
41	E - 606						
42	E - 607						

APPROVED BY: 
 09 AUG 2021
 PROJECT

CAR July 21, Monthly Milestone Report dt 02 08 21.xlsx

Company Name: Mod Properties Pvt Ltd		Project: GRI MOHAR RESIDENCY				
Prepared By: Last updated on: 2021-08-02 July 21 month		Block - F				
S No	Flat No	Plumb beam casting Date	Slab casting date	Stage - I IW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date
1	F - 101	14-11-20	12-12-20	30-04-21		
2	F - 102	14-01-21	08-02-21			Plastering in Progress
3	F - 103	31-05-21				
4	F - 104	26-05-21				
5	F - 105	14-01-21	08-02-21			Plastering in Progress
6	F - 106	14-11-20	12-12-20	30-04-21		
7	F - 201	14-11-20	30-12-20	08-06-21		
8	F - 202	14-01-21	19-03-21			Plastering in Progress
9	F - 203	31-05-21				
10	F - 204	26-05-21				
11	F - 205	14-01-21	19-03-21			Plastering in Progress
12	F - 206	14-11-20	30-12-20	08-06-21		
13	F - 301	14-11-20	10-02-21	14-06-21		
14	F - 302	14-01-21	23-06-21			
15	F - 303	31-05-21				
16	F - 304	26-05-21				
17	F - 305	14-01-21	23-06-21			
18	F - 306	14-11-20	10-02-21	14-06-21		
19	F - 401	14-11-20	06-03-21			Brickwork in Progress
20	F - 402	14-01-21				
21	F - 403	31-05-21				columns in progress
22	F - 404	26-05-21				
23	F - 405	14-01-21				columns in progress
24	F - 406	14-11-20	06-03-21			Brickwork in Progress
25	F - 501	14-11-20	19-03-21			
26	F - 502	14-01-21				
27	F - 503	31-05-21				
28	F - 504	26-05-21				
29	F - 505	14-01-21				
30	F - 506	14-11-20	19-03-21			
31	F - 601	14-11-20				ready for concrete
32	F - 602	14-01-21				
33	F - 603	31-05-21				
34	F - 604	26-05-21				
35	F - 605	14-01-21				
36	F - 606	14-11-20				ready for concrete

ADDITIONAL
09 AUG 2021
PRG

Company Name		Modiproperties Pvt Ltd					
Project		GUL MOHAR RESIDENCY					
Prepared By							
Last updated on		2021-08-02 July 21 month					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion on date	Remarks
1	G - 101	06-03-21					1 st floor slab centring progress
2	G - 102	27-03-21					1 st floor slab centring progress
3	G - 103	14-06-21					1 st floor slab centring progress
4	G - 104	14-06-21					1 st floor slab centring progress
5	G - 105	27-03-21					1 st floor slab centring progress
6	G - 106	06-03-21					1 st floor slab centring progress
7	G - 107	06-03-21					1 st floor slab centring progress
8	G - 201						
9	G - 202						
10	G - 203						
11	G - 204						
12	G - 205						
13	G - 206						
14	G - 207						
15	G - 301						
16	G - 302						
17	G - 303						
18	G - 304						
19	G - 305						
20	G - 306						
21	G - 307						
22	G - 401						
23	G - 402						
24	G - 403						
25	G - 404						
26	G - 405						
27	G - 406						
28	G - 407						
29	G - 501						
30	G - 502						
31	G - 503						
32	G - 504						
33	G - 505						
34	G - 506						
35	G - 507						
36	G - 601						
37	G - 602						
38	G - 603						
39	G - 604						
40	G - 605						
41	G - 606						
42	G - 607						

APPROVED
09 AUG 2021
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GUL MOHAR RESIDENCY					
Prepared By							
Last updated on		2021-08-02 July 21 month					
Block No		Block - H					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101						footing work in progress
2	H - 102						footing work in progress
3	H - 103						footing work in progress
4	H - 104						footing work in progress
5	H - 105						Excavation in progress
6	H - 106						Excavation in progress
7	H - 107						Excavation in progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

Signature

mmf

APPROVED
09 AUG 2021
PROJECT M