

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/8/21		Prepared by: P. Sneha	
PO/WO no. 78739		PO / WO Date. 17/7/21	
Supplier Name Talga Ready mix		PO/WO amount 117,000/-	
Firm/Company GVRCL		Project innopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	1479	17/7/21	163800/-
2			/
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			163800/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.	4032, 4033	17/7/21	94295, 94296 ☒ Yes ☐ No
2.	4038, 4041	17/7/21	94298, 94299 ☐ Yes ☐ No
3.	4043, 4044	17/7/21	94300, 94301 ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			163800/-
Amount E – PO / WO value:			117,000/-
Amount F – Difference (A – E): GST-18%			46,800/-
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. / ☒ No	
Payment – due date		16/8/21	
Remarks: Excess material received.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	12/8/21	16/8/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value e 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE**TAIGA READY MIX PRIVATE LIMITED**8-2-269/s/88,B&B1 N EW NO .386 ,SAGAR SOCIETY ,
ROAD NO 2, BANJARA HILLS, HYDERABAD -500034

Email : taigareadymix@gmail.com , Phone No. : 040-23544966

ORIGINAL

Invoice No.

1479**Customer Name & Billing Address :**GV RESEARCH CENTERS PRIVATE LIMITED
MG Road5-4-187/3Soham
mansionSecunderabad,500003MG Road**Invoice No. :** 1479**Invoice Date :** 17/07/2021**Invoice Time :** 16:45:15**GSTIN : 36AAICT5393E1Z2****Site Name & Address :**GVRC PVT LTD
TURKAPALLY**HSN Comodity :** Ready Mix Concrete**HSN Code :** 3824 50 10**GSTIN NO. :** 36AAHCG4562D1ZP

Sl. No.	Grade	Qty.	Basic Price	Taxable Amount
1	M-25 GVRC	42.0	* 3305.08	138813.56

BANK DETAILS :

ACCOUNT NAME : TAIGA READY MIX PRIVATE LIMITED

A/C NO : 259959966966

BANK NAME : IndusInd Bank

IFSC CODE : INDB0001664

BRANCH : SRINAGAR COLONY, HYDERABAD

Sub Total	138813.56
SGST(9.0%) :	12493.22
CGST(9.0%) :	12493.22
IGST(0.0%) :	0.0
TCS(0.0%) :	0.0
Round off	0
GRAND TOTAL	163800.0

Amount In Words : Rupees One Lakh Sixty Three Thousand Eight Hundred Only**Mode of Transport :** Transit Mixer**Name of Transport :****Vehicle No. :** TS15AB6272**Driver :** RAJENDAR**Supply from :** Sy No.618/A,Pudoor, Medchal Mandal,
Medchal, Malkajgiri Dist. - 501401**Po No :** 78739**Pump :** PUMP 2

Ordered Qty. (CUM)	Qty. With This load (CUM)	Cumulative Qty. (CUM)
30.0	42.0	42.0

TERM'S & CONDITIONS : --

- 1) Goods Once loaded Cannot be Taken back or exchanged.
- 2) Goods once received to the site and not unloaded in time within 2-3 hours our company will not be responsible for any quality issues.
- 3) If cube casting done by customer site the casting should be done in proper condition and curing should be done in properly. if curing is not done properly our company is not responsible for any quality issue.
- 4) Subject to Hyderabad Jurisdiction.
- 5) If payment is not done by due date, interest will be charged @24% P.A. on daily basis from the date of supply.

Receiver's Name & Signatory**Name :****Contact No :****In Time :****Out Time :****FOR TAIGA READY MIX PRIVATE LIMITED****Authorized Signatory**

Purchase Order



78739

6.07.21 4:14:06

Page(s) 1 of 1

17-07-2021 10:25:03 AM

Or

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

Taiga Readymix
Medchal Pudoor Village, sy nos, 618/A Pudoor, Medchal
Mandal, Medchal, Malkajgiri Dist-Pincode-501401

7331166966

8019671079

Doc No	78739	163626
Doc Date	17-07-2021	
Quote No	NIL	
Quote Date	17-07-2021	
SupplyType	Supply	

Kind Attn : J.Dileep Narayan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	30.00	3,900.00	0.00	0.00	117,000.00
Total Order Value . . .					117,000.00

Rupees : One Lakh(s) Seventeen Thousand Only.

Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Working Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment as per actual receipt of material. Above Order for 5600C slab-02 use purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC Contact Person Mr Venkatesh-9705636277.

For MDs APPROVAL
☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

APPROVED BY
19 JUL 2021
SOHAM MODI
MANAGING DIRECTOR

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Taiga Readymix**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form						
Company Name:		GVRC		Date		16 07 2021
Site & Phase :		INNOPOLIS		Time		10 38
Supplier:				Req No		163626
Material required before date:				ID No		67599
No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	30	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
Remarks : For 5600C Slab -02 purpose.						
Prepared By		J.Soundarya		Approved by		G Venkatesh
Sign & Date		16.07.2021		Sign & Date		16.07.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
19 JUL 2021
SOHAM MODI
MANAGING DIRECTOR

APPROVED BY
16 JUL 2021
G. Venkatesh
Project Manager

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	30 Cub Mtrs
Flat / Villa no.:	-	Block No.:	5600C	B Requisition quantity	30 Cub Mtrs
Footings :	5600C Slab-2	PO Nos.	78739	C. Actual quantity poured:	42 Cub Mtrs
Requisition nos.:	163626	Supplier:	Taiga Readymix	D. Difference (C-A):	12 Cb Mtr
Sign of security		Sign of Admin		Sign of Project manager	
Date	24-07-2021	Date	24-07-2021	Date	24-07-2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	17-07-2021	12:00	07	4032	16,800	16750	-	4264	94295
2.	17-07-2021	12:26	07	4033	16,800	16830	-	4265	94296
3.	17-07-2021	01:10	07	4038	16,800	16730	-	4266	94298
4.	17-07-2021	02:49	07	4041	16,800	16760	-	4267	94299
5.	17-07-2021	03:57	07	4043	16,800	16810	-	4268	94300
6.	17-7-2021	04:45	07	4044	16,800	16810	-	4269	94301
7.									
8.	Total		42		1,00,800	1,00,690			
9.									

Note:

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Note: Ordered 30 cub mtrs but Extra 12 cub mtrs consumed.