

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/8/21		Prepared by: P. Sneha	
PO/WO no. 78755		PO / WO Date. 19/7/21	
Supplier Name Paiga Ready mix		PO/WO amount 97,500/-	
Firm/Company GVRG		Project Innopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	1481	18/7/21	101400/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			101400/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.	4050, 4055	18/7/21	94288, 94290 ☒ Yes ☐ No
2.	4060, 4063	18/7/21	94292, 94293 ☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			101400/-
Amount E – PO / WO value:			97,500/-
Amount F – Difference (A – E): GST-18%			3,900/-
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		16/8/21	
Remarks: Excess material received.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	12/8/21	12/8/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

TAIGA READY MIX PRIVATE LIMITED

8-2-269/s/88,B&B1 NEW NO .386 ,SAGAR SOCIETY ,
ROAD NO 2, BANJARA HILLS, HYDERABAD -500034

Email : taigareadymix@gmail.com , Phone No. : 040-23544966

ORIGINAL

Invoice No.

1481

Customer Name & Billing Address :

GV RESEARCH CENTERS PRIVATE LIMITED
MG Road5-4-187/3Soham
mansionSecunderabad,500003MG Road

Invoice No. : 1481

Invoice Date : 18/07/2021

Invoice Time : 17:32:15

GSTIN : 36AAICT5393E1Z2

Site Name & Address :

GVRC PVT LTD
TURKAPALLY

HSN Comodity : Ready Mix Concrete

HSN Code : 3824 50 10

GSTIN NO. : 36AAHCG4562D1ZP

Sl. No.	Grade	Qty.	Basic Price	Taxable Amount
1	M-25 GVRC	26.0	3305.08	85932.2

BANK DETAILS :

ACCOUNT NAME : TAIGA READY MIX PRIVATE LIMITED

A/C NO : 259959966966

BANK NAME : IndusInd Bank

IFSC CODE : INDB0001664

BRANCH : SRINAGAR COLONY, HYDERABAD

Sub Total

85932.2

SGST(9.0%) :

7733.9

CGST(9.0%) :

7733.9

IGST(0.0%) :

0.0

TCS(0.0%) :

0.0

Round off

0

GRAND TOTAL

101400.0

Amount In Words : Rupees One Lakh One Thousand Four Hundred Only

Mode of Transport : Transit Mixer

Name of Transport :

Vehicle No. : TS08UH8664

Driver : RAMASHISH

Supply from : Sy No.618/A,Pudoor, Medchal Mandal,
Medchal, Malkajgiri Dist. - 501401

Po No : 78755

Pump : PUMP 2

Ordered Qty. (CUM)

26.0

Qty. With This load (CUM)

26.0

Cumulative Qty. (CUM)

26.0

TERM'S & CONDITIONS : --

- 1) Goods Once loaded Cannot be Taken back or exchanged.
- 2) Goods once received to the site and not unloaded in time within 2-3 hours our company will not be responsible for any quality issues.
- 3) If cube casting done by customer site the casting should be done in proper condition and curing should be done in properly. if curing is not done properly our company is not responsible for any quality issue.
- 4) Subject to Hyderabad Jurisdiction.
- 5) If payment is not done by due date, interest will be charged @24% P.A. on daily basis from the date of supply.

Receiver's Name & Signatory

Name :

Contact No :

In Time :

Out Time :

FOR TAIGA READY MIX PRIVATE LIMITED

Authorized Signatory

Purchase Order

Page(s) 1 Of 1

19-07-2021 11:39:00 AM



78755

16.07.21 4:14:06

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

Taiga Readymix
Medchal Pudoor Village, sy nos, 618/A Pudoor, Medchal
Mandal, Medchal, Malkajgiri Dist-Pincode-501401

7331166966

8019671079

Doc No	78755	163634
Doc Date	19-07-2021	
Quote No	NIL	
Quote Date	19-07-2021	
SupplyType	Supply	

Kind Attn : **J.Dileep Narayan**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	25.00	3,900.00	0.00	0.00	97,500.00
Total Order Value . . .					97,500.00

Rupees : Ninty Seven Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material. Above Order for 2727 OHT Bottom use purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at GVRC Contact Person Mr Venkatesh-9705636277.



- For MDs APPROVAL
- ☐ High Value/quantity beyond limits.
 - ☒ Po/Req. processed post approval.
 - ☐ Approval for technical details/clarification
 - ☐ Replenishing SLLP stock
 - ☐ Other

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Name : _____

Accepted the above Terms And Conditions

For **Taiga Readymix**

Date : ___/___/___

1080

Requisition Form

Company Name:		GVRC		Date:		17.07.21	
Site & Phase :		INNOPOLIS		Time:		03.00	
Supplier				Req. No.		163634	
Material required before date:		Urgent		ID No.		67637	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	25	Cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : For Block 2727 OHT Bottom Slab Work Purpose (Staircase Head Room)							
Prepared By		Rahul.T		Approved by		Venkatesh.G	
Sign. & Date		17.07.21		Sign. & Date		17.07.21	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED
19 JUL 2021
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
19 JUL 2021
SOHAM MOJI
MANAGING DIRECTOR

APPROVED BY
17 JUL 2021
G. Venkatesh
Project Manager

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	25 Cub Mtrs
Flat / Villa no.:	-	Block No.:	2727	B Requisition quantity	25 Cub Mtrs
Footings :	2727 OHT Bottom slab	PO Nos.	78755	C. Actual quantity poured:	26 Cub Mtrs
Requisition nos.:	163634	Supplier:	Taiga Readymix	D. Difference (C-A):	1 Cb Mtr
Sign of security		Sign of Admin		Sign of Project manager	
Date	24-07-2021	Date	24-07-2021	Date	24-07-2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	18-07-2021	12:10	07	4054	16,800	16,560	-	4272	94288
2.	18-07-2021	12:26	07	4055	16,800	16,520	-	4273	94290
3.	18-07-2021	03:46	07	4060	16,800	16,690	-	4275	94292
4.	18-07-2021	5:32	05	4063	12,000	11,930	-	4276	94293
5.									
Total:			26		62,400	61,700	-		
Remarks:		NOTE: 1 cu m is extra consumed							

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.