

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 12/8/21		Prepared by: P. Sreha	
PO/WO no. 79268		PO / WO Date. 4/8/21	
Supplier Name SL Rmc plant		PO/WO amount 164,000/-	
Firm/Company GURC		Project Innopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	116	7/8/21	1,45,500/-
2			
3			/
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			1,45,500/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.	1932,1941	2/8/21, 3/8/21	94683,94685 ☐ Yes ☐ No
2.	1971,1964	4/8/21	94861,94862 ☐ Yes ☐ No
3.	1969,2006,2011	7/8/21	94864,95010 95011 ☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			Short fall -649/-
Amount C –Other Debits :			Short fall -649/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,39,009/2
Amount E – PO / WO value:			1,45,500
Amount F – Difference (A – E): GST-18%			18,500/-
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved –within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		16/8/21	
Remarks: Excess material received Short fall			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	12/8/21	12/8/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com	Invoice No. 115	Dated 7-Aug-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 79268-163673	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	48.50 cbm	2,542.37	cbm	1,23,304.95
	Output CGST @9 %					9 %	11,097.45
	Output SGST @9%					9 %	11,097.45
	Round Off						0.15
		Total		48.50 cbm			₹ 1,45,500.00

Amount Chargeable (in words)

INR One Lakh Forty Five Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	1,23,304.95	9%	11,097.45	9%	11,097.45	22,194.90
Total	1,23,304.95		11,097.45		11,097.45	22,194.90

Tax Amount (in words) : **INR Twenty Two Thousand One Hundred Ninety Four and Ninety paise Only**

Remarks:

02.08.2021 to 06.08.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & LAYB0000136

Customer's Seal and Signature

for SI Rmc Plant
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) GSTIN: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com	Invoice No. 116	Dated 7-Aug-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 79368-163686	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Dated	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	23.00 cbm	3,474.58	cbm	79,915.34
	Output CGST @9 %					9 %	7,192.38
	Output SGST @9 %					9 %	7,192.38
	Less : Round Off						(-)0.10
Total				23.00 cbm			₹ 94,300.00

Amount Chargeable (in words)

INR Ninety Four Thousand Three Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	79,915.34	9%	7,192.38	9%	7,192.38	14,384.76
Total	79,915.34		7,192.38		7,192.38	14,384.76

Tax Amount (in words) : **INR Fourteen Thousand Three Hundred Eighty Four and Seventy Six paise Only**

Remarks:
03.08.2021 to 06.08.2021

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
Bank Name : Lakshmi Vilas Bank
A/c No. : 0136360000001393
Branch & IFS Code : As Rao Nagar & LAVB0000136

Customer's Seal and Signature

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

04-08-2021 4:22:36 PM

Original



79368

31.07.21 2:18:26

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79368	163686
Doc Date	04-08-2021	
Quote No	NIL	
Quote Date	04-08-2021	
SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	40.00	4,100.00	0.00	0.00	164,000.00
Total Order Value . . .					164,000.00

Rupees : One Lakh(s) Sixty Four Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material.Above order for 4545 block basement-01 coloum purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

Part bill -

Bill NO = 116

Bill date = 7/8/21

Bill amount = 1,45,500/-

Bal. amount = 18,500/-



date 12/8

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

04/08/2021

Name :

Date : / /

Requisition Form

Company Name:	GVRC	Date:	02.08.2021
Site & Phase :	Innopolis	Time:	10.50
Supplier	SL infra RMC plant	Req. No.	163686
Material required before date:	Urgent	ID No.	68104

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M30	40	Cub Mtr		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: For 4545 block basement 01 column purpose

Prepared By	Sanjay	Approved by	Venkatesh.G
Sign. & Date	02.08.2021	Sign. & Date	02.08.2021

Note:

APPROVED BY
-4 AUG 2021
SOHAM MOJI
MANAGING DIRECTOR

APPROVED BY
02 AUG 2021
G. Venkatesh
Project Manager

DLC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	50Cub Mtrs
Flat / Villa no.:	-	Block No.:	Road	B. Requisition quantity:	50 Cub Mtrs
Footings :	-	PO Nos.	79268	C. Actual quantity poured:	50Cub Mtrs
Requisition nos.:	163673	Supplier:	SL RMC Plant	D. Difference (C-A):	-
Sign of security		Sign of Admin		Sign of Project manager	
Date	09-08-2021	Date	09-08-2021	Date	09-08-2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02-08-2021	18:40	10	1932	24000	20990	-	4382	94683
2.	03-08-2021	12:44	8	1941	19200	18420	780	4390	94685
3.	04-08-2021	17:45	6	1971	14400	13710	690	4406	94861
4.	04-08-2021	12:45	6	1964	14400	13850	550	4403	94862
5.	04-08-2021	15:35	6	1969	14400	13820	580	4405	94864
6.	07-08-2021	11:55	8	2006	19200	18570	630	4434	95010
7.	07-08-2021	15:20	6	2011	14400	13830	570	4437	95011
8.									
Total:			50 Cub		120000	113190	-	-	-
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.