

RMC pour report


Company/ firm: Modi properties pvt ltd		Project: May Flower Platinum		A. Estimated quantity: 200cum	
Flat / Villa no.: -		Block No.: A block		B. Requisition quantity: 200cum	
Slab no.: Towards Lower Basement VDF laying work purpose		PO Nos. 79247		C. Actual quantity poured: 218cum	
Requisition nos.: 177867		Supplier: HI Tech Infra		D. Difference (C-A): +18cum	
Sign of security Nizam		Sign of Admin 		Sign of Project manager 	
Date 19/08/2021		Date 19/8/21		Date 19/8/2021	

Details of RMC pour										
Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.	
1.	06.08.2021	11:30	7cum	2560		16800	16600	200	17175	94917
2.	06.08.2021	12:00	7cum	2561		16800	16510	290	17176	94918
3.	06.08.2021	13:00	7cum	2564		16800	16300	500	17177	94919
4.	07.08.2021	15:00	7cum	2605		16800	16480	320	17192	94920
5.	07.08.2021	15:30	7cum	2606		16800	16450	350	17193	94921
6.	07.08.2021	16:00	7cum	2607		16800	16640	170	17194	94922
7.	07.08.2021	16:30	7cum	2609		16800	16500	300	17195	94923
8.	07.08.2021	17:00	7cum	2610		16800	16550	250	17196	94925
9.	07.08.2021	17:30	7cum	2611		16800	16480	320	17197	94927
10.	07.08.2021	18:00	7cum	2616		16800	15880	1020	17198	94928
11.	07.08.2021	18:30	7cum	2618		16800	16640	160	17199	94929
12.	08.08.2021	10:30	7cum	2623		16800	16410	390	17201	94930
Total			84cum			201600cum		4270kgs		

Remarks:

RMC pour report

Company/ firm:		Modi properties pvt ltd		Project:		May Flower Platinum		A. Estimated quantity:		200cum	
Flat / Villa no.:		-		Block No.:		A block		B. Requisition quantity:		200cum	
Slab no.:		Towards lower Basement VDF laying work purpose		PO Nos.		79247		C. Actual quantity poured:		218cum	
Requisition nos.:		177867		Supplier:		HI Tech Infra		D. Difference (C-A):		+18cum	
Sign of security		NIZAM		Sign of Admin				Sign of Project manager			
Date		19/08/2021		Date		19/8/21		Date		13/8/2021	
Details of RMC pour											
Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.		
13	08.08.2021	11:00	7cum	2624	16800cum	15640	1160	17202	95056		
14	08.08.2021	11:30	7cum	2625	16800cum	16230	570	17203	95057		
15	08.08.2021	12:00	7cum	2626	16800cum	16390	410	17204	95058		
16	08.08.2021	12:30	7cum	2627	16800cum	16400	400	17205	95060		
17	08.08.2021	13:00	7cum	2631	16800cum	15660	1140	17206	95061		
18	08.08.2021	13:30	5cum	2632	12000cum	11870	130	17207	95063		
19	11.08.2021	11:00	7cum	2714	16800cum	17190		17231	95110		
20	11.08.2021	11:30	6cum	2715	16800cum	16270	530	17232	95111		
21	11.08.2021	12:00	7cum	2716	16800cum	16720	80	17233	95112		
22	11.08.2021	12:30	7cum	2718	16800cum	16690	110	17234	95114		
23	11.08.2021	13:10	3cum	2719	7200cum	7580		17235	95115		
24	16.08.2021	09:30	7cum	2827	16800cum	16740	60	17269	95291		
Total			81cum		187200cum		4590kgs				

Company/ firm:		Modi properties pvt ltd		Project:		May Flower Platinum		A. Estimated quantity:		200cum	
Flat / Villa no.:		-		Block No.:		A block		B. Requisition quantity:		200cum	
Slab no.:		Towards lower Basement VDF laying work purpose		PO Nos.		79247		C. Actual quantity poured:		218cum	
Requisition nos.:		177867		Supplier:		HH Tech infra		D. Difference (C-A):		+18cum	
Sign of security		MIZAM		Sign of Admin				Sign of Project manager			
Date		19/08/2021		Date				Date		19/8/2021	
Details of RMC pour											
Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MNR No.		
25	16.08.2021	10:00	7cum	2828	16800cum	16400	400	17270	95292		
26	16.08.2021	10:30	7cum	2829	16800cum	16420	380	17271	95293		
27	16.08.2021	11:00	7cum	2830	16800cum	16420	380	17272	95294		
28	16.08.2021	11:30	7cum	2832	16800cum	16230	570	17273	95295		
29	16.08.2021	12:00	7cum	2833	16800cum	16120	680	17274	95296		
30	16.08.2021	12:30	7cum	2834	16800cum	16260	540	17275	95297		
31	16.08.2021	13:00	7cum	2839	16800cum	16450	350	17276	95298		
32	16.08.2021	13:30	7cum	2842	16800cum	16550	250	17277	95299		
33											
34											
35											
36											
Total:			56cum		134400cum		3550kgs				
Remarks:											