

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/8/21		Prepared by: P. Sneha	
PO/WO no. 78553		PO / WO Date. 13/7/21	
Supplier Name Sri Sai Vishal Enterprises		PO/WO amount 27,900/-	
Firm/Company modi Reality, Pocharam, Up		Project NGH	
Sl. No.	Bill No.	Bill Date	Bill amount
1	062	21/8/21	27,900/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			
Sl. No.	DC No	DC. Date	MRN No.
1.	059	17/7	94091
2.	060	17/7	94092
3.			
Amount B –Other Credits :Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier: 27,900/-			
Amount E – PO / WO value: 27,900/-			
Amount F – Difference (A – E): GST-18%			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____ /- ☒ No	
Payment – due date		23/8/21	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	21/8/21		21 AUG 2021
Date	Sneha		MINISH PARIKH MANAGER PROCUREMENT

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s modi Realty pocharam
pocharam
Inv. No. 062 Date : 07-08-21

D.C. No. _____ Date : _____

P. O. 78553 Date : 13-07-21

Payment _____

Party GSTIN _____

State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks 4X8X16 6X8X16 — 6X8X12		900	31	nos	27,900.20

Rupees in words Twenty Seven Thousand
nine hundred only

TOTAL 27,900.20

SGST @ %

CGST @ %

GRAND TOTAL 27,900.20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

2

SRI SAI VISHAL ENTERPRISES

MODI REALITY POCHARAM LLP

Sold BRICKS (6X8X16)

DATE	V.NO	DC.NO	6X8X16	PO.NO	PO.DATE
17.7.2021	0811	59	350	78553	13.7.2021
17.7.2021	9193	60	350	::	::
		Total No:s	700		

Purchase Order



12.07.21 11:10:50

Page(s) 1 of 1

13-07-2021 11:20:10

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-50000.
G S T No. : 36ABIFM1836H1Z7

Supplier Details			
Sri Sai Vishal Enterprises 12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri, Telangana-500017. GSTIN 36ACZPL1512H1ZF 9391029193 9391029193	Doc No	78553	181621
	Doc Date	13-07-2021	
	Quote No	Nil	
	Quote Date	19-05-2021	
	SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	900.00	31.00	0.00	0.00	27,900.00
Total Order Value . . .					27,900.00
Rupees : Twenty Seven Thousand Nine Hundred Only.					

Terms and Conditions :-

Specification /	Items shall be of strength minimum 30kgs/cm2. QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage in your account only. Above order for South West Security Kiosk side and CA work purpose.
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name :

Contact :-

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Name : _____

Date : __/__/__

Requisition Form - Cement Blocks							
Company		Modi Reality Pocharam LLP	Site & Phase	Niligiri Heights			
Req. no.		181621	Req. Date	12.07.2021			
Material required before		15.07.2021	ID no.	67475			
Prepared by:		S.Sharvani	Approved by (sign):				
Flat / Block no:	south West security kiosk Side and CA work Purpose						
S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 4" Cement blocks (16"x8"x4")	Qty required - 6" Cement blocks (16"x8"x6")	Qty required - 4" Cement blocks (16"x8"x4")
1	Type E - 3BHK - 1,200 sft	Nos	-	-	-	-	-
2	Type G - 3BHK - 1,200 sft	Nos	-	-	-	-	-
3	Type F - 2BHK - 1130 Sft	Nos	-	-	-	-	-
4	Type D (a) - 3BHK - 1625 Sft	Nos	-	-	-	-	-
5	Type D (b) - 3BHK - 1625 Sft	Nos	-	-	-	-	-
6	CA Works	Nos	1.0	900.0	-	900.0	-
	Total					900.0	-
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered		
1	6" Cement blocks (16"x8"x6")	Nos	900.0	-	900.0		
2	4" Cement blocks (16"x8"x4")	Nos	-	-	-		
	Total						
Note: 10% of blocks must be half size							

APPROVED
13 JUL 2021
F. PRABHAKAR
Sr. MANAGER PURCHASE

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. 060

Date : 17/07/2024

M/s. modip realty pochayam LLP

P.O. No. 78553

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY						
1/	solid Bricks	6x8x16	550						
INWARD <table><tr><td>Inward No: 10214</td><td>Dt: 12/07/24</td></tr><tr><td>MRN No: 94092</td><td>Dt: 19/07/24</td></tr><tr><td>Received By: [Signature]</td><td>Sign: [Signature]</td></tr></table> NILGIRI IIE				Inward No: 10214	Dt: 12/07/24	MRN No: 94092	Dt: 19/07/24	Received By: [Signature]	Sign: [Signature]
Inward No: 10214	Dt: 12/07/24								
MRN No: 94092	Dt: 19/07/24								
Received By: [Signature]	Sign: [Signature]								
Vehicle No. TS08 HE 9193									
Time : 3.30 PM									
Driver Name : SK. JAMAL									
		Total	550						

Received the above material
in good conditionFor **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature

DELIVERY CHALLAN ① : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. 059

Date 17/07/2021

M/s. Modi Reality Pocharam LLP

P.O. No. 78553

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY								
1	solid. Bricks	6x8x16	350								
INWARD <table><tr><td>Inward No: 10213</td><td>Dr: 17/07/21</td></tr><tr><td>MRN No: 94091</td><td>Dr: 19/7/21</td></tr><tr><td>Received By: </td><td>Sign: </td></tr><tr><td colspan="2">NILGIRI HEIGHTS</td></tr></table>				Inward No: 10213	Dr: 17/07/21	MRN No: 94091	Dr: 19/7/21	Received By: 	Sign: 	NILGIRI HEIGHTS	
Inward No: 10213	Dr: 17/07/21										
MRN No: 94091	Dr: 19/7/21										
Received By: 	Sign: 										
NILGIRI HEIGHTS											
Vehicle No. TS 08 UE 0811											
Time: 3.00 PM											
Driver Name: Ram Lal											
		TOTAL	350								

Received the above material
in good condition

For **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature



Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP _____ LLP	Requisition nos.:	181621	Total PO quantity:	900
Project:	NC _____ GH	PO No(s).	78553	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	C _____ A	Total material delivered	YES	Quantity delivered during week:	900
Supplier:	Sri sai _____ vishal enter _____ prises	Close PO:	YES	Balance quantity to be delivered:	-
Sign of security		Sign of Admin		Sign of Project manager	
Date	20. _____ 7.21	Date	20.07.21	Date	20.07.21

Details of solid blocks – delivered _____ in earlier period.

S No	Date	Ti _____ me	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
	Total:						

Details of solid blocks – delivered _____ during the week.

S No	Date	T _____ ime	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	17.07.21	3:0 _____ 0PM	6X8X16	350	059	10213	94091
2.	17.07.21	3.3 _____ 0PM	6X8X16	550	060	10214	94092
	Total:			900			

Remarks:

Note: 1. Report to be sent to HO every Saturday delivered quantity includes all types of blocks.

with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and

APPROVED BY

20 JUL 2021

G. VIJAY RAJ
NILGIRI HEIGHTS

Certified by:

Admin Officer
NILGIRI HEIGHTS