



Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:	Sursani constructions	
Company name:	Silver Oak Villas LLP	
Project name:	Silver Oak Villas	
Date:	Date: 28-08-2021	
S No	Summary - of credits	Amount
1	Work completed & billed	9,11,68,535
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Office building (Serene)	21,28,400
5	Well portion footing	6,49,000
6	Extra Height pedestal	5,90,000
7	Above Head room work	11,23,360
8	Steel Excalation amount from 15.10.2018 to 03.04.2019	25,02,410
9	Binding wire Excalation charges from 18.09.2017 to 07.03.2019	52,825
10		
	Total A	9,82,14,530
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	
2	Amount paid	9,19,78,677
3	Other debits	1,98,232
4	Other debits -Material Debit	16,32,822
5	Office building (Serene)	21,28,400
6	Cash paid	25,00,000
7		
8		
9		
10		
	Total B	9,84,38,131
	Net payable to contractor (A-B)	(2,23,601)



Anx - E2 - work done & billed

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																
Name of contractor:			Sursam constructions													
Company name:			Silver Oak Villas LLP													
Project name:			Silver Oak Villas													
Date:			28-08-2021													
Note:			Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.													
Rate																

Certified by:
Madan Mohan
Project Engineer
SILVER OAK VILLAS LLP

APPROVED BY
21 AUG 2021
Project Manager (S.O.V.LLP)

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36	36	2BHK	1,100	22-Nov-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
37	37	2BHK	1,100	20-Nov-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
38	38	4BHK	2,040	18-Nov-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
39	39	3BHK	2,040	17-Nov-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
40	40	2BHK	1,100	14-Nov-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
41	41	3BHK	2,040	18-Oct-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
42	42	3BHK	2,040	18-Oct-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
43	43	2BHK	1,100	23-Oct-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
44	44	3BHK	2,040	25-Oct-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
45	45	3BHK	1,100	25-Oct-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
46	46	2BHK	1,100	8-Nov-17	1.00	1.00	1.00	1.00	1.00	100	715	18	10,57,870	10,57,870	-	-
47	47	4BHK	2,040	12-Nov-17	1.00	1.00	1.00	1.00	1.00	100	815	18	17,21,148	17,21,148	-	-
48	48	2BHK	1,100	12-Nov-17	1.00	1.00	1.00	1.00	1.00	100	715	18	10,57,870	10,57,870	-	-
49	49	3BHK	2,040	13-Nov-17	1.00	1.00	1.00	1.00	1.00	100	815	18	17,21,148	17,21,148	-	-
50	50	2BHK	1,100	30-Jan-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
51	51	2BHK	1,100	19-Dec-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
52	52	2BHK	1,100	23-Dec-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
53	53	2BHK	1,100	26-Dec-17	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
54	54	3BHK	2,040	26-Dec-17	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
55	55	3BHK	2,040	8-Jan-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
56	56	3BHK	2,040	18-Jan-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
57	57	3BHK	2,040	19-Jan-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
58	58	2BHK	1,100	22-Jan-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
59	59	3BHK	2,040	13-May-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
60	60	3BHK	2,040	22-Aug-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
61	61	3BHK	2,040	20-Jun-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
62	62	2BHK	1,100	19-Jun-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
63	63	2BHK	1,100	15-Apr-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
64	64	2BHK	1,100	18-Jun-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
65	65	2BHK	1,100	7-Jul-18	1.00	1.00	1.00	1.00	1.00	100	815	18	10,57,870	10,57,870	-	-
66	66	3BHK	2,040	7-Jul-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
67	67	3BHK	2,040	4-Oct-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
68	68	3BHK	2,040	6-Oct-18	1.00	1.00	1.00	1.00	1.00	100	715	18	17,21,148	17,21,148	-	-
69	73	4BHK	2,040	10-Feb-20	-	-	-	1.00	1.00	30	715	18	17,21,148	5,16,344	-	-
70	74	3BHK	2,040	11-Feb-20	-	-	-	1.00	1.00	30	715	18	17,21,148	5,16,344	-	-
71	75	2BHK	1,100	12-Feb-20	-	-	-	1.00	1.00	30	815	18	10,57,870	3,17,361	-	-
72																
73																
74																
75																
76																
77																

Certified by:

Meenakshi

Asst. Engineer


SILVER OAK VILLAS LLP

APPROVED BY

27 AUG 2021

Project Manager
K. Purushotham (S.O.V.LLP)

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
78																
79																
80																
81																
82																
83																
84																
85																
86																
87																
88																
89																
90																
91																
92																
93																
94																
95																
96																
97																
98																
99																
100																
101																
102																
103																
104																
105																
106																
107																
108																
109																
110																
Total			1,06,300		68	68	68	71	67	62	773	18	9,50,07,110	9,11,68,535	-	-

Certified by:

Meenakshi
 Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

27 AUG 2021
 Project Manager
 K. Purushotham (S.O. Villap)

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-																		
Name of contractor:			Surasani constructions															
Company name:			Silver Oak Villas LLP															
Project name:			Silver Oak Villas															
Date:			28-08-2021															
Note:			Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.															
	Rate			Earth work, footing, plinth, column	20	RCC, slabs + head room	25	Brick work, compound wall & site levelling	25	2 coats plastering	20	Final finishing and handover	10	Total percentage of work done	100	Rate per sqft	Construction contract value	Value of work done
S No	Type (2, 3, Villa no-4BHK)	SBUA	Work start date															
1	1	2BHK	1,100	5-Jul-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
2	2	2BHK	1,100	5-Jul-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
3	3	2BHK	1,100	4-Sep-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
4	4	3BHK	2,040	4-Sep-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
5	5	3BHK	2,040	24-Oct-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
6	6	2BHK	1,100	25-Jul-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
7	7	2BHK	1,100	25-Jul-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
8	8	2BHK	1,100	28-Jul-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
9	9	2BHK	1,100	2-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
10	10	2BHK	1,100	2-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
11	11	3BHK	2,040	30-Aug-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
12	12	2BHK	1,100	30-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
13	13	2BHK	1,100	30-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
14	14	2BHK	1,100	24-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
15	15	2BHK	1,100	24-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
16	16	2BHK	1,100	20-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
17	17	2BHK	1,100	4-Aug-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
18	18	2BHK	1,100	23-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
19	19	2BHK	2,040	23-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	16,62,600	-
20	20	3BHK	1,100	21-Sep-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
21	21	4BHK	2,040	20-Sep-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
22	22	2BHK	1,100	19-Sep-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
23	23	2BHK	1,100	8-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
24	24	4BHK	2,040	6-Aug-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
25	25	2BHK	1,100	21-Sep-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
26	26	2BHK	1,100	28-Sep-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
27	27	2BHK	1,100	13-Oct-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
28	28	2BHK	1,100	13-Oct-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
29	29	3BHK	2,040	20-May-19	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
30	30	3BHK	2,040	20-May-19	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
31	31	3BHK	2,040	16-Apr-19	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
32	32	3BHK	2,040	25-Mar-19	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
33	33	2BHK	1,100	26-Jul-18	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
34	34	2BHK	1,100	28-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
35	35	3BHK	2,040	25-Nov-17	-	-	-	-	-	-	-	-	-	-	-	715	14,58,600	-
36	36	2BHK	1,100	22-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-
37	37	2BHK	1,100	20-Nov-17	-	-	-	-	-	-	-	-	-	-	-	815	8,96,500	-

Certified by:

Mamatha

Mamatha
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

27 AUG 2021

Project Manager
K. Purushotham (S.O.V.LLP)

S No	Villa no-4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sqft	Construction contract value	Value of work done
38	38	4BHK	2,040	18-Nov-17	-	-	-	-	-	-	715	14,58,600	-
39	39	3BHK	2,040	17-Nov-17	-	-	-	-	-	-	715	14,58,600	-
40	40	2BHK	1,100	14-Nov-17	-	-	-	-	-	-	815	8,96,500	-
41	41	3BHK	2,040	18-Oct-17	-	-	-	-	-	-	715	14,58,600	-
42	42	3BHK	2,040	18-Oct-17	-	-	-	-	-	-	715	14,58,600	-
43	43	2BHK	1,100	23-Oct-17	-	-	-	-	-	-	815	8,96,500	-
44	44	3BHK	2,040	25-Oct-17	-	-	-	-	-	-	715	14,58,600	-
45	45	3BHK	1,100	25-Oct-17	-	-	-	-	-	-	815	8,96,500	-
46	46	2BHK	1,100	8-Nov-17	-	-	-	-	-	-	815	8,96,500	-
47	47	4BHK	2,040	12-Nov-17	-	-	-	-	-	-	715	14,58,600	-
48	48	2BHK	1,100	12-Nov-17	-	-	-	-	-	-	815	8,96,500	-
49	49	3BHK	2,040	13-Nov-17	-	-	-	-	-	-	715	14,58,600	-
50	50	2BHK	1,100	30-Jan-18	-	-	-	-	-	-	815	8,96,500	-
51	51	2BHK	1,100	19-Dec-17	-	-	-	-	-	-	815	8,96,500	-
52	52	2BHK	1,100	23-Dec-17	-	-	-	-	-	-	815	8,96,500	-
53	53	2BHK	1,100	26-Dec-17	-	-	-	-	-	-	815	8,96,500	-
54	54	3BHK	2,040	26-Dec-17	-	-	-	-	-	-	715	14,58,600	-
55	55	3BHK	2,040	8-Jan-18	-	-	-	-	-	-	715	14,58,600	-
56	56	3BHK	2,040	18-Jan-18	-	-	-	-	-	-	715	14,58,600	-
57	57	3BHK	2,040	19-Jan-18	-	-	-	-	-	-	715	14,58,600	-
58	58	2BHK	1,100	22-Jan-18	-	-	-	-	-	-	815	8,96,500	-
59	59	3BHK	2,040	13-May-18	-	-	-	-	-	-	715	14,58,600	-
60	60	3BHK	2,040	22-Aug-18	-	-	-	-	-	-	715	14,58,600	-
61	61	3BHK	2,040	20-Jun-18	-	-	-	-	-	-	715	14,58,600	-
62	62	2BHK	1,100	19-Jun-18	-	-	-	-	-	-	815	8,96,500	-
63	63	2BHK	1,100	15-Apr-18	-	-	-	-	-	-	815	8,96,500	-
64	64	2BHK	1,100	18-Jun-18	-	-	-	-	-	-	815	8,96,500	-
65	65	2BHK	1,100	7-Jul-18	-	-	-	-	-	-	815	8,96,500	-
66	66	3BHK	2,040	7-Jul-18	-	-	-	-	-	-	715	14,58,600	-
67	67	3BHK	2,040	4-Oct-18	-	-	-	-	-	-	715	14,58,600	-
68	68	3BHK	2,040	6-Oct-18	-	-	-	-	-	-	715	14,58,600	-
69	73	4BHK	2,040	10-Feb-20	-	-	-	-	-	-	715	14,58,600	-
70	74	3BHK	2,040	11-Feb-20	-	-	-	-	-	-	715	14,58,600	-
71	75	2BHK	1,100	12-Feb-20	-	-	-	-	-	-	815	8,96,500	-
72													-
73													-

Certified by:

M. Venkatesh

Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

27 AUG 2021

Project Manager
K. Purushotham

S No	Villa no-	Type (2, 3, 4BHK)	SBU/A	Work start date	Earth work, footing, plinth, column	R.R.C. slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
74										-		-	-
75										-		-	-
76										-		-	-
77										-		-	-
78										-		-	-
79										-		-	-
80										-		-	-
81										-		-	-
82										-		-	-
83										-		-	-
84										-		-	-
85										-		-	-
86										-		-	-
87										-		-	-
88										-		-	-
89										-		-	-
90										-		-	-
91										-		-	-
92										-		-	-
93										-		-	-
94										-		-	-
95										-		-	-
96										-		-	-
97										-		-	-
98										-		-	-
99										-		-	-
100										-		-	-
101										-		-	-
102										-		-	-
103										-		-	-
104										-		-	-
105										-		-	-
106										-		-	-
107										-		-	-
108										-		-	-
109										-		-	-
110										-		-	-
Total			1,06,300		-	-	-	-	-	-	774	8,07,18,500	-

Certified by:
Meenakshi
 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY
K. Purshotham
 27 AUG 2021
 Project Manager
 K. Purshotham (S.O.V.LLP)