

12
PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 28/8/21		Prepared by: P. Babhakar P.	
PO/WO no. 79265		PO / WO Date. 4/8/21	
Supplier Name EL RMC Plant		PO/WO amount 1,95,000/-	
Firm/Company GIVRC		Project Imports	
Sl. No.	Bill No.	Bill Date	Bill amount
1	124	12/8/21	1,82,300/-
2	123	18/8/21	20,800/-
3			/
4			/
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,04,100/-
Sl. No.	DC. Date	MRN No.	DC matches MRN
1.	/	/	☒ Yes ☐ No
2.	/	/	☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges/Charges			
Amount C –Other Debits : Short Fall			-4257.50
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,99,842.50 (2,04,100/-)
Amount E – PO / WO value:			1,95,000/-
Amount F – Difference (A – E): GST-18%			9,100/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		30/8/21	
Remarks: Deduct Shortfall amount from Billed amount and pay the Balance.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	28/8/21		
MD		Accounts – receiver of bill	Accountant
			Accounts Manager

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com		Invoice No. 134	Dated 18-Aug-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 79365	Mode/Terms of Payment
		Buyer's Order No.	Other Reference(s)
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	47.00 cbm	3,305.08	cbm	1,55,338.76
	Output CGST @9 %					9 %	13,980.49
	Output SGST @9%					9 %	13,980.49
	Round Off						0.26
Total				47.00 cbm			₹ 1,83,300.00

Amount Chargeable (in words)

INR One Lakh Eighty Three Thousand Three Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,55,338.76	9%	13,980.49	9%	13,980.49	27,960.98
Total	1,55,338.76		13,980.49		13,980.49	27,960.98

Tax Amount (in words) : **INR Twenty Seven Thousand Nine Hundred Sixty and Ninety Eight paise Only**

Remarks:

07.08.2021 TO 10.08.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & LAYB0000136

Customer's Seal and Signature

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant
 Sy No 719/2 Devaryamjal (Village)
 Shameerpet (M) Medchal(D)
 Gstin: 36ADNFS2288J1ZF
 GSTIN/ UIN: 36ADNFS2288J1ZF
 State Name : Telangana, Code : 36
 Contact : 9866340350
 E-Mail : slrmcplant@gmail.com

Buyer
G.V Reserch Centers Pvt Ltd
 5-4-187/3&4 ,2nd Floor
 Soham Mansion ,
 MG Road , Secundrabad-500003
 GSTIN/ UIN : 36AAHCG4562D1ZP
 State Name : Telangana, Code : 36

Invoice No. **133** Dated **18-Aug-2021**
 Mode/Terms of Payment
 Supplier's Ref. **77365** Other Reference(s)
 Buyer's Order No. Dated
 Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	6.50 cbm	2,711.86	cbm	17,627.09
	Output CGST @9 %					9 %	1,586.44
	Output SGST @9 %					9 %	1,586.44
	Round Off						0.03
	Total			6.50 cbm			₹ 20,800.00



Amount Chargeable (in words)

INR Twenty Thousand Eight Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	17,627.09	9%	1,586.44	9%	1,586.44	3,172.88
Total	17,627.09		1,586.44		1,586.44	3,172.88

Tax Amount (in words) : **INR Three Thousand One Hundred Seventy Two and Eighty Eight paise Only**

Remarks:
 09.08.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank
 A/c No. : 0136360000001393
 Branch & IFS Code : As Rao Nagar & LAAS0000136

Customer's Seal and Signature

for SI Rmc Plant
 Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
 E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	50 Cub Mtrs
Flat / Villa no.:	-	Block No.:	Hydrogenation	B. Requisition quantity:	50 Cub Mtrs
Footings :	Footings	PO Nos.	79365	C. Actual quantity poured:	40 Cub Mtrs
Requisition nos.:	163685	Supplier:	SL RMC Plant	D. Difference (C-A):	10 Cub Mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	18-08-2021	Date	18-08-2021	Date	18-08-2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	10-08-2021	13:25	7	1549	16,800	16,520	280	4462	95243
2.	10-08-2021	15:40	7	1551	16,800	16,230	570	4464	95244
3.	10-08-2021	16:15	7	1553	16,800	16,250	550	4465	95245
4.	10-08-2021	16:45	7	2037	16,800	16,390	410	4466	95248
5.	10-08-2021	17:45	6	1554	14,400	13,840	560	4467	95246
6.	10-08-2021	20:00	6	1555	14,400	14,150	250	4469	95247
7.									
8.									
Total:			40 Cum		96,000	93,380	2,620		
Remarks:	Note As per Po 50 Cub Mtrs consumed only 40 Cub mtrs only								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.



Purchase Order

Page(s) 1 Of 1

04-08-2021 4:22:36 PM

Original



79365

31.07.21 2:18:26

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79365	163685
Doc Date	04-08-2021	
Quote No	NIL	
Quote Date	04-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	50.00	3,900.00	0.00	0.00	195,000.00
Total Order Value . . .					195,000.00

Rupees : One Lakh(s) Ninty Five Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material.Above order for Hydrogeneration footings & Atrium block partly footing purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

For MDs APPROVAL☒ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☒ Approval for technical details/clarification☐ Replenishing SLLP stock☐ OtherFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

Name :

Date : _/_/

1057

Requisition Form

Company Name:	GVRC	Date:	02.08.2021
Site & Phase :	Innopolis	Time:	10.50
Supplier	SL 1000 RMC plant	Req. No.	163685
Material required before date:	Urgent	ID No.	68103

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M25	50	Cub Mtr		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO 19365, 03/08/2021

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☐ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☒ Replenishing SSSLP stock

☐ Other

Remarks: For Hydrogenation footings and Atrium Block Partly footings purpose

Prepared By	Sanjay	Approved by	Venkatesh.G
Sign.& Date	02.08.2021	Sign. & Date	02.08.2021

Note:

