

GMR Aug21,Monthly Milestone Report dt,01-09-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad M					
Last updated on		1-Sep-21					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21		
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21		
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21		
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21		
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21		
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21		
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21		
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21			unsold
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21		
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21			unsold
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21	25-08-21		
20	A - 302		05-12-20	27-03-21	03-05-21		
21	A - 303		24-11-20	11-03-21	31-08-21		customer painting progressing
22	A - 304		24-11-20	11-03-21	14-06-21		
23	A - 305		24-11-20	15-03-21	19-07-21		
24	A - 306		24-11-20	06-03-21			Flooring in progress
25	A - 307		24-11-20	11-03-21	14-06-21		
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21			
28	A - 401	N/A	31-12-20	03-05-21	25-08-21		
29	A - 402		31-12-20	26-04-21	17-08-21		
30	A - 403		31-12-20	26-04-21	28-06-21		
31	A - 404		31-12-20	26-04-21			tiling work in progress
32	A - 405		31-12-20	26-04-21			Painting work in progress
33	A - 406		31-12-20	10-05-21	31-08-21		
34	A - 407		31-12-20	26-04-21			tiling work in progress
35	A - 408		31-12-20	26-04-21	25-08-21		
36	A - 409	N/A	31-12-20	03-05-21	25-08-21		
37	A - 501	N/A	21-02-21	23-06-21			tiling work in progress
38	A - 502		21-02-21	08-06-21			tiling work in progress
39	A - 503		21-02-21	08-06-21			tiling work in progress
40	A - 504		21-02-21	23-06-21			tiling work in progress
41	A - 505		21-02-21	23-06-21			tiling work in progress
42	A - 506		21-02-21	23-06-21			tiling work in progress
43	A - 507		21-02-21	08-06-21			tiling work in progress
44	A - 508		21-02-21	28-06-21			tiling work in progress
45	A - 509	N/A	21-02-21	28-06-21			tiling work in progress

APPROVED
01 SEP 2021
M. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad					
Last updated on		1-Sep-21					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20			
2	B- 102	N \ A	08-03-2020	26-12-20			
3	B- 103	N \ A	08-03-2020	19-12-20			
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Site office
7	B- 107	N \ A	08-03-2020	19-12-20			
8	B- 108	N \ A	18-03-2020	19-12-20			
9	B- 201	N \ A	19-09-2020	29-12-20			
10	B- 202	N \ A	19-09-2020	15-01-21			
11	B- 203	N \ A	23-06-2020	15-01-21			
12	B- 204	N \ A	23-06-2020	15-01-21			flooring in progress
13	B- 205	N \ A	23-06-2020	15-01-21			flooring in progress
14	B- 206	N \ A	23-06-2020	29-12-20			
15	B- 207	N \ A	19-09-2020	19-12-20			
16	B- 208	N \ A	19-09-2020	19-12-20			
17	B - 301	N \ A	20-10-2020	02-03-21			
18	B - 302	N \ A	20-10-2020	02-03-21			
19	B - 303	N \ A	28-09-2020	02-03-21			
20	B - 304	N \ A	28-09-2020	02-03-21			flooring in progress
21	B - 305	N \ A	28-09-2020	24-03-21			
22	B - 306	N \ A	28-09-2020	31-01-21			
23	B - 307	N \ A	20-10-2020	02-03-21			
24	B - 308	N \ A	20-10-2020	31-01-21			flooring in progress
25	B - 401	N \ A	13-11-2020	12-03-21			
26	B - 402	N \ A	13-11-2020	27-03-21			
27	B - 403	N \ A	24-10-2020	27-03-21			
28	B - 404	N \ A	24-10-2020	02-03-21			
29	B - 405	N \ A	24-10-2020	02-03-21			
30	B - 406	N \ A	24-10-2020	24-03-21			
31	B - 407	N \ A	13-11-2020	12-03-21			
32	B - 408	N \ A	13-11-2020	02-03-21			
33	B - 501	N \ A	12-Dec-20	26-04-21			
34	B - 502	N \ A	12-Dec-20	30-04-21			
35	B - 503	N \ A	20-11-2020	30-04-21			
36	B - 504	N \ A	20-11-2020	26-04-21			
37	B - 505	N \ A	20-11-2020	28-06-21			
38	B - 506	N \ A	20-11-2020	28-06-21			
39	B - 507	N \ A	12-Dec-20	30-04-21			
40	B - 508	N \ A	12-Dec-20	26-04-21			
41	B - 601	N \ A	29-06-21				
42	B - 602	N \ A	29-06-21				
43	B - 603	N \ A	26-05-21				
44	B - 604	N \ A	26-05-21				
45	B - 605	N \ A	26-05-21				
46	B - 606	N \ A	26-05-21				
47	B - 607	N \ A	29-06-21				
48	B - 608	N \ A	29-06-21				

APPROVED

01 SEP 2021

N. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		1-Sep-21					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21					1 st floor slab centring progress
2	C - 102	12-03-21					1 st floor slab centring progress
3	C - 103	12-03-21					1 st floor slab centring progress
4	C - 104	12-03-21					1 st floor slab centring progress
5	C - 105	12-03-21					1 st floor slab centring progress
6	C - 106	12-03-21					1 st floor slab centring progress
7	C - 107	12-03-21					1 st floor slab centring progress
8	C - 201						
9	C - 202						
10	C - 203						
11	C - 204						
12	C - 205						
13	C - 206						
14	C - 207						
15	C - 301						
16	C - 302						
17	C - 303						
18	C - 304						
19	C - 305						
20	C - 306						
21	C - 307						
22	C - 401						
23	C - 402						
24	C - 403						
25	C - 404						
26	C - 405						
27	C - 406						
28	C - 407						
29	C - 501						
30	C - 502						
31	C - 503						
32	C - 504						
33	C - 505						
34	C - 506						
35	C - 507						
36	C - 601						
37	C - 602						
38	C - 603						
39	C - 604						
40	C - 605						
41	C - 606						
42	C - 607						

APPROVED BY

01 SEP 2021

M. RAMANASAD

PROJECT MANAGER

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		1/Sep/21					
Block No		Block - D					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21				brickwork in progress
2	D - 102	08-06-21	28-07-21				brickwork in progress
3	D - 103	12-03-21	25-07-21				brickwork in progress
4	D - 104	12-03-21	25-07-21				brickwork in progress
5	D - 105	12-03-21	25-07-21				brickwork in progress
6	D - 106	12-03-21	25-07-21				brickwork in progress
7	D - 107	08-06-21	28-07-21				brickwork in progress
8	D - 108	08-06-21	28-07-21				brickwork in progress
9	D - 201	08-06-21	18-08-21				
10	D - 202	08-06-21	18-08-21				
11	D - 203	12-03-21	18-08-21				
12	D - 204	12-03-21	18-08-21				
13	D - 205	12-03-21	18-08-21				
14	D - 206	12-03-21	18-08-21				
15	D - 207	08-06-21	18-08-21				
16	D - 208	08-06-21	18-08-21				
17	D - 301						centring in progress
18	D - 302						centring in progress
19	D - 303						centring in progress
20	D - 304						centring in progress
21	D - 305						centring in progress
22	D - 306						centring in progress
23	D - 307						centring in progress
24	D - 308						centring in progress
25	D - 401						centring in progress
26	D - 402						
27	D - 403						
28	D - 404						
29	D - 405						
30	D - 406						
31	D - 407						
32	D - 408						
33	D - 501						
34	D - 502						
35	D - 503						
36	D - 504						
37	D - 505						
38	D - 506						
39	D - 507						
40	D - 508						
41	D - 601						
42	D - 602						
43	D - 603						
44	D - 604						
45	D - 605						
46	D - 606						
47	D - 607						
48	D - 608						

APPRC

01 SEP

PROJECT

APPROVED BY
01 SEP 2021
H. S. MASAD
PROJECT MANAGER

Company Name Modiproperties Pvt Ltd							
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E- 501						
30	E- 502						
31	E- 503						
32	E- 504						
33	E- 505						
34	E- 506						
35	E- 507						
36	E- 601						
37	E- 602						
38	E- 603						
39	E- 604						
40	E- 605						
41	E- 606						
42	E- 607						

APPROVED BY

01 SEP 2021

M. RAM PRASAD

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd				
Project		GULMOHAR RESIDIENCY				
Prepared By						
Last updated on		1-Sep-21				
Block No		Block - F				
						</

APPROVED BY
01 SEP 2021
M. RAM KRISHNAN
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		1-Sep-21					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	G - 101	06-03-21	25-08-21				
2	G - 102	27-03-21	30-08-21				
3	G - 103	14-06-21	30-08-21				
4	G - 104	14-06-21	30-08-21				
5	G - 105	27-03-21	30-08-21				
6	G - 106	06-03-21	25-08-21				
7	G - 107	06-03-21	25-08-21				
8	G - 201						slab centring progress
9	G - 202						slab centring progress
10	G - 203						slab centring progress
11	G - 204						slab centring progress
12	G - 205						slab centring progress
13	G - 206						slab centring progress
14	G - 207						slab centring progress
15	G - 301						
16	G - 302						
17	G - 303						
18	G - 304						
19	G - 305						
20	G - 306						
21	G - 307						
22	G - 401						
23	G - 402						
24	G - 403						
25	G - 404						
26	G - 405						
27	G - 406						
28	G - 407						
29	G - 501						
30	G - 502						
31	G - 503						
32	G - 504						
33	G - 505						
34	G - 506						
35	G - 507						
36	G - 601						
37	G - 602						
38	G - 603						
39	G - 604						
40	G - 605						
41	G - 606						
42	G - 607						

APPROVED BY

01 SEP 2021
M. RAM PRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		1-Sep-21					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101						footing work in progress
2	H - 102						footing work in progress
3	H - 103						footing work in progress
4	H - 104						footing work in progress
5	H - 105						Excavation in progress
6	H - 106						Excavation in progress
7	H - 107						Excavation in progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY
 01 SEP 2021
 M. RAVI PRASAD
 PROJECT MANAGER