Reply to rema	irks on requisi	tion by site report.			
Prepared by:		MINISH			
Report from/t		04-09-21 TO 12-09-21		†	
Report Date	0	20-09-2021		Date	
Site:		AGH			hiva Krichna
one.		AUI		Remarks by Shiva Krishna	
Di-iti	Disisis			Managarat	If material is not delivered - is delay
Requisition	Requisition		n	Material	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions			
Req NO		Item Description			
165442		SS Screws	PO to issue		
165459		Bathroom Tiles	Delivery next week		
165462		AL Windows	Delivery next week		
165463		Window Grills	Delivery next week		
165464	03-09-21	Tan Brown Granite	Delivery next week		
165465	03-09-21	Lappam	Contact supplier		
165470	08-09-21	Tower Bolt	Delivered		
				1	
165383	05-06-21	S C Grigio	Delivery this week		
165411	03-07-21	Villa no 70tiles	Delivery this week		
165413	14-07-21	panel doors clubhouse	Delivery this week		
165412	03-07-21	Villa no 60 tiles	Delivery this week		
165423		Z Angle Templates	Delivery this week		
165247		Villa no 18 tiles	Delivery this week		
165431		Window grills	Delivery this week		
165439		vitrified tiles	Delivery this week		
165440		CPVC Material	Delivered Delivered		
	20-08-21				
165445			Contact supplier		
165447		Tandur Stone	Contact supplier		
165448		cc tv cameras			
165449		LED Bulb	Delivery this week		
165450		Cp material	Delivered		
165451		Wash basin	Delivery this week		
165452		SS Cylindrical lock	Delivered		
165455	25-08-21	LED Lights	Delivered		
165458	04-09-21	vitrified tiles	Delivery this week		
165459	04-09-21	bathroom tiles	Delivery this week		
165460		utility tiles	Delivery this week		
165461		panel doors	Contact supplier		
165466		4 x 2 Tiles	Delivery this week		
165467		4 x 2 Tiles	Delivery this week	1	
165458		4 x 2 Tiles 4 x 2 Tiles	Delivery this week Delivery this week		
165469	08-09-21	bathroom tiles	Delivery this week	ļ	