

Silver Oak Villas - Phase III (21-22)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10042- 10041
Ref.: 037 dt. 26-Apr-21

Dated : 29-Apr-21

Party's Name : Sup - Leela Steel Railing & Furniture

Particulars	Amount
SS Railing Work 18%	31,070.00
Input-CGST	2,796.30
Input-SGST	2,796.30
OIE-Rounded Off	0.40
	₹ 36,663.00

On Account of :

Being amount credited to Leela Steel Railing & furniture towards Railing work invoice
no:-037 dt:-26.04.2021 pono:-75218 dt:-25.02.2021 villa no:-128 & 129

Amount (in words) :


Indian Rupees Thirty Six Thousand Six Hundred Sixty Three Only



for Silver Oak Villas - Phase III (21-22)

Scan No: 43063

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	26/04/2021	Prepared by:	T.D. Murthy
WO no.	75218	WO date.	25/02/2021
Contractor Name	Mr. Mohan Ram	WO amount – A	Rs. 43,844/-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - III
Nature of work	SS Railing		
Villa/flat/block no.	128 & 129.		
Request for payment date	08/04/2021	Request for payment amount – B	Rs. 31,070/-
GST on bills – C	Rs. 5,593/-	Total D = B + C	Rs. 36,663/-
Work done from	05/02/2021	Work done to	25/03/2021
Sl. No	Bill No.	Bill date	Bill amount
1.	037	26/04/2021	Rs. 36,663/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 36,663/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 36,663/-
Amount J – Difference A-B (should be nil)			Rs. 43,844/-
Amount K – Difference D-E-F (should be nil)			Rs. -7,181/-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 21,922/- ☐ No		
Payment – due date	24/04/2021		
Remarks: <u>Please check advances and release the balance payment.</u>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	26/4/21		

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TAX INVOICE

Cell : 8125765219, 7075802950

M/s. LEELA STEEL RAILING & FURNITURE**Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items**

Main Office : 1-2-3-5/1, Indiranagar Colony, Venkateshwara Temple Road, Beside Kattalamandi, Uppal, Hyderabad.

Branch Office : Rampally Chowrasta, Ghatkesar Road, Hyderabad.

Buyer :

M/s.: Silver Oak Villas Leg

Part - 10

Invoice No. 037

Date : 26/4/21

Delivery Note :

Made of Payment :

Buyers Order No. : 71218

Date : 25/4/21

Despatched Through:

Destination :

GST No. : 36ADBPA3288A227

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
1.	SS Railing work done at Vihar. 128 4/129	7306	01	L.S.	31,070-00



GST No. : 36CRBPB0826R1Z0

Gross Value

31,070-00

Rupees in words: Thirty one thousand

Five hundred and forty two only

Add CGST

9 %

2,796-30

Add SGST

9 %

2,796-30

Add IGST

%

Terms & Conditions

- Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit.
- 27% Interest will be charged on bills remaining unpaid after due date
- Payments within.....days.

GRAND TOTAL

36,662-60

For LEELA STEEL RAILING & FURNITURE

Proprietor

FD: 61322, 61323

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No	site bills register	949.	Date	site bills Register	02/04/2021
Company Name.		SOVILP-III	Site:		SOV-III
Name of Contractor		Leela Steel			
Nature of work		SS steel Railing.			
Work done		From Date	05/02/2021	To Date	25/03/2021
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount
1.	Villa No: 128	46.00	320.31	slft	14,734.26
2.	(3 BHK)				
3.					
4.	Villano: 129	51.00	320.31	slft	16,335.81
5.	(3 BHK)				
6.					
7.					
8.					
9.					
10.					
11.	Total:				31,070.1
Bill required		☒ YES	GST bill required		☒ YES & NO.
Measurement & estimate sheet:		☒ Required	Measurement & estimate sheet:		☒ Enclosed
PO/VO no.		☐ Not required	PO/VO date:		☐ Not enclosed
Remarks :					

Approved by Project Manager	Approved by Design Team	Approved by
Date: 02 APR 2021	Date: 08/04/21	Date: 08 APR 2021
Sign: <i>K. Purushotham</i>	Sign: <i>Nagalingam</i>	Sign: <i>SOHAM MODI</i>
Project Manager (SOVILP)		MANAGING DIRECTOR

Note: This form can be used for hire charges, earth work, turnkey civil contractors. 5. When not applicable - fill NA. are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name

Project

Work Description

Contractor Name

Prepared By

Date

Silver Oak Villas LLP-III

Silver Oak Villas-III

SS Steel Railing

Leela Steel

B. Meenakshi

C1-04-2021

Approved by

Sgn.

S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
	Pe. No. 75218								
1	V no 128 (3 BHK Villa)	Stair Case SS Steel Railing	46.00	1.00	1.00	1.00	46.00	Rft	46.00
2	V no 129 (3 BHK Villa)	Stair Case SS Steel Railing	51.00	1.00	1.00	1.00	51.00	Rft	51.00

ESTIMATE SHEET							
Company Name:		Silver Oak Villas LLP-III					
Project:		Silver Oak Villas-III					
Work Description		SS Steel Railing					
Name of the Contractor:		Leela Steel					
Prepared By		B. Meenakshi					
Date:		01-04-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	V no 128 (3 BHK Villa)	Stair Case SS Steel Railing	46.00	Rft	320.3	14754.26	
2	V no 129 (3 BHK Villa)	Stair Case SS Steel Railing	51.00	Rft	320.3	16335.81	
						Total	31,070
Total Amount in words Thirty One Thousand Seventy Rupees Only							

Total Amount in words: Thirty One Thousand Seventy Rupees Only

~~APPROVED BY~~

07 APR 2021

Project Manager

(d7)(A)(O.S.) well, also

Purchase Order

Page(s) 1 Of 1

25-02-2021 13:09:32

75218
25.02.21 10:26:00

copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple
Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	75218	183543
Doc Date	25-02-2021	
Quote No	Nil	
Quote Date	27-11-2018	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft 58 rft x 02 nos	116.00	320.31	0.00	18.00	43,844.03
Total Order Value . . .					43,844.03

Rupees : Fourty Three Thousand Eight Hundred Fourty Four and Paise Three Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 'Jindal' brand. 202 grade, 50mm x 1.5mm thick, 44' length.**Payment Terms** 50% as advance & balance 50% after delivery and completion of the work.**Tax** All taxes included in above price.**Delivery Date** Within 2days**Delivery Location** Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0**Penalty For Delay** Nil**Transportation Cost** Included in above price.**Warranty** Nil**Advance Paid** Rs. 21,922/- to be pay vide cheque no. , dt.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 128 & 129 purpose. Above rates are inclusive of all.**Completion Date** Work shall be completed within 3 days from the date of the work order.**Measurment** Nil**Security** Nil**Remarks**For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**Name : 

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Silver Oak Villas LLP	Date:	23-02-21
Site & Phase :	Silver Oak Villas-III	Time:	10.00
Supplier		Req. No.	183543
Material required before date:	25-02-2021	ID No.	64301

No	Description	Size	Quantity	Units	Inward No	Date
1	SS Railing	58rft	02	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For SOV-III Villa no's: 128,129 model villas SSrailing purpose

Note: Please give Work Order to Mohan Lal

Prepared By	G.Mona	Approved by	
Sign.& Date	25-02-21	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

Silver Oak Villas - Phase III (21-22)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/19943 10042
Ref.: 151 dt. 21-Apr-21

Dated : 30-Apr-21

Party's Name : SP-Veldi Karunakar Reddy

Particulars	Amount
OE-Misc. Expenses -18%	97,483.00
Input-CGST	8,773.47
Input-SGST	8,773.47
OIE-Rounded Off	0.06
	₹ 1,15,030.00

On Account of :

Being amount credited to vedli karnakar reddy towards cladding work villa no:-128,129
invoice no:-151 dt:-21.04.2021 pono:-72139

Amount (in words) :

Indian Rupees One Lakh Fifteen Thousand Thirty Only

for Silver Oak Villas - Phase III (21-22)

Cony

Prepared by: vindya

[Signature]
Approved by

Receiver's Signature

IP: 61458, 61459

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. site bills register	91	Date - site bills Register	21/4/21			
Company Name:	SOVLLP	Site:	SOV - III			
Name of Contractor	Kasumadas Reddy.					
Nature of work	Cladding work					
Work done	From Date	To Date				
	03/12/21	15/4/21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	cladding work					
2.		515	105/-	sft	54,075/-	
3.	V.NO - 128					
4.						
5.	V.NO - 129	1114	105/-	sft	43,437/-	
6.						
7.						
8.						
9.						
10.						
11.	Total:				97,483/-	
Bill required	☒ YES ☐ NO	GST bill required		☒ YES ☐ NO		
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed		
PO/WO no.	7-2139	PO/WO date:		13/11/20		
Remarks:						

APPROVED BY		APPROVED BY	
Approved by Project Manager	Approved by Design Team	Approved by Project Manager	Approved by Design Team
Date: 22 APR 2021	Date: 22/04/21	Date: 22 APR 2021	Date: 22 APR 2021
Sign: K. Purushotham (S.O.V.LLP)	Sign: Nagalakshmi	Sign: SOHAM MODI	Sign: SOHAM MODI
Notes: The bill must be sent within 7 days of completing work. This form can be used for certain bills for hire charges, earth work, turnkey civil contractors. 3. Where not applicable fill NA. 4. are not required for turnkey jobs where guideline rates are clearly given.		MANAGING DIRECTOR	

Purchase Order

Karunakar Reddy.

Page(s) 1 Of 1

17-11-2020 10:02:36

Original / Office Copy / Purchase Div. Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS328BA2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKG1R0150G1ZD

NA

NA

9440407992

Doc No	72139	156145
Doc Date	13-11-2020	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - s/l 6" wide x 10' length	1,050.00	105.00	0.00	18.00	130,095.00
Total Order Value . . .					130,095.00

Rupees : One Lakh(s) Thirty Thousand Ninty Five Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board 8mm thick

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price

Delivery Date Within 7 days.

Delivery Location Silver Oak Villas Part III

Sy No 11,12,14,15,16,17,18 . 294

Phone: 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 65,048/- advance to be pay vide cheque no. , did

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V no. 128 & 129.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**


Name :

Name :

Date : / /

Contact

ESTIMATE SHEET						
Company Name:		Silver Oak Villas LLP				
Project:		Silver Oak Villas-III				
Work Description:		Cladding Work V no 128 & 129				
Name of the Contractor		Kannakar Reddy				
Prepared By:		B Meenakshi				
Date:		21-04-2021				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Cladding Work V NO- 128 (3bhk Villa)	Front Side elevation	514.73	Sft	105.00	54,046.91
		South side elevation				
2	Cladding Work V NO- 129 (3bhk Villa)	Front Side elevation	413.68	Sft	105.00	43,436.53
		South side elevation				
Total Amount in words: Ninty Seven Thousand Four Hundreded Eighty Four Rupees Only						97,483.44

APPROVED BY

 21 APR 2021
 Project Manager
 K. Purshotham (S.O.V LLP)

MEASUREMENT SHEET									
Company Name		Silver Oak Villas LLP			Approved by Sign				
Project		Silver Oak Villas-III							
Work Description		Cladding Work V no 128 & 129							
Contractor Name		Karanakar Reddy							
Prepared By		B.Meenakshi							
Date		21-04-2021							
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Cladding Work V NO- 128 (3bhk Villa)	Front Side elevation	13.75	1.00	21.99	1.00	302.36	Sft	
		South side elevation	13.00	1.00	21.99	1.00	285.87	Sft	588.23
		Deduction of window &	6.00	1.00	4.00	2.00	48.00	Sft	
		Elevation Beam	12.75	1.00	1.00	2.00	25.50	Sft	73.50
							Total Quantity:		514.73
2	Cladding Work V NO- 129 (3bhk Villa)	Front Side elevation	12.33	1.00	20.42	1.00	251.78	Sft	
		South side elevation	11.03	1.00	20.42	1.00	225.23	Sft	
		Deduction of window &	6.00	1.00	4.00	1.00	24.00	Sft	477.01
		Elevation Beam	14.33	1.00	0.50	2.00	11.33	Sft	
		Utility Door	7.00	1.00	2.50	1.00	17.50	Sft	
		Utility Kitchen	3.50	1.00	3.00	1.00	10.50	Sft	63.33
						Total Quantity:			413.68

Silver Oak Villas - Phase III (21-22)
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10044 10043
Ref.: 17046 dt. 21-Apr-21

Dated : 30-Apr-21

Party's Name : SP-Summit Sales LLP

Particulars	Amount
Plumbing GST 18%	14,420.00
Input-CGST	1,297.80
Input-SGST	1,297.80
OIE-Rounded Off	0.40
	₹ 17,016.00

On Account of :

Being amount credited to summit sales llp towards Plumbing material against invoice
no:-17046 dt:-21.04.201 pono:-76293 dt:-09.04.2021

Amount (in words) :

Indian Rupees Seventeen Thousand Sixteen Only



for Silver Oak Villas - Phase III (21-22)

Prepared by: vindya

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	26/04/2021	Prepared by:	T.D. Murthy				
PO/WO no.	76293	PO / WO Date.	09/04/2021				
Supplier Name	Summit Sales LLP	PO/WO amount	Rs. 1,11,234/-				
Firm/Company	Silver Oak Villas LLP	Project	SOV - III				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	17046	21/04/2021	Rs. 17,016/- ✓				
2.	-	-	-				
3.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 17,016/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	14599	21/04/2021	91357	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 17,016/- ✓				
Amount E – PO / WO value:			Rs. 1,11,234/-				
Amount F – Difference (A – E):			Rs. -94,218/-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No					
Payment – due date		01/05/2021					
Remarks: <u>Final bill received.</u>							
<u>Incentive - Rs. 20/-.</u>							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			26		A. Vindhya		
Date	26/4/21					20/04/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-04-2021

Customer Details				Invoice No.		17046		
Silver Oak Villas LLP Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd GSTIN : 36ADBFS3288A2Z7				Invoice Date.		21-04-2021		
				PO No.		76293		
				PO Date.		09-04-2021		
				Req ID		65243		
				Req Date		07-04-2021		
				Loc Req No		183570		
	Description of Goods		HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10030 - Plumbing - PVC - Bend Plain - 4 In - nos		39174000	15	130.00	1,950.00	18	351.00
2	7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos		39174000	10	113.00	1,130.00	18	203.40
3	7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3		39172390	24	350.00	8,400.00	18	1,512.00
4	7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos		39174000	30	62.00	1,860.00	18	334.80
5	7279 - Plumbing - PVC - Solvent Cement - 500ml -		35061000	6	180.00	1,080.00	18	194.40
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		14,420.00		2,595.60
		1,297.80	1,297.80	Total Invoice Amount		17,015.60		
Rupees : Seventeen Thousand Fifteen and Paise Sixty Only.								

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

Purchase Order

Page(s) 1 Of 2

10-04-2021 12:55:42 PM



76293

30.03.21 4:59:15

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	76293	183570
Doc Date	09-04-2021	
Quote No	Nil	
Quote Date	09-04-2021	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7270 - Plumbing - PVC - Single Socket Pipe 10ft - 4 In - nos	36.00	653.00	0.00	18.00	27,739.44
2 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	45.00	130.00	0.00	18.00	6,903.00
3 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	15.00	180.00	0.00	18.00	3,186.00
4 10035 - Plumbing - PVC - Tee with door - 4 In - nos	18.00	212.00	0.00	18.00	4,502.88
5 7276 - Plumbing - PVC - Single Y with door - 4 In - nos	18.00	270.00	0.00	18.00	5,734.80
6 10031 - Plumbing - PVC - Bend with door - 4 In - nos	12.00	158.00	0.00	18.00	2,237.28
7 7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos	30.00	113.00	0.00	18.00	4,000.20
8 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	18.00	92.00	0.00	18.00	1,954.08
9 7194 - Plumbing - PVC - Coupling - 4 In - nos	12.00	100.00	0.00	18.00	1,416.00
10 7283 - Plumbing - PVC - Vent Cover - 4 In - nos	6.00	29.00	0.00	18.00	205.32
11 7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3 In - nos	60.00	350.00	0.00	18.00	24,780.00
12 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	45.00	76.00	0.00	18.00	4,035.60
13 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	30.00	100.00	0.00	18.00	3,540.00
14 10027 - Plumbing - PVC - Tee with door - 3 In - nos	15.00	115.00	0.00	18.00	2,035.50
15 7275 - Plumbing - PVC - Single Y with door - 3 In - nos	12.00	142.00	0.00	18.00	2,010.72
16 10024 - Plumbing - PVC - Bend with door - 3 In - nos	18.00	92.00	0.00	18.00	1,954.08
17 7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos	30.00	62.00	0.00	18.00	2,194.80
18 7282 - Plumbing - PVC - Vent Cover - 3 In - nos	12.00	22.00	0.00	18.00	311.52

Accepted the above Terms And Conditions

For **Silver Oak Villas LLP**

Authorised Signatory

For **Summit Sales LLP**

Name :

Name :

Date : / /

Purchase Order

Page(s) 2 Of 2

10-04-2021 12:55:42 PM

Original / Office Copy / Purchase Div. Copy

19	10040 - Plumbing - PVC - PVC Rigid Pipe - 1 1/2 In - len	3.00	437.00	0.00	18.00	1,546.98
20	10039 - Plumbing - PVC - PVC Rigid Elbow - 1 1/2 In - nos	30.00	31.00	0.00	18.00	1,097.40
21	7189 - Plumbing - PVC - Clamp - 4 In - nos	30.00	30.00	0.00	18.00	1,062.00
22	7188 - Plumbing - PVC - Clamp - 3 In - nos	60.00	21.00	0.00	18.00	1,486.80
23	10245 - Plumbing - PVC - Reducer Bush - 3 in x 1 1/2 in - nos	15.00	37.00	0.00	18.00	654.90
24	7279 - Plumbing - PVC - Solvent Cement - 500ml - nos <i>Bal. 6</i>	12.00	180.00	0.00	18.00	2,548.80
25	7262 - Plumbing - PVC - Rubber Lubricant - 500gms - nos	3.00	120.00	0.00	18.00	424.80
26	2100 - Carpentry - hardware - Fischer - 6mm - pkts	3.00	105.00	0.00	18.00	371.70
27	2305 - Carpentry - hardware - Wood Screws - 35 x 8 mm - nos	3.00	58.00	0.00	18.00	205.32
28	7239 - Plumbing - PVC - Reducer - 4 In - nos 4" X 3"	12.00	91.00	0.00	18.00	1,288.56
29	7434 - Plumbing - PVC - Reducer Tee - other - nos 4" X 3"	9.00	170.00	0.00	18.00	1,805.40
Total Order Value . . .						111,233.88
Rupees : One Lakh(s) Eleven Thousand Two Hundred Thirty Three and Paise Eighty Eight Only.						

Terms and Conditions :-

Specification /	All items shall be of 'Prince'/'Sudhkhar' brand.
Payment Terms	After Delivery & Production of bill
Tax	GST included in above price.
Delivery Date	Next Day.
Delivery Location	Silver Oak Villas Part III Sy.No.11,12,14,15,16,17,18 , 294 Phone. 0
Penalty For Delay	Nil
Transportation	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.101,102,106 purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

2) Part Quantity Received.
 Bill no- 16936 DT- 16/4/21 Amt- 78,724/-
 16937 DT- 16/4/21 Amt- 13,295/-
 TOTAL Recd - 92,019/-
 Bal: Amt- 30,146/- 17,015/- Balance
 41/-
 18/04/2021

3) Final Bill received
 26/4/21.

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

Name :

Date : / /

Accepted the above Terms And Conditions

For **Summit Sales LLP**

10 08 2021

Requisition Form - P VC Pipe works For Villas											
Company		Silver Oak Villas LLP		Site & Phase		SOV					
Req. no		183570		Req. Date		06-04-2021					
Material required before		08-04-2021		ID no.		65243					
Prepared by:		Mona		Approved by (sign):							
Flat / Block no.		V no 101,102,106									
Name of the Supplier		3 Villas									
Type A1 1100 Sft 2BHK Order Value:											
S No.	Item Description	Units	Qty required for One Type A Simplex 1100Sft 2BHK Villa	Qty required for Duplex Type A 2040Sft 3BHK Villa	Qty required for Type C 1605 Sft 3BHK Villa	Qty required for Type A 1620 Sft 3BHK Villa	Quantity required	Quantity Available at site	Balance Qty to be ordered	Inward No	Date
1	4" PVC Pipes	Nos	0.00	12.00	-	3.00	36.00	0.00	36.00		
2	4" Plain Elbow	Nos	0.00	15.00	-	3.00	45.00	0.00	45.00		
3	4" Plain Tee	Nos	0.00	5.00	-	3.00	15.00	0.00	15.00		
4	4" Door Tee	Nos	0.00	6.00	-	3.00	18.00	0.00	18.00		
5	4" Door Y	Nos	0.00	6.00	-	3.00	18.00	0.00	18.00		
6	4" Door Elbow	Nos	0.00	4.00	-	3.00	12.00	0.00	12.00		
7	4" 45Degree Bend	Nos	0.00	10.00	-	3.00	30.00	0.00	30.00		
8	4"x3" Nahni trap	Nos	0.00	6.00	-	3.00	18.00	0.00	18.00		
9	4" Coupling	Nos	0.00	4.00	-	3.00	12.00	0.00	12.00		
10	4" Vent Cover	Nos	0.00	2.00	-	3.00	6.00	0.00	6.00		
11	3" PVC Pipes	Nos	0.00	20.00	-	3.00	60.00	0.00	60.00		
12	3" Plain Elbow	Nos	15.00	0.00	-	3.00	45.00	0.00	45.00		
13	3" Plain Tee	Nos	10.00	0.00	-	3.00	30.00	0.00	30.00		
14	3" Door Tee	Nos	5.00	0.00	-	3.00	15.00	0.00	15.00		
15	3" Door Y	Nos	4.00	0.00	-	3.00	12.00	0.00	12.00		
16	3" Door Elbow	Nos	6.00	0.00	-	3.00	18.00	0.00	18.00		
17	3" 45 degree bend	Nos	10.00	0.00	-	3.00	30.00	0.00	30.00		
18	3" Vent cover	Nos	4.00	0.00	-	3.00	12.00	0.00	12.00		
19	50mm PVC Pipe (20')	length	1.00	0.00	-	3.00	3.00	0.00	3.00		
20	50mm Elbow	Nos	10.00	0.00	-	3.00	30.00	0.00	30.00		
21	3"x50mm Bush	Nos	5.00	0.00	-	3.00	15.00	0.00	15.00		
22	4" Clamp	Nos	10.00	0.00	-	3.00	30.00	0.00	30.00		
23	3" Clamp	Nos	20.00	0.00	-	3.00	60.00	0.00	60.00		
24	PVC Solvent	Nos	4.00	0.00	-	3.00	12.00	0.00	12.00		
25	Lubricate	Nos	1.00	0.00	-	3.00	3.00	0.00	3.00		
26	6mm Fischers	Box	1.00	0.00	-	3.00	3.00	0.00	3.00		
28	35x8mm Screws	Box	1.00	0.00	-	3.00	3.00	0.00	3.00		
29	4"x3" Reducer	Nos	4.00	0.00	-	3.00	12.00	0.00	12.00		
30	4"x3" Reducer Tee	Nos	3.00	0.00	-	3.00	9.00	0.00	9.00		
Total			-	-	-	-	612.0	-	612.0		

76293

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-04-2021

Customer Details		DC No.	14599
Silver Oak Villas LLP		DC Date.	21-04-2021
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd		PO No.	76293
		PO Date.	09-04-2021
		Req ID	65243
GSTIN : 36ADBFS3288A2Z7		Req Date	07-04-2021
		Loc Req No	183570
	Description of Goods	HSN/SAC	Qty
1	10030 - Plumbing - PVC - Bend Plain - 4 In - nos	39174000	15
2	7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos	39174000	10
3	7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3 In - nos	39172390	24
4	7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos	39174000	30
5	7279 - Plumbing - PVC - Solvent Cement - 500ml - nos	35061000	6
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD WITH TIME:	
Inward No. 1164	21/4/21
MRN No. 91357	21/4/21
Received By: [Signature]	Sign: [Signature]
SILVER OAK VILLAS LLP	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-04-2021

Customer Details				Invoice No.		17046	
Silver Oak Villas LLP				Invoice Date.		21-04-2021	
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd				PO No.		76293	
				PO Date.		09-04-2021	
				Req ID		65243	
				Req Date		07-04-2021	
GSTIN : 36ADBFS3288A2Z7				Loc Req No		183570	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	10030 - Plumbing - PVC - Bend Plain - 4 In - nos	39174000	15	130.00	1,950.00	18	351.00
2	7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos	39174000	10	113.00	1,130.00	18	203.40
3	7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3	39172390	24	350.00	8,400.00	18	1,512.00
4	7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos	39174000	30	62.00	1,860.00	18	334.80
5	7279 - Plumbing - PVC - Solvent Cement - 500ml -	35061000	6	180.00	1,080.00	18	194.40
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
				Total Taxable Amount		14,420.00	2,595.60
IGST				CGST		SGST	
1,297.80				1,297.80		Total Invoice Amount	
						17,015.60	

INWARD WITH TIME

Inward No. 1164

21/4/21

MRN No:

Received By:

Sign

SILVER OAK VILLAS LLP

Rupees : Seventeen Thousand Fifteen and Paise Sixty Only.

Silver Oak Villas - Phase III (21-22)

M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10045 10044

Ref. 16969 dt. 19-Apr-21

Dated : 30-Apr-21

Party's Name : SP-Summit Sales LLP

Particulars	Amount
Electrical GST 18%	29,720.00
Input-CGST	2,674.80
Input-SGST	2,674.80
OIE-Rounded Off	0.40
	₹ 35,070.00

On Account of :

Being amount credited to summit sales llp towards electrical material against invoice
no:-16969 dt:-19.04.2021 pono:-76444 dt:-17.04.2021

Amount (in words) :

Indian Rupees Thirty Five Thousand Seventy Only

for Silver Oak Villas - Phase III (21-22)




Cony

Prepared by: vindya

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	22/04/2021	Prepared by:	T.D. Murthy				
PO/WO no.	76444	PO / WO Date.	17/04/2021				
Supplier Name	Summit Sales LLP	PO/WO amount	Rs. 35,070/-				
Firm/Company	Silver Oak Villas LLP	Project	SOV - III				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	16969	19/04/2021	Rs. 35,070/- ✓				
2.	-	-	-				
3.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 35,070/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	14561	19/04/2021	91288	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 35,070/- ✓				
Amount E – PO / WO value:			Rs. 35,070/-				
Amount F – Difference (A – E):			-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No					
Payment – due date		24/04/2021					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:					A. Windhya		
Date	22/4/21	22/4				30/04/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-04-2021

Customer Details				Invoice No.		16969	
Silver Oak Villas LLP Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd GSTIN : 36ADBFS3288A2Z7				Invoice Date.		19-04-2021	
				PO No.		76444	
				PO Date.		17-04-2021	
				Req ID		65409	
				Req Date		16-04-2021	
				Loc Req No		183584	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	210	102.00	21,420.00	18	3,855.60
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	75	43.00	3,225.00	18	580.50
3	4564 - Electrical - other - Fan Box - 1 In - nos	3917	36	25.00	900.00	18	162.00
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00
5	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	10	70.00	700.00	18	126.00
6	4500 - Electrical - conducting - PVC bend - other -	3917	300	10.00	3,000.00	18	540.00
7	4658 - Electrical - other - Thermacol - NA - nos	3917	5	15.00	75.00	18	13.50
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				29,720.00		5,349.60	
Total Invoice Amount				35,069.60			
Rupees : Thirty Five Thousand Sixty Nine and Paise Sixty Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

17-04-2021 2:53:45 PM



76444

16.04.21 1:10:44

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	76444	183584
Doc Date	17-04-2021	
Quote No	Nil	
Quote Date	18-02-2021	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	210.00	102.00	0.00	18.00	25,275.60
2 4546 - Electrical - other - Deep Box - 25mm - nos	75.00	43.00	0.00	18.00	3,805.50
3 4564 - Electrical - other - Fan Box - 1 In - nos	36.00	25.00	0.00	18.00	1,062.00
4 4585 - Electrical - other - Insulation tape - NA - nos	40.00	10.00	0.00	18.00	472.00
5 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	10.00	70.00	0.00	18.00	826.00
6 4500 - Electrical - conducting - PVC bend - other - nos	300.00	10.00	0.00	18.00	3,540.00
7 4658 - Electrical - other - Thermacol - NA - nos	5.00	15.00	0.00	18.00	88.50
Total Order Value . . .					35,069.60

Rupees : Thirty Five Thousand Sixty Nine and Paise Sixty Only.

Terms and Conditions :-

Specification /	As per details given in the quotation.
Payment Terms	After Delivery & Production of bill
Tax	Inclusive of all taxes
Delivery Date	Next Day.
Delivery Location	Silver Oak Villas Part III Sy .No.11,12,14,15,16,17,18 , 294 Phone. 0
Penalty For Delay	Nil
Transportation	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above items V.no.105,125,106 purpose
Completion Date	Nil
Measurment	Nil

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : ____/____/____

Requisition Form - Electrical Conducting For Slabs												
Company		Silver Oak villas LLP		Site & Phase		Silver Oak Villas-III						
Req. no.		183584		Req. Date		16-04-2021						
Material required before		Urgent		IID no.		65409						
Prepared by:		B.Meenakshi		Approved by (sign):								
Flat / Block no:		Villa No: 105,125,106										
Type A 1100 Sft 2BHK Order Value:		0		Flats								
Type A2 1100 Sft 2BHK Order Value:		3		Flats								
S No.	Item Description	Units	Qty required for Type B 1010 Sft	Qty required 2BHK flat	Qty required for Type A 1210 Sft	Type B 1010 2BHK flats requirement	Type A 1210 Sft3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 1.5 mm Thick	Nos	70	-	-	3	-	210	-	210		
2	PVC Deep Box	Nos	25	-	-	3	-	75	-	75		
3	PVC Bends	Nos	100	-	-	3	-	300	-	300		
4	Fan Box	Nos	12	-	-	3	-	36	-	36		
5	Insulation Tapes	Box	2	-	-	1	-	2	-	2		
6	Thermocol Sheets	Nos	5	-	-	1	-	5	-	5		
7	Junction Box	Nos	-	-	-	3	-	-	-	0		
7	Solvent Cement 250 ML	Nos	10	-	-	1	-	10	-	10		
Total								638	1	638		
Note: For PVC pipes round off order to nearest bundles.												

Note: For PVC pipes round off order to nearest bundles.

hndy

17 APR 2021

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-04-2021

Customer Details		DC No.	14561
Silver Oak Villas LLP		DC Date.	19-04-2021
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd		PO No.	76444
		PO Date.	17-04-2021
		Req ID	65409
		Req Date	16-04-2021
GSTIN : 36ADBFS3288A2Z7		Loc Req No	183584
Description of Goods		HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	210
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	75
3	4564 - Electrical - other - Fan Box - 1 In - nos	3917	36
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	40
5	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	10
6	4500 - Electrical - conducting - PVC bend - other - nos	3917	300
7	4658 - Electrical - other - Thermacol - NA - nos	3917	5
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD INVOICE	
Invoice No. 116	DT. 19/4/21
MRN No. 41288	DT. 19/4/21
Received By	Sign
SILVER OAK VILLAS LLP	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

TRANSMIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-04-2021

Customer Details				Invoice No.		16969	
Silver Oak Villas LLP Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd GSTIN : 36ADBFS3288A2Z7				Invoice Date.		19-04-2021	
				PO No.		76444	
				PO Date.		17-04-2021	
				Req ID		65409	
				Req Date		16-04-2021	
				Loc Req No		183584	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	210	102.00	21,420.00	18	3,855.60
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	75	43.00	3,225.00	18	580.50
3	4564 - Electrical - other - Fan Box - 1 In - nos	3917	36	25.00	900.00	18	162.00
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00
5	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	10	70.00	700.00	18	126.00
6	4500 - Electrical - conducting - PVC bend - other -	3917	300	10.00	3,000.00	18	540.00
7	4658 - Electrical - other - Thermacol - NA - nos	3917	5	15.00	75.00	18	13.50
8							
9							
10							
11							
12							
13							
14							
15							