

PURCHASE DIVISION
Advice for approval for credit to supplier

(b)

(m)

Date:		18/9/21		Prepared by:		Deepa	
PO/WO no.		70632		PO / WO Date.		22/9/20	
Supplier Name		Cema infra		PO/WO amount		1,08,000/-	
Firm/Company		Vista Homes		Project		Vista	
Sl. No.	Bill No.	Bill Date	Bill amount				
1	80	27/8/21	82,800/-				
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):				82,800/-			
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.	402/403	9/10/2020	8485/84186	☒ Yes ☐ No			
2.	409	9/10/2020	84187	☒ Yes ☐ No			
3.	410	9/10/2020	84188	☒ Yes ☐ No			
Amount B –Other Credits : Transportation charges				-			
Amount C –Other Debits :				-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				82,800			
Amount E – PO / WO value:				1,08,000/-			
Amount F – Difference (A – E): GST-18%				25,200/-			
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☐ No				
Payment – due date			20/9/21				
Remarks: final Bill							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	18/9/21	25/9/21					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 80	Dated 27-Aug-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 402 TO 410	Other Reference(s)
Buyer Vista Homes 5-4-187/3 & 4, IInd Floor, M.G.Rorad, Secunderabad-500003 GSTIN/UIN : 36AAGFV2068P1ZJ State Name : Telangana, Code : 36	Buyer's Order No. 70632 99841	Dated 27-Aug-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete		23.00 cum	3,050.85	cum	70,169.49
	SGST				9 %	6,315.25
	CGST				9 %	6,315.25
	Round Off					0.01
	Total		23.00 cum			Rs 82,800.00

Amount Chargeable (in words)

E. & O.E

INR Eighty Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	70,169.49	9%	6,315.25	9%	6,315.25	12,630.50
Total	70,169.49		6,315.25		6,315.25	12,630.50

Tax Amount (in words) : **INR Twelve Thousand Six Hundred Thirty and Fifty paise Only**

Company's Bank Details

Bank Name : **ANDHRA BANK**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & ANDB0002616**


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

22-09-2020 11:32:40 AM

Original /



70632

21.09.20 12:56:23

Company : **Vista Homes**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AAGFV2068P1ZJ

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No 70632 99841

Doc Date 22-09-2020

Quote No NIL

Quote Date 22-09-2020

SupplyType Supply

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	30.00	3,600.00	0.00	0.00	108,000.00
Total Order Value . . .					108,000.00

Rupees : One Lakh(s) Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for North-West side drive way near ramp Purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks Contact Person Mr rahul 8978362427

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**Name : 22/09/2020

Name : _____

Date : ____/____/____

Requisition Form

Vista Homes		Date:	19.09.2020		
Vista Homes		Time:	03:40		
		Req. No.	99841		
Required before date:	21.09.2020	ID No.	60051		
Description	Size	Quantity	Units	Inward No	Date
1 RMC	M20	30	cum	3600/-	
2					
3					
4					
5					
6					
7					

Remarks: For North-West side drive way near ramp purpose.

Prepared By	T.Madhu	Approved by	
Sign.& Date	19.09.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
21 SEP 2020
SOHAM MOJI
MANAGING DIRECTOR

10.		
11.		
12.		
Total		
Remarks:		We ha

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	receiver of bill	Manager
Sign:					
Date					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-

RMC pour report

Company/ firm:	Vista Homes	Project:	Vista Homes	A. Estimated quantity:	30 cum
Flat / Villa no.:	E-block part-2	Block No.:		B. Requisition quantity:	30 cum.
Slab no.:	Ramp	PO Nos.	70632	C. Actual quantity poured:	23 cum
Requisition nos.:	99841	Supplier:	Cemex Infra	D. Difference (C-A):	7 cum
Sign of security	✓	Sign of Admin	Sachin Singh	Sign of Project manager	
Date		Date		Date	

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	9/10/20	9:45	6m ³	402	14400	14475	-	25244	85086
2.	9/10/20	11:55	6m ³	403	14400	14475	-	25245	85087
3.	9/10/20	15:31	6m ³	409	14400	14700	-	25246	85089
4.	9/10/20	16:25	5m ³	410	12000	14500	-	25247	85090
5.									
6.									
7.									
8.									
9.									
10.									
11.									
12.									
Total									
Remarks:			We have ordered 30 cum but we have received 23 cum.						

RMC pour report

9502211499

CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

Date : 09/10/2020

402

D.C.No.

To.

M/s

vista Homes - kushaiguda

Vehicle No :

TS08US SSUT

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M20	Time 9:45	6m ³	6m ³	Dum

INWARD	
Inward No: 25244	Dt: 09/10/20
MRN No: 24184	Dt:
Received By: 85086	Sign: <u>[Signature]</u>

Receiver's Signature

Vista Homes

Authorized Signature

[Signature]



MARUTHI WEIGH BRIDGE

80M. TONNES FULLY COMPUTERISED
JUMBO PLATFORM 9 METER X 12 METERS

Nagarjuna Nagar Colony, IDA Cherlapally 'x' Road, Kushaiguda,
Hyderabad - 500 051. Ph : 9652550005



SERIAL No. :

1465

VEHICLE No.:

TS08UE5547

GROSS :

25890

Kgs.

DATE :

09-10-2020

TIME :

10:35

TARE :

11415

Kgs.

DATE :

09-10-2020

TIME :

13:53

NETT :

14475

Kgs.

WEIGHTMENT CHARGES Rs.

150/-

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

THANK YOU



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **403**

Date: 9/10/2020

To: _____
M/s Vista Homes kushaguda

Vehicle No: TS08UE5535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
②	M-20	Time: 11:55 INWARD Inward No: 25245 Dt: 09/10/20 RN No: 84186 Dt: Received by: 85087 Sign: Nikhil- Vista Homes	6m ³	12m ³	Dump

Receiver's Signature

Authorized Signature



MARUTHI WEIGH BRIDGE

80M. TONNES FULLY COMPUTERISED
JUMBO PLATFORM 9 METER X 12 METERS

Nagarjuna Nagar Colony, IDA Cherlapally 'x' Road, Kushaiguda,
Hyderabad - 500 051. Ph : 9652550005



SERIAL No. :

1465

VEHICLE No. :

TS08UE5547

GROSS :

25890

Kgs.

DATE :

09-10-2020

TIME :

10:35

TARE :

11415

Kgs.

DATE :

09-10-2020

TIME :

13:53

NETT :

14475

Kgs.

WEIGHMENT CHARGES Rs.

150/-

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

THANK YOU



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No.

409

Date :

9/10/2020

To.

M/s

Villa Harry - Kushaiguda

Vehicle No :

TRABUS- 5535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
③	M20	Time 3:31	6m'	18m'	Dual

INWARD

Inward No:

25246

Dt:

09/10/20

MKN No:

5448

Dt:

Received By:

85089

Sign:

Nikhil

Receiver

Vignatharaj

Authorized Signature

[Signature]



MARUTHI WEIGH BRIDGE

80M. TONNES FULLY COMPUTERISED
JUMBO PLATFORM 9 METER X 12 METERS

Nagarjuna Nagar Colony, IDA Cherlapally 'x' Road, Kushaiguda,
Hyderabad - 500 051. Ph : 9652550005



SERIAL No. : 1472

VEHICLE No. TS08UE5535

GROSS : 26670

Kgs.

DATE : 09-10-2020

TIME :

12:29

TARE : 11970

Kgs.

DATE : 09-10-2020

TIME :

13:55

NETT : 14700

Kgs.

WEIGHMENT CHARGES Rs.

150/-

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service



CEMEX INFRA
READY MIX CONCRETE

DELIVERY CHALLAN

GSTIN : 36AANFC3197R1ZJ

CEMEX INFRA

Sy. No. 312, Rampally Vill, Keesara Mdl,
Medchal Dist - 501 301

D.C.No. **410**

Date : 9/10/2020

To.

M/s

Vista Homes.

Kushaiguda

Vehicle No :

TS08UE 55 34

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
(4)	M-20	Time - 16:25	5m ³	23 m ³	POMP

INWARD

Inward No: 95247

Dt: 09/10/20

Inward No: 84188

Dt:

Received By: 85090

Sign: [Signature]

Receiver: Vista Homes

[Signature]
Authorised Signature



MARUTHI WEIGH BRIDGE

80M. TONNES FULLY COMPUTERISED
JUMBO PLATFORM 9 METER X 12 METERS

Nagarjuna Nagar Colony, IDA Cherlapally 'x' Road, Kushaiguda,
Hyderabad - 500 051. Ph : 9652550005



SERIAL No. : 1479

VEHICLE No. : TS08UE5535

GROSS : 26640

Kgs.

DATE : 09-10-2020

TIME :

16:24

TARE : 12120

Kgs.

DATE : 09-10-2020

TIME :

18:31

NETT : 14520

Kgs.

WEIGHMENT CHARGES Rs.

150/-

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

THANK YOU