

Modi Realty Mallapur LLP
MG Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP

Purchase Voucher

Purchase Voucher

Dated : 12-May-21

10106

No. : PUR/10405-
Ref.: 005 dt. 28-Apr-21

Party's Name: Sri Sai Vishal Enterprises
Street No 17 Tarnaka, Secunderabad
GSTIN/UIN : 36ACZPL1512H1ZF

Particulars	Amount
Aggregate-COMP	₹ 68,400.00

On Account of :

Being on purchase of 20mm metal,baby chips,stone dust,sand,red mutti,granite,40mm metal agianst bill no: 005 dtd: 28.04.21

Amount (in words) :

Indian Rupees Sixty Eight Thousand Four Hundred Only

for SUP-Sri Sai Vishal Enterprises

Prepared by: krishnaveni

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: 73591

Date: 04/05/2021		Prepared by: MINISH.	
PO/WO no. 75868		PO / WO Date. 23/03/2021	
Supplier Name Sri Sai Vishal Enterprises		PO/WO amount 1,52,000/-	
Firm/Company Modi Realty Mallapur LLP		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	005	28/04/2021	68,400/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			68,400/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	207	31/3/21	90965 ☐ Yes ☐ No
2.	207	28/3/21	91292 ☐ Yes ☐ No
3.	206 & 201	27/3/21 & 24/3/21	90761/91397 ☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			68,400/-
Amount E - PO / WO value:			1,52,000/-
Amount F - Difference (A - E): GST-18%			83,600/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☒ No	
Payment - due date		28/05/2021	
Remarks: Part quantity received, Balance receivable			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			Kphaveni
Date			07/5/21

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s <u>Modi Reality up</u>	Inv. No. <u>005</u>	Date : <u>28/4/21</u>
<u>Mallapur</u>	D.C. No. _____	Date : _____
_____	P. O. <u>75868</u>	Date : _____
Party GSTIN _____	Payment _____	
	State : TELANGANA	Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16					
	6X8X12					
	8x8x16		1800	38	Nr	68,400



Rupees in words <u>Sixty eight thousand</u>	TOTAL	68,400
<u>four hundred only</u>	SGST @ %	
Name : SRI SAI VISHAL ENTERPRISES	CGST @ %	
Bank Name : HDFC BANK	GRAND TOTAL	68,400
Account No. : 50200042541343		
IFSC Code : HDFC0000368		
Branch : Nacharam		

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

SRI SAI VISHAL ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, R.R. Dist., Hyderabad - 500 076

Ref: Bill No- 5

Modi Reality mallapur

Date: _____

Inter Joels → 8x8x16

Date	V. NO	DC. NO	8X8X16	PO. NO	PO. Date
31.3.21	2216	209	500 "	75868	
28.3.21	2216	207	500 "		
27.3.21	2216	206	500 "		
24.3.21	9193	201	300 "		
Total 205 →			1800		

Company/ firm:	Modi Realty Mallapur LLP	Requisition nos.:	68861	Total PO quantity:	2000
Project:	Gulmohar Residency	PO No(s).	75868		-
Block /Flat / Villa no.:	Customer entry purpose.	Total material delivered	No	Quantity delivered during week:	1800
Supplier:	Sri Sai Vishal enterprises	Close PO:	NO	Balance quantity to be delivered:	200
Sign of security		Sign of Admin		Sign of Project manager	
Date	24/4/21	Date	24/4/21	Date	

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	31.03.21	11.36	8"x8"x16"	500	209 ✓	3079	90965
2.	28.03.21	12.30	8"x8"x16"	500	207	3063	91292
3	27.03.21	12.00	8"x8"x16"	500	206 ✓	3049	90761
4	24.03.21	01.00	8"x8"x16"	300	201 ✓	3029	91397
	TOTAL			1800			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

DELIVERY CHALLAN

① : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gódumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No.

209

Date

31-03-21

M/s.

modi Realty Mallapur LLP

P.O. No.

75868

Date

23-3-21

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
①	Sold Below Entire Tyre - 1P	8x8x16	500 y
V-NO: T5012VC 2216			
Time: 8:00 AM			
Driver: premu			
		TOTY	500 num

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

2

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No.

207

(COMPANY)

Date : 28.03.21

M/S.

M/s. N. S. Hanity Multyma Lp

P.O. No.

75868

Date : 23.03.21

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
①	Solid Bricks	8x8x16	500 nos
INWARD MODI REALTY MALLAPUR LLP 3063 91292 MRN No. Received By: <i>Drift</i> Sign: <i>✓</i> Time: 12:30 pm Due: Premy 500 nos			

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

2

DELIVERY CHALLAN

☎ : 8367679193

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. **206**Date: **27/08/21**M/s. **MODR Reality LLP Mallapur N. Fe**P.O. No. **75868**

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
	Inter Lock type-3	8x8x16	500
V.No: TS12UC2216		INWARD MOD: REALTY MALLAPUR LLP Ward No. 8049 Dt. 27/8/21 MRN No. 90761 Dt. Received By <i>[Signature]</i> Sign <i>[Signature]</i>	
Time: 10:00AM			
Dwn Name: Prem			
		Total	500

Received the above material
in good conditionFor **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature

K

DELIVERY CHALLAN

☎ : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No.

201

Date

24.03.21

M/s.

Modi Realty Up NFC

P.O. No.

75868

Date :

S.No.

PARTICULARS

BRICK SIZE

QUANTITY

①

Solid Brick

8x8x16

300 No

Q-NO: 1580UE
9193

Time: 12:00pm

Driver: Kheela

INWARD

MODI REALTY MALLAPUR LLP

Ward No. 3029 DL 25/3/21

MRN No. 91397 DL

Received By: [Signature] Sign: [Signature]

TOTY 300 No

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

2

Purchase Order

Page(s) 1 of 1

24-03-2021 12:44:57



75868

24.03.21 11:09:56

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sai Vishal Enterprises

D No.C-3 by 3-1 Mallapur village,near hanuman temple,opp.Noma functional hall-Nacharam-Hyd

GSTIN 0

9391029193

Doc No	75868	68861
Doc Date	23-03-2021	
Quote No	Nil	
Quote Date	23-03-2021	
SupplyType	Supply	

Kind Attn : Mr.Narsing Rao.

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 1052 - Building material - Inter locking Blocks - Type I - 8ft X 8ft X 16in - Nos	2,000.00	38.00	0.00	0.00	76,000.00
2 1053 - Building material - inter locking Blocks Type - II - 8ft X 8ft X 16in - Nos	2,000.00	38.00	0.00	0.00	76,000.00
Total Order Value . . .					152,000.00

Rupees : One Lakh(s) Fifty Two Thousand Only.

Terms and Conditions :-

Specification /	Items shall be of approx.16 kgs, strength minimum 30kgs/cm2. QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Guimohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Bills must be submitted to H.O. wittin 30days of supply of material.10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs.Breakage not more .Above order for site work Purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

Part quantity Received,
Bill No. 105 D1. 28/4/21 AMT: 68,400/-
Bal. Amt - 83,600/-
20/05/2021

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sai Vishal Enterprises**Name : 

Name : _____

Date : ____/____/____

Contact : _____

Requisition Form

Company Name:		MRMLLP		Date:		23.03.2021	
Site & Phase :		GMR		Time:		12:52	
Supplier				Req. No.		68861	
Material required before date:		25.03.2021		ID No.		64920	

No	Description	Size	Quantity	Units	Inward No	Date
1.	Inter Locking CC Bricks (Type 1)	16"x8"x8"	2000	Nos		
2.	Inter Locking CC Bricks (Type 2)	16"x8"x8"	2000	Nos		
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: For Site Work Purpose GMR Site

Prepared By	A.Sravani	Approved by	<i>[Signature]</i>
Sign.& Date	23.03.2021	Sign & Date	25 MAR 2021

Note:

[Stamp: APPROVED]

[Stamp: P. PHADHAKARI, Sr. MANAGER PURCHASE]

[Handwritten: 75868]

[Handwritten: P. Phadhakari]

Modi Realty Mallapur LLP
MG Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP

No. : PUR/10406
Ref.: 008 dt. 28-Apr-21

Dated : 12-May-21

Purchase Voucher

Purchase Voucher

Party's Name: Sri Sai Vishal Enterprises
Street No 17 Tamaka, Secunderabad
GSTIN/UIN : 36ACZPL1512H1ZF

Particulars	Amount
Aggregate-COMP	₹ 15,200.00

On Account of :

Being on purchase of 20mm metal,baby chips,stone dust,sand,red mutti,granite,40mm metal agianst bill no: 008 dtd: 28.04.21

Amount (in words) :

Indian Rupees Fifteen Thousand Two Hundred Only

for SUP-Sri Sai Vishal Enterprises

Prepared by: krishnaveni

Approved by

Receiver's Signature

Entered

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: - 73573

Date:	04/05/2021	Prepared by:	H INISH.				
PO/WO no.	75321	PO / WO Date.	02/03/2021				
Supplier Name	Sri Sai Vishal Enterprises	PO/WO amount	57,000/-				
Firm/Company	Modi Realty Hallapur LLP	Project	GHR.				
Sl. No.	Bill No.	Bill Date	Bill amount				
1	008	28/04/2021	15,200/-				
2							
3							
4							
Amount A - Bills total(Excluding Transport & Hamali Charges):			15,200/-				
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.	200.	22/03/2021	90462	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B -Other Credits : Transportation charges							
Amount C -Other Debits :							
Amount D (D=A+B-C) - Amount to be credited to the supplier:			15,200/-				
Amount E - PO / WO value:			57,000/-				
Amount F - Difference (A - E): GST-18%			41,800/-				
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)					
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)					
Close PO / W?O		☐ Yes ☒ No - wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No					
Payment - due date		09/05/2021					
Remarks: Part quantity Received, Balance receivable.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:					K. S. Suresh		
Date			04 MAY 2021		07/5/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

SRI SAI VISHAL ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, R.R. Dist., Hyderabad - 500 076

Ref: Bill No. 8

Mod: Reality mallapur

Date: _____

Total Qty $\rightarrow$ 8x8x16

Date	V. No	DC. NO	8x8x16	po. No	po. Date
22.3.21	2216	200	400 ~	75321	
		Total Qty $\rightarrow$	400		

Cement Blocks - Weekly Delivery Report

Company/ firm:	Medi Mallapur LLP	Requisition nos.:	68806	Total PO quantity:	1500
Project:	Gulmohar Residency	PO No(s):	75321	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Customer entry purpose.	Total material delivered	No	Quantity delivered during week:	400
Supplier:	Sri Sai Vishal enterprises	Close PO:	NO	Balance quantity to be delivered:	1100
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	22/03/21	Date	22/03/21	Date	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	22.03.21	11:36	8"x8"x16"	400	200	2095	90462
2.							
Total				400			

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Time
14:00

DELIVERY CHALLAN

① : 8?

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. **200**

Date: **22/03/21**

M/s. **MODR Reality LLP Mallapur (NFC)**

P.O. No. **75221**

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
	Solid Bricks	8x8x16	400
V.V.O! TS12UC 2218 Time: 10:40AM DR Ware: Prem INWARD MODI REALTY MALLAPUR LLP Ward No. 2095 Dt. 22/3/21 MRN No. 90462 Dt. 22/3/21 Received by Donit Sign. total 400			

Received the above material
in good condition

For **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature

Purchase Order

Page(s) 1 of 1

02-Mar-21 12:14:19 PM



75321

04.03.21 12:23:55

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sai Vishal Enterprises
D No.C-3 by 3-1 Mallapur village,near hanuman temple,opp.Noma
functional hall-Nacharam-Hyd

GSTIN 0

9391029193

Doc No	75321	68806
Doc Date	02-03-2021	
Quote No	Nil	
Quote Date	02-03-2021	
SupplyType	Supply	

Kind Attn : Mr.Narsing Rao.

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 1006 - Building material - Cement Solid Blocks - 8 In x8 In x16 In - nos	1,500.00	38.00	0.00	0.00	57,000.00
Total Order Value . . .					57,000.00

Rupees : Fifty Seven Thousand Only.

Terms and Conditions :-

Specification / Brand Items shall be of approx.2-16 kgs, strength minimum 30kgs/cm2. QC report a must!

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. wittin 30days of supply of material.10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

ance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs.Breakage not more .Above order compound wall brick work purpose at peripreal road.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

Part quantity Received.
Bill No 1-608 Ddt-28/4/21 Amt-15,200/-
Bal. Amt- 41,800/-
41
04/05/2021

part Bill Received@

Bill - 118 - 31/3/21 - 30,400/-

Bal - 26600/-

Flow 22/4

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sai Vishal Enterprises**

Name : _____

Date : __/__/__

2532

Requisition Form - Cement Blocks									
Company		Req. no.		Material required before		Prepared by:		Flat / Block no.	
Modi Realty Mallapur LLP		68806		03/03/2021		Stravani		compound wall brick work purpose at peripheral road	
Site & Phase		Req. Date		ID no.		Approved by (sign):		Gulmohar Residency	
								01/03/2021	
								64394	
S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 8" Cement blocks (16"x8"x8")	Qty required - 6" Cement blocks (16"x8"x6")	Qty required - 4" Cement blocks (16"x8"x4")		
1	Type A - 3BHK - 1,210 sqft	Nos							
2	Type C - 2BHK - 1,110 sqft	Nos	1.0		1,500.0				
3	Type C - 1BHK - 540 sqft	Nos							
4	Type D - 2BHK - 840 sqft	Nos							
	Total	Nos							1,500.0
									1,500
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered				
1	6" Cement blocks (16"x8"x6")	Nos		62.0					
2	8" Cement blocks (16"x8"x8")	Nos	1,500.0	62.0	1,500.0				
	Total				1,500				

Note: 10% of blocks must be half size

APPROVED
02 MAR 2021
P. PRABHAKAR
Sr. Manager Purchase

APPROVED
02 MAR 2021
P. PRABHAKAR
Sr. Manager Purchase

Modi Realty Mallapur LLP
MG Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP

Purchase Voucher

No. : PUR/10203
Ref.: SU/GMR/16 dt. 12-May-21

Dated : 16-Jun-21

12.05.21

Party's Name: CONT-Surasani Constructions
1st Floor, Annapurna Arcade , Shop.No.4 & 5,
Opp Dr.A.S.Rao Nagar Bus Stop, Hyderabad
GSTIN/UIN : 36AALCS4817P1ZM

Particulars	Amount
LSRD-Labour Charges	2,36,487.68
LSRD-Allowance for Equipment	2,36,487.68
LSRD-Allowance for Consumables	1,18,243.84
INPUT-CGST	53,209.73
INPUT-SGST	53,209.73
OIE-Round Off	0.34
	₹ 6,97,639.00

On Account of :
Being brick work done for A block 206,207,208,209 against biln o:250
Amount (in words) :
Indian Rupees Six Lakh Ninety Seven Thousand Six Hundred Thirty Nine Only

for CONT-Surasani Constructions

Prepared by: lavanya.r

Approved by

Receiver's Signature

Edms : 60116 to 60117

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 250 -	Date - site bills Register	01/02/2021
Company Name:	MR Mallapur UP	Site:	GMR.
Name of Contractor	Surasani Constructions		
Nature of work	Civil work & Rcc work.		
Work done	From Date	To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	Flat no - 206,	-5440-	128.24/- sft
2.	207, 208 & 209		
3.	Brickwork.		
4.			
5.			
6.			
7.			
8.			
9.			
10.			
11.	Total:		Rs. 6,97,639/-
Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.	-	PO/WO date:	-
Remarks :			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 01/2/21	Date: 01/02/21	Date:	
Sign: [Signature]	Sign: Jayveedle	Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
01 FEB 2021
SOHAM M.S.
MANAGING DIRECTOR

Estimation									
Company / Firm :		Modi Realty Mallapur LLP							
Project :		Gulmohar Residency							
Prepared by:		Ram prasad							
Date:		2021-02-01							
CONTRACTOR NAME :		Sursani CONSTRUCTIONS A block							
			A	B	AxB=C	D	E	D+E=F	CxF
Sino	description	Flat nos	No of flats of 1 flat	SBUA (area)	Qty in Sft	Rate /sft	18% gst	Rate with 18% Gst	Total Amount inRs
	Brickwork	206,207,208,209	4	1,360	5,440	108.68	19.56	128.24	697,639
								Total Rs	697,639

1,74,409

206 - 60116
207 - 60117
208 - 60118
209 - 60119

SURASANI CONSTRUCTIONS PVT. LTD

Office: 1st Floor, Annapurna arcade,shop no. 4 & 5
OPP.Dr.A.S.Rao Nagar bus stop, Hyderabad - 500062
Ph: 27122608, 9848553022

INVOICE

To MODI REALTY MALLAPUR LLP, # 5-4-187/3&4, 2 nd Floor, Soham Mansion, M.G Road, Secunderabad – 500 003 GST No. 36AAEFM1459R1ZP Place of Supply : Telangana, INDIA	Invoice No. : SU/GMR/16
	Invoice Date : 12/05/2021

S. No.	Particulars	Amount
1.	Towards :- A- Block Brick Work For Flat no's : 206,207,208,209 1360*4*108.68 = 5,91,219.20 rs	5,91,219.20
	Taxable value	5,91,219.20
	CGST @9%	53,209.73
	SGST @9%	53,209.73
	Grand Total	6,97,638.65
Rupees Six Lacs Ninety Seven Thousand Six Hundred Thirty Eight And Sixty Five Paise.		

Bank Details:

Bank Account Name : Surasani Constructions Private Limited
Bank Account Number: A/c No: 915020001750354
Bank Name : AXIS Bank
Branch Name : DR.A.S Rao Nagar Branch
IFSC Code: UTIB0000427

Note:

GST No. : 36AALCS4817P1ZM
PAN No. : AALCS4817P

For SURASANI CONSTRUCTIONS PVT. LTD

Authorized Signature



Modi Realty Mallapur LLPMG Road, Ranigunj
Secunderabad

GSTIN/UIN: 36AAEFM1459R1ZP

No. : PUR/10108-10109
Ref.: 5 dt. 6-Apr-21

Dated : 13-May-21

Party's Name: **CEMEX INFRA**Sy No.312, Rampally, Kesara Mandal,
Medchal District.

GSTIN/UIN : 36AANFC3197R1ZJ

Purchase Voucher

Purchase Voucher

Particulars	Amount
Cement GST 18%	91,525.00
Input CGST	8,237.25
Input SGST	8,237.25
OIE-Round Off	0.50
	₹ 1,08,000.00

Account of :

Being amount credited to Cemex Infra towards Purchase of Cement vide invoice no:05, dt:06-04-2021 &
PO no:75969, dt:29-03-2021 scan ID:73590

Amount (in words) :

Indian Rupees One Lakh Eight Thousand Only

for SUP-Cemex Infra

Prepared by: krishnaveni

Approved by

Receiver's Signature

Entered

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: 73590

Date:	04/05/2021	Prepared by:	MINISH
PO/WO no.	75969.	PO / WO Date.	29/03/2021
Supplier Name	Cemex India.	PO/WO amount	1,08,000/-
Firm/Company	Nodi Realty Mallopur LLP.	Project	GMR.
Sl. No.	Bill No.	Bill Date	Bill amount
1	05.	06/04/2021	1,08,000/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			1,08,000/-
Sl. No.	DC No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			1,08,000/-
Amount E - PO / WO value:			1,08,000/-
Amount F - Difference (A - E): GST-18%			-NIL
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		09/05/2021	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	30m3
Flat / Villa no.:	C-Block	Block No.:	C	B. Requisition quantity:	30m3
Slab no.:	Sump shear concrete	PO Nos.	75969	C. Actual quantity poured:	30m3
Requisition nos.:	68874	Supplier:	Cemex infra	D. Difference (C-A):	0
Sign of security		Sign of Admin		Sign of Project manager	
Date	28/4/21	Date	28/4/21	Date	29/04/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02.04.21	10:50	6m3	5005	14400	15000	600	3088	91597
2.	02.04.21	11:20	6m3	5006	14400	14690	290	3087	91599
3.	02.04.21	12:00	6m3	5009	14400	14820	420	3086	91600
4.	02.04.21	12:30	6m3	5011	14400	14830	430	3085	91601
5.	02.04.21	1:00	6m3	5014	14400	14720	320	3084	91602
6.									
7.									
Total:			30m3		72000	74060	2060		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 5	Dated 6-Apr-2021
Buyer Modi Realty Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 5005 to 5014	Other Reference(s)
	Buyer's Order No. 75969 68874	Dated 29-Mar-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		30.00 cum	3,050.85	cum	91,525.50
	<i>SGST</i>				9 %	8,237.30
	<i>CGST</i>				9 %	8,237.30
	<i>Less :</i>	<i>Round Off</i>				(-)0.10
	Total		30.00 cum			Rs 1,08,000.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Eight Thousand Only

HSN/SAC	Taxable Value	Rate	Central Tax Amount	Rate	State Tax Amount	Total Tax Amount
	91,525.50	9%	8,237.30	9%	8,237.30	16,474.60
Total	91,525.50		8,237.30		8,237.30	16,474.60

 Tax Amount (in words) : **INR Sixteen Thousand Four Hundred Seventy Four and Sixty paise Only**

Company's Bank Details

 Bank Name : **ANDHRA BANK**

 A/c No. : **261611100001529**

 Branch & IFS Code : **RAMPALLE & ANDB0002616**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



CEMEX INFRA					
Modi Reality Mallapur (GMR)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M25
02-Apr-2021	5005	5547	6.00 cum	3600.00/cum	21600.00
02-Apr-2021	5006	6885	6.00 cum	3600.00/cum	21600.00
02-Apr-2021	5009	5532	6.00 cum	3600.00/cum	21600.00
02-Apr-2021	5011	5547	6.00 cum	3600.00/cum	21600.00
02-Apr-2021	5014	6885	6.00 cum	3600.00/cum	21600.00
			30.00 cum		108000.00

Purchase Order

Page(s) 1 Of 1

29-03-2021 12:15:55 PM

Or



75969

24.03.21 11:13:31

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

9908265888

9640585858

Doc No 75969 68874

Doc Date 29-03-2021

Quote No NIL

Quote Date 29-03-2021

SupplyType Supply

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	30.00	3,600.00	0.00	0.00	108,000.00

Total Order Value . . . 108,000.00

Rupees : One Lakh(s) Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone: Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for C-Block sump shear wall work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : 29/03/2021

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : ____/____/____



Requisition Form


Company Name:	MODI REALTY MALLAPUR LLP	Date:	27.03.2021
Site & Phase :	GULMOHAR RESIDENCY	Time:	15.20
Supplier	Cemex infra	Req. No.	68874
Material required before date:	29.03.2021	ID No.	65017

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M25	30	CUM	3,600	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: FOR C-BLOCK SUMP SHEAR WALL WORK PURPOSE AT GMR SITE .

Prepared By	Srinivas.N	Approved by	
Sign. & Date	27.03.2021	Sign. & Date	

Note:



Modi Realty Mallapur LLP
MG Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AAEFM1459R1ZP

Purchase Voucher

No. : PUR/10412
Ref.: SSLLP/LOG/21-22/10130 dt. 11-May-21

Dated : 13-May-21

Party's Name: Ssllp Logistics
5-4-187/3&4, MG Road, Ranigunj Secunderabad
GSTIN/UIN : 36ACQFS2044C177

Particulars	Amount
OERD-Logistics Expenses	24,750.00
INPUT-CGST	2,227.50
INPUT-SGST	2,227.50
TDS-2% Contract	(-)495.00
	₹ 28,710.00

On Account of :
Being on carhire chagres for the month of May 2021 against bill no: 10130, dt: 11/5/21
Amount (in words) :
Indian Rupees Twenty Eight Thousand Seven Hundred Ten Only

for SP-Ssllp-Logistics

Prepared by: lavanya.r

Approved by

Receiver's Signature

Tax Invoice

Summit Sales LLP Logistics Departement 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7	Invoice No.	Dated
	SSLLP/LOG/21-22/10130	11-May-21
Buyer (Bill to) Modi Realty Mallapur LLP 5-4-187/3 And 4; Soham Mansion; M G Road; Ranigunj Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Reference No. & Date.	Other References

Particulars	HSN/SAC	Amount
REVENUE - Carhire Charges - 18% (S)	996601	24,750.00
Output CGST		2,227.50
Output SGST		2,227.50
Total		₹ 29,205.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Twenty Nine Thousand Two Hundred Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
996601	24,750.00	9%	2,227.50	9%	2,227.50	4,455.00
Total	24,750.00		2,227.50		2,227.50	4,455.00

Tax Amount (in words) : **Indian Rupees Four Thousand Four Hundred Fifty Five Only**

Remarks:

Being carhire charges for the month of May ' 21

Company's PAN : **ACQFS2044C**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for Summit Sales LLP

Authorized Signatory

This is a Computer Generated Invoice

28,710

