

PURCHASE DIVISION
Advice for approval for credit to supplier

M

Date:		11/10/21		Prepared by:		Sneha	
PO/WO no.		79803		PO / WO Date.		19/8/21	
Supplier Name		SL RMC plant		PO/WO amount		60,000/-	
Firm/Company		GVRCL Pvt Ltd		Project		Pinnopolis	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	148	27/8/21		1,23,000/-			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						1,23,000/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	1676	19/8/21	95402	☒ Yes ☐ No			
2.	1699	20/8/21	95390	☐ Yes ☐ No			
3.	1720	21/8/21	95389	☐ Yes ☐ No			
Amount B – Other Credits : Transportation charges						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,23,000/-	
Amount E – PO / WO value:						60,000/-	
Amount F – Difference (A – E): GST-18%						63,000/-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ____/- ☒ No				
Payment – due date			4/10/21				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Sneha						
Date	11/10/21	23/10/21					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 Contact : 9866340350 E-Mail : slrmcplant@gmail.com		Invoice No. 148	Dated 27-Aug-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 79803	Mode/Terms of Payment
		Buyer's Order No.	Dated
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	41.00 cbm	2,542.37	cbm	1,04,237.17
	Output CGST @9 %					9 %	9,381.35
	Output SGST @9%					9 %	9,381.35
	Round Off						0.13
Total				41.00 cbm			₹ 1,23,000.00



Amount Chargeable (in words) E. & O.E

INR One Lakh Twenty Three Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,04,237.17	9%	9,381.35	9%	9,381.35	18,762.70
Total	1,04,237.17		9,381.35		9,381.35	18,762.70

Tax Amount (in words) : **INR Eighteen Thousand Seven Hundred Sixty Two and Seventy paise Only**

Remarks:

19.08.2021 to 26.08.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **Lakshmi Vilas Bank**

A/c No. : **0136360000001393**

Branch & IFS Code : **As Rao Nagar & LAVB0000136**

Customer's Seal and Signature

for SI Rmc Plant
Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

19-08-2021 10:59:03 AM



13.08.21 2:25:57

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500005
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79803	163748
Doc Date	19-08-2021	
Quote No	NIL	
Quote Date	19-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	20.00	3,000.00	0.00	0.00	60,000.00
Total Order Value . . .					60,000.00

Rupees : Sixty Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material.Above order for Pump room grid PCC purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

1135

Company Name:		GVRC		Date:		19-08-2021	
Site & Phase :		INNOPOLIS		Time:		10:15	
Supplier				Req. No.		163748	
Material required before date:			Urgent		ID No.		68577
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M10	20	Cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks : For Pump room Grid PCC Purpose.							
Prepared By		J.Soundarya		Approved by		G.Venkatesh	
Sign.& Date		19-08-2021		Sign. & Date		19-08-2021	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
19 AUG 2021
G. Venkatesh
Project Manager

RMC pour report

Details of RMC pour					
Company firm	GVRC	Project:	Innapolis	A. Estimated quantity:	20 Cub Mtrs
Flat/Villa no		Block No.:		B. Requisition quantity:	20 Cub Mtrs
Footings	For Pump room grid	PO Nos.	79803	C. Actual quantity poured:	20 Cub Mtrs
	PCC Purpose			D. Difference (C-A):	0 Cub Mtrs
Requisition nos	163748	Supplier:	SLRMC PLANT	Sign of Project manager	
Sign of security		Sign of Admin		Date	23.08.2021
Date	23.08.2021	Date	23.08.2021		

Sl No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1	19.08.2021	13:19	7	1676	16800	16680	120	4530	95402
2	20.08.2021	14:54	7	1699	16800	16450	350	4543	95390
3	21.08.2021	14:40	6	1720	14400	14140	260	4546	95389
4									
5									
6									
7									
8									
9									
10									
Total			20		48,000	47,270	730		
Remarks									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. In case vehicles weight is less than 14,000 kgs, deduct amount as fine. 5. Calculate short fall in weight as per internal memo no. 912/TO-5 dated 10.08.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are correct.