

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Vista Homes	Date:	16.10.21
Site:	Vista Homes	Prepared by:	Ch.Snehapriya
Report From / To	09.10.21(saturday) to 16.10.21(saturday)	Approved by:	T.Madhu
Report Date	16.10.21		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]
180881	13.10.21	1-9	Cleaning material	PO NOT MADE
180882	13.10.21	1-6	Stationary Material	PO NOT MADE

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
180835	29.07.21	1	UPVC Track sliding window	Partially received
180847	17.08.21	1	WIFI SECURITY CC Camera's MI	With in a Week
180865	15.09.21	1	GI Ball valve	With in a Week
180867	15.09.21	1-7	CPVC Brass MTA, cpvc Brass elbow, CPVC solvent	Partially received
180869	15.09.21	1	UPVC Track sliding window	With in a Week
180875	27.09.21	3,4	Screws & fishers	Partially received
180876	01.10.21	1	MS Pipes	Partially received
180878	04.10.21	1,2	MS L Angle patti MS Flat patti	Partially received
180880	12.10.21	19	25 A Change Over Switch	No Stock at SSSLP

No. of gate passes issued this week

0

From No.

To No.

Delivery van site visit on: 11.10.21,12.10.21

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	-	-	-	-	-
2.	10mm	-	-	-	-	-
3.	12mm	-	-	-	-	-
4.	16mm	-	-	-	-	-
5.	20mm	-	-	-	-	-
6.	25mm	-	-	-	-	-
7.	32mm	-	-	-	-	-
8.	Binding wire	-	-	-	-	-
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	25	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign	<i>[Signature]</i>			<i>[Signature]</i>		
Date	16/10/21			16/10/21		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!