


Anx - F-Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:	Sursani Infra	
Company name:	Silver Oak Villas LLP - Part III	
Project name:	Silver Oak Villas LLP - Part III	
Date:	27-10-2021	
S No	Summary - of credits	Amount
1	Work completed & billed	2,05,09,344
2	Unbilled amount	69,48,240
3	Mobilization advance paid	-
4		
5		
6		
7		
8		
9		
10		
	Total A	2,74,57,584
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	-
2	Amount paid	2,72,01,029
3	Other debits	4,75,401
4	Materail Debit	1,05,508
5	Rent	14,040
6		
7		
8		
9		
10		
	Total B	2,77,95,978
	Net payable to contractor (A-B)	(3,38,394)

APPROVED BY

 27 OCT 2021
 Project Manager
 K. Purshotham (S.O.V.LLP)

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

Anx - E2 - work done & billed

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.															0		
Name of contractor:		Sursani Infra															
Company name:		Silver Oak Villas LLP - Part III															
Project name:		Silver Oak Villas LLP - Part III															
Date:		27-10-2021															
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																	
Rate				20		25		25		20		10		100			
				Earth work, footing, plinth, column		RRC, slabs + head room		Brick work, compound wall & site levelling		2 coats plastering		Final finishing and handover		Total percentage of work done			
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date													
1	122	C2 -3bhk	2,040	23-Jul-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
2	123	C2 -3bhk	2,040	11-Aug-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
3	124	C2 -3bhk	2,040	11-Aug-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
4	125	C2 -3bhk	2,040	12-Aug-20	1	1	1	-	-	-	-	-	-	70	800	18	19,25,760
5	126	C2 -3bhk	2,040	25-Jan-20	1	1	1	1	-	-	1	-	-	90	800	18	19,25,760
6	127	C2 -3bhk	2,040	16-Jan-20	1	1	1	-	-	-	1	-	-	70	800	18	19,25,760
7	128	C2 -3bhk	2,040	5-Dec-19	1	1	1	1	-	-	1	-	-	90	800	18	19,25,760
8	129	C1 -3bhk	2,040	5-Dec-19	1	1	1	1	-	-	1	-	-	90	800	18	19,25,760
9	130	C1 -3bhk	2,040	16-Jan-20	1	1	1	1	-	-	1	-	-	90	800	18	19,25,760
10	131	C1 -3bhk	2,040	7-Feb-20	1	1	1	1	-	-	1	-	-	90	800	18	19,25,760
11	132	C1 -3bhk	2,040	6-Feb-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
12	133	C1 -3bhk	2,040	8-Aug-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
13	134	C1 -3bhk	2,040	15-Dec-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
14	135	C1 -3bhk	2,040	16-Dec-20	1	1	-	-	-	-	-	-	-	45	800	18	19,25,760
15	136	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
16	137	C2 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
17	138	C2 -3bhk	2,040	10-Mar-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
18	139	C2 -3bhk	2,040	10-Mar-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
19	140	C2 -3bhk	2,040	4-Jan-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
20	141	C2 -3bhk	2,040	4-Jan-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
21	142	C2 -3bhk	2,040	4-Jan-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
22	143	C2 -3bhk	2,040	5-Mar-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
23	144	C2 -3bhk	2,040	5-Mar-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
24	145	C2 -3bhk	2,040	5-Mar-21	1	-	-	-	-	-	-	-	-	20	800	18	19,25,760
25	146	C2 -3bhk	2,040		-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
26	152	C1 -3bhk	2,040		-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
27	153	C1 -3bhk	2,040	5-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
28	154	C1 -3bhk	2,040	8-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
29	155	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
30	156	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
31	157	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
32	158	C1 -3bhk	2,040	9-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
33	159	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	800	18	19,25,760
34					-	-	-	-	-	-	-	-	-	-	18	-	-
35					-	-	-	-	-	-	-	-	-	-	18	-	-

APPROVED BY:

27 OCT 2021

Project Manager

Arshotham (S.O.V.LLP)

Certified by:

Munish


Meharshi


Asst. Engineer

SILVER OAK VILLAS LLP

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36										-		18	-	-	-	-
37										-		18	-	-	-	-
38										-		18	-	-	-	-
39										-		18	-	-	-	-
40										-		18	-	-	-	-
41										-		18	-	-	-	-
42										-		18	-	-	-	-
43										-		18	-	-	-	-
44										-		18	-	-	-	-
45										-		18	-	-	-	-
46										-		18	-	-	-	-
47										-		18	-	-	-	-
48										-		18	-	-	-	-
49										-		18	-	-	-	-
50										-		18	-	-	-	-
51										-		18	-	-	-	-
52										-		18	-	-	-	-
53										-		18	-	-	-	-
54										-		18	-	-	-	-
55										-		18	-	-	-	-
56										-		18	-	-	-	-
57										-		18	-	-	-	-
58										-		18	-	-	-	-
59										-		18	-	-	-	-
60										-		18	-	-	-	-
61										-		18	-	-	-	-
62										-		18	-	-	-	-
63										-		18	-	-	-	-
64										-		18	-	-	-	-
65										-		18	-	-	-	-
66										-		18	-	-	-	-
67										-		18	-	-	-	-
68										-		18	-	-	-	-
69										-		18	-	-	-	-
70										-		18	-	-	-	-
71										-		18	-	-	-	-
72										-		18	-	-	-	-
73										-		18	-	-	-	-
74										-		18	-	-	-	-
75										-		18	-	-	-	-
76										-		18	-	-	-	-
77										-		18	-	-	-	-

APPROVED BY

 27 OCT 2021
 Project Manager
 K. Purashotham (S:OIV,LLP)

Certified by:

 Manakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
78										-			-	-	-	-
79										-			-	-	-	-
80										-			-	-	-	-
81										-			-	-	-	-
82										-			-	-	-	-
83										-			-	-	-	-
84										-			-	-	-	-
85										-			-	-	-	-
86										-			-	-	-	-
87										-			-	-	-	-
88										-			-	-	-	-
89										-			-	-	-	-
90										-			-	-	-	-
91										-			-	-	-	-
92										-			-	-	-	-
93										-			-	-	-	-
94										-			-	-	-	-
95										-			-	-	-	-
96										-			-	-	-	-
97										-			-	-	-	-
98										-			-	-	-	-
99										-			-	-	-	-
100										-			-	-	-	-
101										-			-	-	-	-
102										-			-	-	-	-
103										-			-	-	-	-
104										-			-	-	-	-
105										-			-	-	-	-
106										-			-	-	-	-
107										-			-	-	-	-
108										-			-	-	-	-
109										-			-	-	-	-
110										-			-	-	-	-
		Total	67,320		22	14	7	5	-	10	800	18	6,35,50,080	2,05,09,344	-	-

APPROVED BY
27 OCT 2021
Project Manager
K. Purshotham (S.O.V.LLP)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-

Name of contractor:

Sursani Infra

Company name:

Silver Oak Villas LLP - Part III

Project name:

Silver Oak Villas LLP - Part III

Date:

27-10-2021

Note: Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed

Rate		20		25		20		10		100			
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
1	122	C2 -3bhh	2,040	23-Jul-20	-	-	100	50	-	35	800	16,32,000	5,71,200
2	123	C2 -3bhh	2,040	11-Aug-20	-	-	75	-	-	19	800	16,32,000	3,06,000
3	124	C2 -3bhh	2,040	11-Aug-20	-	-	90	-	-	23	800	16,32,000	3,67,200
4	125	C2 -3bhh	2,040	12-Aug-20	-	-	-	80	-	16	800	16,32,000	2,61,120
5	126	C2 -3bhh	2,040	25-Jan-20	-	-	-	-	-	-	800	16,32,000	-
6	127	C2 -3bhh	2,040	16-Jan-20	-	-	-	100	-	20	800	16,32,000	3,26,400
7	128	C2 -3bhh	2,040	5-Dec-19	-	-	-	-	-	-	800	16,32,000	-
8	129	C1 -3bhh	2,040	5-Dec-19	-	-	-	-	-	-	800	16,32,000	-
9	130	C1 -3bhh	2,040	16-Jan-20	-	-	-	-	-	-	800	16,32,000	-
10	131	C1 -3bhh	2,040	7-Feb-20	-	-	-	-	-	-	800	16,32,000	-
11	132	C1 -3bhh	2,040	6-Feb-20	-	-	100	-	-	25	800	16,32,000	4,08,000
12	133	C1 -3bhh	2,040	8-Aug-20	-	-	100	-	-	25	800	16,32,000	4,08,000
13	134	C1 -3bhh	2,040	15-Dec-20	-	-	40	-	-	10	800	16,32,000	1,63,200
14	135	C1 -3bhh	2,040	16-Dec-20	-	-	30	-	-	8	800	16,32,000	1,22,400
15	136	C1 -3bhh	2,040	10-Mar-21	-	-	-	-	-	-	800	16,32,000	-
16	137	C2 -3bhh	2,040	10-Mar-21	100	-	-	-	-	20	800	16,32,000	3,26,400
17	138	C2 -3bhh	2,040	10-Mar-21	-	100	-	-	-	25	800	16,32,000	4,08,000
18	139	C2 -3bhh	2,040	10-Mar-21	-	100	-	-	-	25	800	16,32,000	4,08,000
19	140	C1 -3bhh	2,040	4-Jan-21	-	40	-	-	-	10	800	16,32,000	1,63,200
20	141	C1 -3bhh	2,040	4-Jan-21	-	-	-	-	-	-	800	16,32,000	-
21	142	C1 -3bhh	2,040	4-Jan-21	-	-	-	-	-	-	800	16,32,000	-
22	143	C2 -3bhh	2,040	5-Mar-21	-	60	60	-	-	30	800	16,32,000	4,89,600
23	144	C2 -3bhh	2,040	5-Mar-21	-	100	-	-	-	25	800	16,32,000	4,08,000
24	145	C2 -3bhh	2,040	17-Feb-21	-	40	-	-	-	10	800	16,32,000	1,63,200
25	146	C2 -3bhh	2,040	-	-	-	-	-	-	-	800	16,32,000	-
26	152	C1 -3bhh	2,040	20-Jun-21	20	-	-	-	-	4	800	16,32,000	65,280
27	153	C1 -3bhh	2,040	5-Mar-21	20	-	-	-	-	4	800	16,32,000	65,280
28	154	C1 -3bhh	2,040	8-Mar-21	50	-	-	-	-	10	800	16,32,000	1,63,200
29	155	C1 -3bhh	2,040	10-Mar-21	50	-	-	-	-	10	800	16,32,000	1,63,200
30	156	C1 -3bhh	2,040	10-Mar-21	100.00	20.00	-	-	-	25	800	16,32,000	4,08,000
31	157	C1 -3bhh	2,040	10-Mar-21	100.00	-	-	-	-	20	800	16,32,000	3,26,400
32	158	C1 -3bhh	2,040	9-Mar-21	90.00	-	-	-	-	18	800	16,32,000	2,93,760
33	159	C1 -3bhh	2,040	10-Mar-21	50.00	-	-	-	-	10	800	16,32,000	1,63,200
34										-		-	-
35										-		-	-

APPROVED BY

27 OCT 2021

Project Manager
Purshotham (S.O.V.LLP)


Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column I	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
36										-		-	-
37										-		-	-
38										-		-	-
39										-		-	-
40										-		-	-
41										-		-	-
42										-		-	-
43										-		-	-
44										-		-	-
45										-		-	-
46										-		-	-
47										-		-	-
48										-		-	-
49										-		-	-
50										-		-	-
51										-		-	-
52										-		-	-
53										-		-	-
54										-		-	-
55										-		-	-
56										-		-	-
57										-		-	-
58										-		-	-
59										-		-	-
60										-		-	-
61										-		-	-
62										-		-	-
63										-		-	-
64										-		-	-
65										-		-	-
66										-		-	-
67										-		-	-
68										-		-	-
69					-	-	-	-	-	-		-	-
70										-		-	-
71										-		-	-
72										-		-	-
73										-		-	-
74										-		-	-
75										-		-	-
76										-		-	-
77										-		-	-

APPROVED BY

 27 OCT 2021
 Project Manager
 K. Purshotham (S.O.V.LLP)

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
78										-		-	-
79										-		-	-
80										-		-	-
81										-		-	-
82										-		-	-
83										-		-	-
84										-		-	-
85										-		-	-
86										-		-	-
87										-		-	-
88										-		-	-
89										-		-	-
90										-		-	-
91										-		-	-
92										-		-	-
93										-		-	-
94										-		-	-
95										-		-	-
96										-		-	-
97										-		-	-
98										-		-	-
99										-		-	-
100										-		-	-
101										-		-	-
102										-		-	-
103										-		-	-
104										-		-	-
105										-		-	-
106										-		-	-
107										-		-	-
108										-		-	-
109										-		-	-
110										-		-	-
		Total	67.320		24	21	40	15	-	4	800	5,38,56,000	69,48,240

APPROVED BY

 23 OCT 2021
 Project Manager
 S.O.V.LLP

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP