

Modi Housing PVT Ltd - SOV
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

1078
No. : **PUR/MAR/1022/20-21**
Ref.: **54 dt. 2-Jun-21**

Dated : **26-Jul-21**

Party's Name : **SUP-Cemex Infra**

Particulars		Amount
Bricks & Blocks GST 18%	41,949.15	₹ 49,500.00
Input-CGST	3,775.42	
Input-SGST	3,775.42	
Rounding Off	0.01	
On Account of :		
Beign amount credited to Cemex Infra towards Bricks & blocks bill no:-54 dt:-2.06.2021 pono:-77010 dt:-08.05.2021 scan ID:-80494		
Amount (in words) :		
Indian Rupees Forty Nine Thousand Five Hundred Only		

for Modi Housing PVT Ltd - SOV

Prepared by:  vindya

Approved by 

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID: 80494

Date:		15-07-2021		Prepared by:		T. D. Nune	
PO/WO no.		77010		PO / WO Date.		08-05-2021	
Supplier Name		Cement Infra		PO/WO amount		Rs. 49,500/-	
Firm/Company		Modi Housing Pvt Ltd		Project		Soo - Part - III	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	54	02-06-2021		Rs. 49,500/-			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 49,500/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	297	28/06/2021	93274	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						Rs. 49,500/-	
Amount E – PO / WO value:						Rs. 49,500/-	
Amount F – Difference (A – E):							
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			19-07-2021				
Remarks: R nec Pour Report is attached.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	15/7/21	16/7/21				26/7/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D1ZP State Name : Telangana, Code : 36	Invoice No. 54 Delivery Note Supplier's Ref. 97 to 101 Buyer's Order No. 77010 185002 Despatch Document No. Despatched through Terms of Delivery	Dated 2-Jun-2021 Mode/Terms of Payment Other Reference(s) Dated 8-May-2021 Delivery Note Date Destination
---	--	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
	M10 Pump Ready Mix Concrete		15.00 cum	2,796.61	cum	41,949.15
	SGST				9 %	3,775.42
	CGST				9 %	3,775.42
	Round Off					0.01
Total			15.00 cum			Rs 49,500.00

Amount Chargeable (in words) E. & O.E

INR Forty Nine Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	41,949.15	9%	3,775.42	9%	3,775.42	7,550.84
Total	41,949.15		3,775.42		3,775.42	7,550.84

Tax Amount (in words) : **INR Seven Thousand Five Hundred Fifty and Eighty Four paise Only**

Company's Bank Details	
Bank Name	: ANDHRA BANK
A/c No.	: 261611100001529
Branch & IFS Code	: RAMPALLE & ANDB0002616
for CEMEX INFRA	
 Authorised Signatory	

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



CEMEX INFRA**Modi Housing Pvt Ltd (Cherlapally)**

Ledger Account

Date	dc no	v.no	Quantity	Rate	M10
01-Jun-2021	97	5547	6.00 cum	3300.00/cum	19800.00
01-Jun-2021	98	5535	6.00 cum	3300.00/cum	19800.00
01-Jun-2021	101	5532	3.00 cum	3300.00/cum	9900.00
			15.00 cum		49500.00

Purchase Order

Page(5) 1 Of 1

08-05-2021 12:15:38 PM

Orig



77010

06 05 21 4.35.37

From Company : **Modi Housing Pvt.Ltd**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

9908265888

9640585858

Doc No

77010

185002

Doc Date

08-05-2021

Quote No

NIL

Quote Date

08-05-2021

SupplyType

Supply

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	15.00	3,300.00	0.00	0.00	49,500.00
Total Order Value . . .					49,500.00

Rupees : Fourty Nine Thousand Five Hundred Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager**Delivery Location** Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment will be made only after inspection of material.Above order for part-3 security room purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at SOVLLP Contact Person Mr Purshottam-9502177288For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	MHPL-SOV-III	Date:	23-04-2021
Site & Phase :	Silver Oak Villas-III	Time:	17:00
Supplier		Req. No.	185002
Material required before date:	26-04-2021	ID No.	65953

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M10	15	M3		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For Part-3 site security room purpose

Prepared By	P.Aishwarya	Approved by	
Sign.& Date	23-04-2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Company Name:	Silver Oak Villas LLP	Date:	
Site & Phase :	Silver Oak Villas	Time:	
Supplier		Req. No.	
Material required before date:		ID No.	

[illegible][illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

DELIVERY CHALLAN

D.C.No. **101**

Date: 01-06-2021

To: M/s Modi Housing Pvt. Ltd. Kinga Road 1st floor - Cherlapally

Vehicle No: TS08UEJJ32

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
③	M-10	Time's 12:15 pm	3m ³	15m ³	Dump

INWARD WITH TIME: 11/6/21

Inward No: 01 Dt. 11/6/21

MRN No: 92441 Dt. 03/6/21

Received By: [Signature] Sign: [Signature]

RECEIVED BY: STEVEN OAK VILLAS LLP



Receiver's Signature

[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 508

VEHICLE No.: TS08UE5532

GROSS : 21740

Kg. DATE : 01-06-21

TIME : 12:46

TARE : 14570

Kg. DATE : 01-06-21

TIME : 13:13

NETT : 7170

Kg. IN DATE WITH TIME:

TIME :

WEIGHMENT CHARGES Rs. 100

Inward No

Dr.

MRN No:

Dr:

Received By:

Sign

SILVER OAK VIDYAS, LLP

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

DELIVERY CHALLAN

D.C.No. **097**

Date : 01-06-2021

To.
M/s Modi Housing Pvt. Ltd - chervlapany

Vehicle No : TS08UE5547

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
①	M-10	Time: 10:05 AM	6m ³	6m ³	Dump



Receiver's Signature



[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 493

VEHICLE No.: TS08UE5547

GROSS : 26920

01-06-21

10:36

GROSS : 12725

Kg.

DATE :

TIME :

TARE : 14195

Kg.

DATE :

TIME :

NETT :

Kg.

WEIGHTMENT CHARGES Rs. : 100

INWARD WITH TIME	
DATE : 01-06-21	TIME : 11:45
Inward No. 02	Dr. 1/6/21
MRN No.	Dr.
Received By	Sign
SILVER OAK VILLAS LLP	

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

Now

DELIVERY CHALLAN

D.C.No. **098**

Date: 01-06-2024

To:

M/s

Modi Housing Pvt. Ltd - Cherlapally

Vehicle No :

T.S0806535

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
②	m-10	Time - 10:25 AM	6m ³	12m ³	Dump

INWARD WITH TIME:	
Inward No: ①37	Dt: 1/6/24
MRN No: 90440	Dt: 03/6/24
Received By:	Sign: [Signature]
SILVER OAK VILLAS LLP	



Receiver's Signature

[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 497

VEHICLE No.: TS08UE5535

GROSS : 26330

Kg. DATE : 01-06-21

TIME : 10:51

TARE : 11755

Kg. DATE : 01-06-21

TIME : 12:05

NETT : 14575

Kg. DATE : 01-06-21

TIME :

WEIGHMENT CHARGES Rs. 1.00

INWARD WITH TIME	
Inward No. 03	Date 16/6/21
MRN No.	Date
Received By	Sign
SILVER OAK VILLAS LLP	

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

RMC pour report

Company/ firm:	MHPL	Project:	SOV-III	A. Estimated quantity:	15 Cu Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	15 Cu Mtrs
Slab no.:	Nalla PCC Work	PO Nos.	77010	C. Actual quantity poured:	15 cum
Requisition nos.:	185002	Supplier:	Cemex infra	D. Difference (C-A):	0 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	01-05-2021	Date	01-05-2021	Date	03-06-2021

APPROVED BY

 Project Manager
 Gurucharan (S.O.V.I.L.P.)

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01-06-2021	10.05	6cum	097	14,400kgs	14,195	205kgs	02	92339
2.	01-06-2021	10.25	6cum	098	14,400kgs	14,575	-	03	92440
3.	01-06-2021	12.15	6cum	101	7,200kgs	7170	30kgs	04	92441
4.									
5.									
6.									
7.									
8.									
9.									
10.									
Total:			58cum		36,000kgs	35,940Kgs	235Kgs		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Modi Housing PVT Ltd - SOV
M G Road, Ranigunj
Secunderabad
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/1079/21-22
Ref.: 39 dt. 27-Jul-21

Dated : 31-Jul-21

Party's Name: CONT-Snehalatha G

Particulars		Amount
LSUD-Labour Charges	27,858.00	₹ 68,949.00
LSUD-Allowance for Equipment	27,858.00	
LSUD-Allowance for Consumables	13,929.00	
TDS-1% Contract	(-)696.00	

Amount of :

Being amount credited to G,sneha latha towards earth work at sov-3 nala side Backfilling % pcc Work fro
20.05.2021 to19.01.2021 bill no:-39 dt:-27.07.2021

Amount (in words) :

Indian Rupees Sixty Eight Thousand Nine Hundred Forty Nine Only

for Modi Housing PVT Ltd - SOV

Prepared by: vinda

Approved by

Received Signature

TP: 62861

4. Estimate and measurement sheets

Bill for Labour Charges

G.Snehalatha
H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 27-07-2021

In favor of: M/s. Silver Oak Villas LLP
Project / Site: MHPL- Silver Oak Villas-III
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Earthwork at viSov-III nala side and backfilling and pcc work Amount 69,646/-/- Work Done from date: 20.05.21 to date:19.06.21	Rs.27,858/.

Amount in words: Twenty Seven Thousand Eight Hundred Fifty Eight Only/-.

Sign: _____

Bill for Labour Charges

G.Snehalatha
H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 27-07-2021

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas-III
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Earthwork at viSov-III nala side and backfilling and pcc work Amount 69,646/-/- Work Done from date: 20.05.21 to date:19.06.21	Rs.27,858/-

Amount in words: Twenty Seven Thousand Eight Hundred Fifty Eight Only/-.

Sign: _____

Bill for Labour Charges

G. Snehalatha
H. H.no 13-1/16A,Surya Nagar Colony,
Mallapur,R.R Dist-500076

Date: 27-07-2021

In favor of: M/s. Silver Oak Villas LLP
Project / Site: Silver Oak Villas-III
Location: Cherlapally

Type of Work: Civil Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Earthwork at viSov-III nala side and backfilling and pcc work Amount 69,646/-/- Work Done from date: 20.05.21 to date:19.06.21	Rs.13,929/--.

Amount in words: Thirteen Thousand Nine Hundred Twenty Nine Only/-.

Sign: _____

MEASUREMENT SHEET										
Company Name:		MHPL-SOV-III								
Project:		Silver Oak Villas-3								
Work Description:		Earth work								
Name of the Contractor		Snehalatha								
Prepared By		J.kiran kumar								
Date:		24-07-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	Earth work excavation (with JCB) vno101-129 north side footpath	For nalla extention near part-3 gate at South West	135.00	12.00	6.50	1.00	10530.00	Cft	20296.00	
		Water diversion trench	65.00	8.00	5.00	1.00	2600.00	Cft		
		For plumbing and electrical main lines purpose	325.00	4.00	2.50	1.00	3250.00	Cft		
		12m road cutting area	28.00	6.00	2.50	3.00	1260.00	Cft		
		Security room to129 external compound wall foot path	332.00	8.00	1.00	1.00	2656.00	Cft		
2	PCC	For nalla extention near part-3 gate	135.00	7.00	1.00	1.00	945.00	Sft	945.00	
3	Back filling	Moharam soil Back Filling	135.00	6.50	1.50	1.00	1316.25	Cft		
		For nalla extention near part-3 gate	135.00	5.00	5.00	1.00	3375.00	Cft		
		For plumbing and electrical main lines purpose	325.00	4.00	2.00	1.00	2600.00	Cft		
		12m road cutting area	28.00	6.00	2.00	3.00	1008.00	Cft		
		Security room to129 external compound wall foot path	332.00	8.00	0.50	1.00	1328.00	Cft	9627.25	

ESTIMATE SHEET							
Company Name:		Modi Housing Pvt.Ltd sov-3			Approved by:		
Project:		Silver Oak Villas-3			Sign:		
Work Description:		Earth work					
Name of the Contractor		SnehaLatha					
Prepared By		J.kiran kumar					
Date:		24-07-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Earth work excavation (with JCB)	For nalla extention near part-3 gate at South West side	20296.00	CFT	2.25	45666.00	
		Water diversion trench					
		For plumbing and electrical main lines purpose					
		12m road cutting area					
		Securety room to 129 external compond wall foot path					
2	PCC	For nalla extention near part-3 gate	945.00	SFT	5.00	4725.00	
3	Back filling	For nalla extention near part-3 gate	9627.25	CFT	2.00	19254.50	
		For plumbing and electrical main lines purpose					
		12m road cutting area					
		Securety room to 129 external compond wall foot path					
						Total Amount:-	69,645.50
Total Amount in words; Sixty nine thousand, Six hundred Forty Five Rupees only							


APPROVED BY
17 JUL 2021
 Project Manager
 K. Purshotham (S.O.V.LLP)